

ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
FAS 429 C.H. 23	94-00087 -00-BR	HANCOCK	43	11
ROAD DIST.	ILLINOIS			

Contract No. 93401
Sheet 5 of 20

BEAM 1

LOCATION	STATION	OFFSET	THEORETICAL GRADE ELEVATIONS	THEORETICAL GRADE ELEVATIONS ADJUSTED FOR DEAD LOAD DEFLECTION
Bk. W. Abut.	31124.125	-12.500	563.905	563.905
⊕ Brg. W. Abut	31127.000	-12.500	563.905	563.905
A	31137.000	-12.500	563.905	563.921
B	31147.000	-12.500	563.905	563.934
C	31157.000	-12.500	563.905	563.937
D	31167.000	-12.500	563.905	563.935
E	31177.000	-12.500	563.905	563.924
F	31187.000	-12.500	563.905	563.915
⊕ Brg. Pier 1	31199.000	-12.500	563.905	563.905
G	31209.000	-12.500	563.905	563.916
H	31219.000	-12.500	563.905	563.927
I	31229.000	-12.500	563.905	563.936
J	31239.000	-12.500	563.905	563.945
K	31249.000	-12.500	563.905	563.945
L	31259.000	-12.500	563.905	563.936
M	31269.000	-12.500	563.905	563.927
N	31279.000	-12.500	563.905	563.916
⊕ Brg. Pier 2	31289.000	-12.500	563.905	563.905
O	31299.000	-12.500	563.905	563.915
P	31309.000	-12.500	563.905	563.926
Q	31319.000	-12.500	563.905	563.935
R	31329.000	-12.500	563.905	563.943
S	31339.000	-12.500	563.905	563.943
T	31349.000	-12.500	563.905	563.935
U	31359.000	-12.500	563.905	563.926
V	31369.000	-12.500	563.905	563.915
⊕ Brg. Pier 3	31379.000	-12.500	563.905	563.905
W	31389.000	-12.500	563.905	563.916
X	31399.000	-12.500	563.905	563.927
Y	31409.000	-12.500	563.905	563.936
Z	31419.000	-12.500	563.905	563.945
AA	31429.000	-12.500	563.905	563.945
BB	31439.000	-12.500	563.905	563.936
CC	31449.000	-12.500	563.905	563.927
DD	31459.000	-12.500	563.905	563.916
⊕ Brg. Pier 4	31469.000	-12.500	563.905	563.905
EE	31479.000	-12.500	563.905	563.914
FF	31489.000	-12.500	563.905	563.922
GG	31499.000	-12.500	563.905	563.933
HH	31509.000	-12.500	563.905	563.937
II	31519.000	-12.500	563.905	563.934
JJ	31529.000	-12.500	563.905	563.924
⊕ Brg. E. Abut.	31541.000	-12.500	563.905	563.905
Bk. E. Abut.	31543.875	-12.500	563.905	563.905

BEAM 2

LOCATION	STATION	OFFSET	THEORETICAL GRADE ELEVATIONS	THEORETICAL GRADE ELEVATIONS ADJUSTED FOR DEAD LOAD DEFLECTION
Bk. W. Abut.	31124.125	-6.250	564.003	564.003
⊕ Brg. W. Abut	31127.000	-6.250	564.003	564.003
A	31137.000	-6.250	564.003	564.018
B	31147.000	-6.250	564.003	564.031
C	31157.000	-6.250	564.003	564.034
D	31167.000	-6.250	564.003	564.032
E	31177.000	-6.250	564.003	564.022
F	31187.000	-6.250	564.003	564.013
⊕ Brg. Pier 1	31199.000	-6.250	564.003	564.003
G	31209.000	-6.250	564.003	564.014
H	31219.000	-6.250	564.003	564.025
I	31229.000	-6.250	564.003	564.034
J	31239.000	-6.250	564.003	564.042
K	31249.000	-6.250	564.003	564.042
L	31259.000	-6.250	564.003	564.034
M	31269.000	-6.250	564.003	564.024
N	31279.000	-6.250	564.003	564.013
⊕ Brg. Pier 2	31289.000	-6.250	564.003	564.003
O	31299.000	-6.250	564.003	564.013
P	31309.000	-6.250	564.003	564.023
Q	31319.000	-6.250	564.003	564.032
R	31329.000	-6.250	564.003	564.040
S	31339.000	-6.250	564.003	564.040
T	31349.000	-6.250	564.003	564.032
U	31359.000	-6.250	564.003	564.023
V	31369.000	-6.250	564.003	564.013
⊕ Brg. Pier 3	31379.000	-6.250	564.003	564.003
W	31389.000	-6.250	564.003	564.013
X	31399.000	-6.250	564.003	564.024
Y	31409.000	-6.250	564.003	564.034
Z	31419.000	-6.250	564.003	564.042
AA	31429.000	-6.250	564.003	564.042
BB	31439.000	-6.250	564.003	564.034
CC	31449.000	-6.250	564.003	564.025
DD	31459.000	-6.250	564.003	564.014
⊕ Brg. Pier 4	31469.000	-6.250	564.003	564.003
EE	31479.000	-6.250	564.003	564.011
FF	31489.000	-6.250	564.003	564.020
GG	31499.000	-6.250	564.003	564.030
HH	31509.000	-6.250	564.003	564.035
II	31519.000	-6.250	564.003	564.032
JJ	31529.000	-6.250	564.003	564.021
⊕ Brg. E. Abut.	31541.000	-6.250	564.003	564.003
Bk. E. Abut.	31543.875	-6.250	564.003	564.003

DESIGNED	A.R.K.
CHECKED	S.F.M., F.J.S.
DRAWN	S.A.P.
CHECKED	A.R.K., F.J.S.

TOP OF SLAB ELEVATIONS

SECTION 94-00087-00-BR
COUNTY HIGHWAY 23 - FAS ROUTE 429
HANCOCK COUNTY
STA. 313+34

4440 ASH GROVE SPRINGFIELD, IL 62711 (217) 993-8600 oasinc@famvid.com	OZYURT AND STONE, INC. CONSULTING ENGINEERS	JOB NO.: 0319 FILE:0319SLABEL2.DGN DATE: 08/24/05
--	---	---