

FAP ROUTE	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
586	60R-2,37R-1	MADISON	502	29A
STA.		TO STA.		
CONTRACT NO: 76301				

END SECTIONS

POINT	STATION	OFFSET (FT)	LT/RT	ELEVATION		END SECTIONS (EA)										
				LID OR GRATE	INVERT	12"	15"	18"	21"	24"	30"	60"				
42L	608+92.	30.5	LT	NA	542.91											
43L	614+82.	33.3	LT	NA	534.73	1										
44L	615+34.	32.7	LT	NA	532.20	1										
66R	619+46.	38.2	RT	NA	514.28				1							
67R	619+88.	41.7	RT	NA	513.17				1							
43Ld	619+96.	31.7	LT	NA	515.22				1							
44Lb	620+37.	33	LT	NA	515.04				1							
45L	621+10.	34.9	LT	NA	515.01				1							
46L	621+52.	36.5	LT	NA	514.89				1							
68R	25+86.9	41.61	RT	NA	526.61				1							
69R	26+59.5	30.05	RT	532.17	526.88											
47L	32+96.2	29.2	LT	NA	531.02	1										
48L	633+38.	32.3	LT	NA	530.06	1										
49L	633+81.	33.2	LT	NA	528.99	1										
50L	634+16.	32.3	LT	NA	528.01	1										
70R	635+93.	33.7	RT	NA	524.37			1								
71R	636+18.	33.6	RT	NA	524.69			1								
51L	638+04.	33.6	LT	NA	528.52					1						
52L	638+45.	33.6	LT	NA	529.63					1						
53L	652+46.	32.7	LT	NA	533.97			1								
54L	652+91.	32.7	LT	NA	534.22			1								
55L	655+85.	32.6	LT	NA	534.79					1						
56L	656+24.	32.8	LT	NA	534.53					1						
72R	657+11.	33.2	RT	NA	534.11					1						
73R	657+48.	33.2	RT	NA	533.57					1						
74R	660+64.	32.9	RT	NA	527.10					1						
75R	660+96.	32.9	RT	NA	526.41					1						
76R	668+91.	32.2	RT	NA	524.11					1						
77R	669+39.	32.2	RT	NA	524.24					1						
78R	671+03.	32.2	RT	NA	524.09			1								
79R	671+41.	32.2	RT	NA	523.82			1								
80R	672+71.	33.2	RT	NA	523.36			1								
81R	673+09.	34.2	RT	NA	523.14			1								
57L	678+08.	28.9	LT	NA	522.76			1								
58L	678+31.	31.2	LT	NA	521.91			1								
55Ld	676+92.	30.2	LT	NA	523.67			1								
56Lb	677+13.	29.3	LT	NA	523.78			1								
59L	681+16.	33.3	LT	NA	517.15			1								
60L	681+60.	33.3	LT	NA	516.16			1								
82R	681+43.	33.0	RT	NA	516.29			1								
83R	681+71.	33.0	RT	NA	515.72			1								
61L	682+62.	32.9	LT	NA	513.50			1								
62L	683+08.	32.9	LT	NA	512.25			1								
84R	684+26.	32.7	RT	NA	508.81	1										
85R	684+60.	32.7	RT	NA	507.98	1										
86R	685+63.	33.3	RT	NA	506.12	1										
87R	685+93.	34.5	RT	NA	505.59	1										
88R	690+39.	32.9	RT	NA	504.85	1										
89R	690+68.	32.9	RT	NA	504.57	1										
90R	697+31.	33.1	RT	NA	494.66	1										
91R	697+69.	33.4	RT	NA	493.55	1										
63L	700+28.	33.1	LT	NA	486.51					1						
64L	700+58.	33.1	LT	NA	485.84					1						
65L	701+74.	33.2	LT	NA	483.17					1						
66L	702+22.	33.4	LT	NA	482.03					1						
92R	702+29.	29.6	RT	NA	481.88			1								
93R	702+55.	29.6	RT	NA	481.29			1								
94R	703+00.	33.0	RT	NA	480.19			1								
95R	705+66.	33.3	RT	NA	472.87			1								
67L	703+95.	33.4	LT	NA	478.00					1						
68L	704+27.	33.4	LT	NA	477.26					1						
69L	707+71.	32.3	LT	NA	468.97							1				
70L	708+04.	32.3	LT	NA	468.32							1				
96R	709+67.	34.0	RT	NA	463.75									1		
97R	710+00.	34.0	RT	NA	463.29									1		
98R	713+50.	38.0	RT	NA	459.45											1
TOTALS						14	22	19	4	2	2	1				

PLAN	SURVEYED	DATE
NO.	BY	
	PLOTTED	
	RT. OF WAY CHECKED	
	FILE NAME	

12/1/2004  
Wednesday December 01, 2004 2:14:14 PM  
c:\pcc\jacks\ediff\99\plan\21n\29a.dgn Lvl: 63

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
DRAINAGE STRUCTURE SCHEDULE

FAP ROUTE 586 (IL 162)  
SECTION 60R-2,37R-1  
MADISON COUNTY

DRAWN BY: