



Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 3 of 4

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net


Client: Hutchison Engineering, Inc.
Project Name: TR-109 Section 07-03126-00-BR
Project Site: Bureau Rd District Bureau County, Illinois

Boring No. B-1
Surface Elev. 708.00
Auger Depth 66' Rotary Depth NA
Start Date 10/17/12 Finish Date 10/17/12

Location: 6' Right of Station 20+25

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	REMARKS
				Sample No.	Sample Type	Qc (TSF)	N Value (Blows)	Blow / Shear	Moisture (%)		
606.00										Randy Salfanski Diedrich D-120	
665.00			43								
664.00			44								
663.00			45	14	SS	4.4	21	B	13		
662.00			46								
661.00			47								
660.00			48								
659.00			49								
658.00			50								
657.00	Hard Brownish Gray Clay Till		51	15	SS	4.2	23	S	12		
656.00			52								
655.00			53								
654.00			54								
653.00			55								
652.00			56	16	SS	4.7	26	S	11		
651.00			57								
650.00			58								
649.00			59								
648.00			60	17	SS	4.6	25	B	12		
647.00			61								
646.00			62								

Groundwater Data: Static water level after auger removal - Elevation 695.0
Comments:



Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 4 of 4

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

Client: Hutchison Engineering, Inc.
Project Name: TR-109 Section 07-03126-00-BR
Project Site: Bureau Rd District Bureau County, Illinois

Boring No. B-1
Surface Elev. 708.00
Auger Depth 66' Rotary Depth NA
Start Date 10/17/12 Finish Date 10/17/12

Location: 6' Right of Station 20+25

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	REMARKS
				Sample No.	Sample Type	Qc (TSF)	N Value (Blows)	Blow / Shear	Moisture (%)		
645.00										Randy Salfanski Diedrich D-120	
614.00	Hard Brownish Gray Clay Till		64								
643.00			65								
642.00			66	18	SS	4.1	22	B	13		
641.00			67								
640.00			68								
639.00			69								
638.00			70								
637.00			71								
636.00			72								
635.00			73								
634.00			74								
633.00			75								
632.00			76								
631.00			77								
630.00			78								
629.00			79								
628.00			80								
627.00			81								
626.00			82								
625.00			83								

Groundwater Data: Static water level after auger removal - Elevation 695.0
Comments:

SOIL BORINGS
BUREAU COUNTY
SECTION 07-03126-00-BR
T.R. 109 OVER WEST BUREAU CREEK

SHEET NO. 9 11 SHEETS	ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	TR 109	07-03126-00-BR	BUREAU	61	22
S.N. 006-4553			CONTRACT NO. 87528		
FED. ROAD DIST. NO. 7		ILLINOIS	FED. AID PROJECT BRGS-0011(087)		