

FAP ROUTE	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
592	121-1R, 121HVB	ST CLAIR	239	36
SCHEDULES				

PROPOSED SIGNING

STATION	STATION	REMOVE SIGN PANEL ASSEMBLY TYPE A	RELOCATE SIGN PANEL ASSEMBLY TYPE A	SIGN PANEL TYPE 1	WOOD SIGN SUPPORT	COMMENTS / SIGN SIZE
		EACH	EACH	SQ FT	FOOT	
IL. 157						
4997+62 C				4	14	R3-I100-24
4998+30 C				4	14	R3-I100-24
4998+76 C				5	14	R4-7-2430
4999+53 C				5	14	R4-7-2430
5049+83 C	5001+75 C		1			R4-7
5004+13 C		1				R3-I100
5011+46 RT				6	14	R3-9B-2436
5011+46 LT				6	15	R3-9B-2436
				2		M4-6-2412
5015+96 RT	5015+96 RT		1			R2-1
5021+25 RT				6	15	R3-9B-2436
				2		M4-6-2412
5042+87 RT	5021+25 LT		1			R3-9B
5023+23 C				5	13	R4-7-2430
5023+29 RT	300+37 LT		1			R1-1
5023+64 RT		1				R3-4
5024+69 RT		1				W10-1
5024+74 RT		1				W10-1
5027+02 RT	5027+13 C		1			R3-I100
5027+19 RT	5027+19 LT		1			R2-1
5031+20 RT	5031+20 RT		1			R2-1
5031+40 RT	5030+69 C		1			R3-I100
5031+46 RT	502+28 RT		1			R1-1
5031+67 LT		1				R2-1
5032+00 RT		1				COOPER
5033+00 RT		1				RANGE
5033+11 RT	503+67 LT		1			R1-1
5034+74 RT		1				W10-1
5034+79 RT		1				W10-1
5036+25 C				5	13	R4-7-2430
5036+57 LT	308+25 RT		1			R1-1
5037+65 C				5	13	R4-7-2430
5038+92 RT	5041+24 RT		1			R3-9B
5041+24 LT				6	15	R3-9B-2436
				2		M4-6-2412
5050+91 C	5041+24 C		1			R4-7
5042+88 RT	5042+88 RT		1			R7-107, R7-1
5044+01 RT	5044+10 LT		1			R7-107, R7-1
5045+06 RT	300+82 RT		1			R7-1
5046+65 RT	307+88 LT		1			R7-1
5047+17 RT	5047+17 RT		1			ST CLAIR, R7-1
5047+28 C	5047+28 LT		1			ST CLAIR, R7-1
5048+30 RT				6	15	R3-9B-2436
				2		M4-6-2412
5048+86 RT	5048+30 LT		1			R3-9B

PROPOSED SIGNING (CONT.)

STATION	STATION	REMOVE SIGN PANEL ASSEMBLY TYPE A	RELOCATE SIGN PANEL ASSEMBLY TYPE A	SIGN PANEL TYPE 1	WOOD SIGN SUPPORT	COMMENTS / SIGN SIZE
		EACH	EACH	SQ FT	FOOT	
ST. PAUL DRIVE						
TRAFFIC SIGNALS	NW QUADRANT			5		R10-12-2430
TRAFFIC SIGNALS	NW QUADRANT			8		ST PAUL DRIVE
TRAFFIC SIGNALS	NE QUADRANT			9		CAMP JACKSON RD
TRAFFIC SIGNALS	SE QUADRANT			8		ST PAUL DRIVE
RANGE LN						
100+62 C	103+94 C		1			R4-7
103+06 RT	104+50 RT		1			R7-107, R7-1
105+59 RT	106+35 RT		1			R2-1
107+93 LT	108+15 LT		1			R7-107, R7-1
TRAFFIC SIGNALS	NW QUADRANT			1		R10-4b(R)-912
TRAFFIC SIGNALS	NW QUADRANT			1		R10-4b(R)-912
TRAFFIC SIGNALS	NW QUADRANT			5		R10-12-2430
TRAFFIC SIGNALS	NW QUADRANT			8		RANGE LANE
TRAFFIC SIGNALS	SW QUADRANT			1		R10-4b(R)-912
TRAFFIC SIGNALS	SW QUADRANT			1		R10-4b(R)-912
TRAFFIC SIGNALS	SW QUADRANT			5		R10-12-2430
TRAFFIC SIGNALS	SW QUADRANT			9		CAMP JACKSON RD
TRAFFIC SIGNALS	NE QUADRANT			1		R10-4b(R)-912
TRAFFIC SIGNALS	NE QUADRANT			1		R10-4b(R)-912
TRAFFIC SIGNALS	NE QUADRANT			5		R10-12-2430
TRAFFIC SIGNALS	NE QUADRANT			9		CAMP JACKSON RD
TRAFFIC SIGNALS	SE QUADRANT			1		R10-4b(R)-912
TRAFFIC SIGNALS	SE QUADRANT			1		R10-4b(R)-912
TRAFFIC SIGNALS	SE QUADRANT			5		R10-12-2430
TRAFFIC SIGNALS	SE QUADRANT			8		RANGE LANE
FRONTAGE ROAD						
509+62 LT				4	13	R1-1-30
510+26 RT	510+26 RT		1			R2-1
DONALD ST						
403+12 LT	403+20 LT		1			DONALD
403+39 RT	508+55 RT		1			R1-1
404+97 RT				4	13	R1-1-30
COOPER DR						
601+70 RT				4	13	W14-1-30
TOTALS						
	TOTALS	9	27	173	208	

GUARDRAIL SCHEDULE

SIDE	STATION TO STATION		TRAFFIC BARRIER TERMINAL			SPBGR	GUARDRAIL MARKER
			TYPE 1 SPL TAN EACH	TYPE 2 EACH	TYPE 6 EACH		
IL. 157							
LT.	5022+36	5028+78		1	1	587.5	9
RT.	5023+31	5028+86	1		1	462.5	7
LT.	5030+43	5036+11	1		1	475	7
RT.	5030+52	5035+95		1	1	487.5	7
TOTALS			2	2	4	2012.5	30

ILLINOIS DEPARTMENT OF TRANSPORTATION

SCHEDULES

FAP ROUTE 592
SECTION 121-1R, 121HVB
ST. CLAIR COUNTY

DRAWN BY: