

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
6761	04-00057-06-WR	TAZEWELL	154	3
STA. TO STA.		ILLINOIS FED. AID PROJECT		
FED. ROAD DIST. NO. 4				

Location	Offset	Owner	Type of Utility	Type of Conflict	Disposition	Remarks
8+69.57	35.23	LT	Illinois American Water	Water Valve	Roadway	Adjust
8+72.96	39.54	LT	Illinois American Water	Fire Hydrant	Roadway	Adjust Caution
8+87.31	36.18	LT		Manhole		Adjust
8+90.18	13.94	LT	Illinois American Water	Water Valve	Roadway	Adjust
9+22.84	34.96	LT	Gallatin River	Handhole	Ditch Cut	Adjust
10+08.05	35.02	LT		Light Pole	Ditch Cut	Adjust Private?
11+51.62	24.64	LT		Power Pole	Ditch Cut	Adjust
10+71.37	26.82	LT				
to 12+16.00	25	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
13+67.68	22.85	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
13+67.91	1.99	RT	Illinois American Water	Water main	Stormsewer	Caution
17+25.06	1.09	RT	Illinois American Water	Water Valve	Roadway	Adjust
14+99.76	24.11	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
14+17.34	20.97	LT		Power Pole	Roadway	Relocate
18+63.92	28.18	LT	Illinois American Water	Water Meter	Grading	Adjust Caution
18+64.69	23.35	LT	Illinois American Water	Water Valve	Grading	Adjust Caution
18+87.84	28.83	LT	Gallatin River	Splice Box	Grading	Adjust Caution
18+82.44	23.36	LT		Power Pole	Roadway	Relocate
18+46.73	30.02	LT	Gallatin River	Handhole	Ditch Cut	Adjust Clear Zone
19+27.17	56.95	LT	Illinois American Water	Fire Hydrant and Valve	Roadway	Relocate Clear Zone
19+05.82	43.24	LT	Gallatin River	Telephone cable	Stormsewer	Caution
19+27.95	43.62	LT	Illinois American Water	Water Main	Stormsewer	Caution
19+27.84	2.45	LT	Illinois American Water	Water Valve	Roadway	Adjust
19+51.23	26.76	LT		Power Pole	Ditch Cut	Adjust Relocate
20+86.74	3.22	LT	Illinois American Water	Water Valve	Roadway	Adjust
20+88.40	23.51	LT	Illinois American Water	Fire Hydrant	Ditch Cut	Relocate
20+88.00	27.55	LT		Power Pole	Ditch Cut	Adjust Relocate
22+17.58	28.84	LT		Power Pole	Ditch Cut	Adjust Relocate
22+71.13	58.6	LT		Power Pole	Roadway	Relocate
29+49.22	41.74	RT	Illinois American Water	water meter	Ditch Cut	Adjust
30+13.62	39.98	RT	Gallatin River	Telephone Pole	Stormsewer	Relocate
25+01.80	26.88	LT		Telephone Vault	Roadway	Adjust
25+08.32	29.48	LT	Gallatin River	Splice Box	Roadway	Adjust
25+11.97	29.67	LT		Power Pole	Roadway	Adjust Relocate
25+11.12	44.68	LT	Insight Communications	Cable	Ditch Cut	Caution
25+17.89	44.71	LT	Gallatin River	Telephone Cable	Ditch Cut	Caution
25+01.34	6.31	LT	Illinois American Water	Water Valve	Roadway	Adjust
26+89.96	11.63	LT	Illinois American Water	Water Valve	Roadway	Adjust
26+89.59	27.64	LT	Illinois American Water	Fire Hydrant	Roadway	Relocate
27+34.27	33	LT		Power Pole	Ditch Cut	Adjust Relocate
28+02.83	34.79	LT		Power Pole with Light	Ditch Cut	Adjust Relocate
28+30.00	38.86	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
T 28+80.00	40.17	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
30+24.38	11.73	LT	Illinois American Water	Water Valve	Roadway	Adjust
30+86.00	45.75	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
T 31+44.00	46.88	LT	Gallatin River	Fiber Optic	Stormsewer	Relocate
30+95.87	43.96	LT		Power Pole	Stormsewer	Caution
32+50.00	48.14	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
32+86.02	22.77	LT	Illinois American Water	Water Valve	Roadway	Adjust
35+09.91	24.6	LT	Illinois American Water	Water Valve	Roadway	Adjust
35+10.06	35.07	LT	Illinois American Water	Water Main	Stormsewer	Caution
35+10.12	41.74	LT	Illinois American Water	Fire Hydrant	Grading	Adjust
31+99.30	34.9	RT		Telephone Pole	Ditch Cut	Adjust Relocate
33+36.66	31.48	RT		Telephone Pole	Ditch Cut	Adjust Relocate
34+76.83	31.04	RT		Telephone Pole	Ditch Cut	Adjust Relocate
36+18.60	29.57	RT		Telephone Pole	Ditch Cut	Adjust Relocate
37+61.92	27.4	RT		Telephone Pole	Roadway	Relocate
38+86.65	27.04	RT		Telephone Pole	Roadway	Relocate
40+34.72	26.34	RT		Telephone Pole	Roadway	Relocate
41+82.20	25.9	RT		Telephone Pole	Roadway	Relocate
42+91.39	41.81	RT		Power Pole	Ditch Cut	Adjust Relocate
38+89.90	45.52	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
39+31.60	54.17	LT		Power Pole with Guy Wire	Stormsewer	Caution
39+31.66	46.68	LT		Light Pole	Stormsewer	Caution
39+47.96	46.75	LT		Light Pole	Stormsewer	Caution
40+34.81	25.94	LT	Illinois American Water	Water Valve	Roadway	Adjust
42+13.16	42.27	LT		Light Pole	Roadway	Relocate Clear Zone
42+10.58	56.9	LT	Illinois American Water	Fire Hydrant	Roadway	Relocate Adjust
42+08.78	60.33	LT	Illinois American Water	Water Valve	Roadway	Adjust
43+30.41	25.88	RT		Telephone Pole	Roadway	Relocate
44+81.66	27.85	RT		Power Pole	Roadway	Relocate
45+74.82	26.9	RT		Power Pole	Roadway	Relocate
46+81.93	26.42	RT		Telephone Pole	Roadway	Relocate
48+54.53	28.98	RT		Telephone Pole and Guy Wire	Roadway	Relocate Clear Zone
48+58.35	30.56	RT	Gallatin River	Splice Box	Ditch Cut	Adjust
45+49.61	48.71	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
to 4725.23	49.49	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
48+00.09	47.24	LT	Gallatin River	Fiber Optic	Stormsewer	Caution
48+55.51	52.15	LT		Power Pole and Guy Wire	Roadway	Relocate
51+96.96	28.74	RT	Gallatin River	Splice Box	Roadway	Adjust
49+86.25	25.42	LT	Illinois American Water	Water Valve	Roadway	Adjust
49+97.85	38.38	LT	Gallatin River	Telephone Cable	Stormsewer	Caution
50+91.24	26.01	LT	Illinois American Water	Water Valve	Roadway	Adjust
52+02.40	50.25	LT		Power Pole and Guy Wire	Ditch Cut	Caution
58+25.84	42.74	LT		Power Pole	Ditch Cut	Adjust Relocate
60+14.27	40.38	LT		Power Pole	Ditch Cut	Adjust Relocate
64+08.38	52.08	RT		Power Pole	Ditch Cut	Adjust Relocate
64+75.44	33.71	RT	Illinois American Water	Water Meter	Ditch Cut	Adjust
64+70.37	17.84	LT	Illinois American Water	Water Valve	Roadway	Adjust
64+83.71	17.45	LT	Illinois American Water	Water Valve	Roadway	Adjust
64+77.20	30.71	LT	Illinois American Water	Water Valve	Roadway	Adjust
67+70.46	35.35	RT	Gallatin River	Telephone cable	Stormsewer	Caution
71+57.59	43.7	RT	Gallatin River	Splice Box	Ditch Cut	Adjust
72+51.59	35.78	RT	Illinois American Water	Water Meter	Ditch Cut	Adjust
68+79.68	45.38	LT		Power Pole	Ditch Cut	Adjust Relocate
71+20.81	47.35	LT		Power Pole	Ditch Cut	Adjust Relocate
73+59.64	35.12	RT	Gallatin River	Telephone Cable	Stormsewer	Caution

REVISIONS	
NAME	DATE
	1/16/07

ILLINOIS DEPARTMENT OF TRANSPORTATION
BROADWAY ROAD IMPROVEMENT
STATUS OF UTILITIES
 DRAWN BY: DLC
 CHECKED BY: REW
 DATE: 12/07/2007

PLOT DATE = 2/9/2008
 FILE NAME = I:\2008\89347\Drawings\STAT UTIL.dgn
 PLOT SCALE = 1:8000
 USER NAME = DOT