



STATION EQUATION:  
 STA. 1123+33.64 (BACK) =  
 STA. 1275+88.93 (AHEAD) \*  
 \* NORTH TO SOUTH STATIONING

RELOCATED TEMPORARY CONCRETE BARRIER  
 WITH MODULAR GLARE SCREEN SYSTEM

ATTACH WHITE BARRIER WALL MARKERS, TYPE C  
 @ 25' c-c. ON BRIDGE PARAPET WALL

4" YELLOW - WET REFLECTIVE  
 TEMPORARY TAPE, TYPE III

4" WHITE - WET REFLECTIVE  
 TEMPORARY TAPE, TYPE III

**LEGEND**

- WORK AREA
- ARROW BOARD
- TRAFFIC LANE
- TEMPORARY CONCRETE BARRIER
- TYPE III BARRICADES WITH FLASHING LIGHTS
- VERTICAL PANELS @ 50' c-c. UNLESS OTHERWISE SHOWN
- TEMPORARY SIGN
- DRUMS @ 50' c-c. WITH STEADY-BURN MONO-DIRECTIONAL LIGHTS
- TYPE II BARRICADES WITH STEADY-BURN MONO-DIRECTIONAL LIGHTS
- DIRECTIONAL INDICATOR BARRIER
- PAVEMENT MARKING REMOVAL

FILE NAME = D160R62-stage2-04.dgn  
 USER NAME = IDOT  
 PLOT SCALE = 100.0000' / IN.  
 PLOT DATE = 1/18/2013

**CHRISTIAN-ROGE & ASSOCIATES, INC.**  
 ENGINEERS-PLANNERS-SURVEYORS  
 211 WEST WACKER DRIVE  
 CHICAGO, ILLINOIS 60606  
 PHONE: (312)372-2023 FAX: (312)372-8274

DESIGNED - S.J.P.	REVISED -
DRAWN - B.K.	REVISED -
CHECKED - M.P.	REVISED -
DATE - JANUARY 17, 2013	REVISED -

**STATE OF ILLINOIS  
 DEPARTMENT OF TRANSPORTATION**

**SUGGESTED TRAFFIC CONTROL AND PROTECTION  
 I-55 STAGE II**

SCALE: 1" = 50'    SHEET NO. 4 OF 7 SHEETS    STA. 1122+00 TO STA. 1262+00

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	87B, D-BR-1	WILL	106	28
CONTRACT NO. 60R62				
FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT				