

SIGNING SCHEDULE

| SIGN NAME | STATION | SIGN DESCRIPTION | EXISTING PANEL DIMENSIONS | | PROPOSED PANEL DIMENSIONS | | REMOVE SIGN PANEL TYPE 1 | REMOVE SIGN PANEL TYPE 2 | REMOVE SIGN PANEL TYPE 3 | REMOVE SIGN PANEL ASSEMBLY - TYPE A | REMOVE SIGN PANEL ASSEMBLY - TYPE B (SPECIAL) | RELOCATE SIGN PANEL - TYPE 1 | SIGN PANEL - TYPE 1 (SPECIAL) | SIGN PANEL - TYPE 2 (SPECIAL) | SIGN PANEL - TYPE 3 (SPECIAL) | WOOD SIGN SUPPORT (FT) | TELESCOPING STEEL SIGN SUPPORT (FT) | REMOVAL OF LIGHTING UNIT, NO SALVAGE (EACH) | REMOVE OVERHEAD SIGN STRUCTURE - WALKWAY (FOOT) |
|---------------|---------|---------------------------|---------------------------|-------------|---------------------------|-------------|--------------------------|--------------------------|--------------------------|-------------------------------------|---|------------------------------|-------------------------------|-------------------------------|-------------------------------|------------------------|-------------------------------------|---|---|
| | | | WIDTH (FT) | HEIGHT (FT) | WIDTH (FT) | HEIGHT (FT) | (SQ. FT) | (SQ. FT) | (SQ. FT) | (EACH) | (EACH) | (SQ. FT) | (SQ. FT) | (SQ. FT) | (SQ. FT) | (SQ. FT) | (SQ. FT) | (SQ. FT) | (SQ. FT) |
| PAL-WP-8109A | 37+15 | M3-3 -- WHITE BACKGROUND | 3.0 | 1.5 | 3.0 | 1.5 | | | | | 1 | | 4.5 | | | 18 | | | |
| PAL-WP-8109B | 37+15 | M1-1100 -- IL 53 | 3.0 | 3.0 | 3.0 | 3.0 | | | | | | | 9.0 | | | | | | |
| PAL-WP-8109C | 37+15 | M5-2R -- WHITE BACKGROUND | 2.5 | 1.8 | 2.5 | 1.8 | | | | | | | 4.4 | | | | | | |
| PAL-WP-8110 | 39+12 | W13-7 -- 25 MPH | 4.0 | 7.0 | 4.0 | 7.0 | | | | | 1 | | | | 28.0 | 18 | | | |
| PAL-WP-8111A | 39+25 | M3-1 -- WHITE BACKGROUND | 3.0 | 1.5 | 3.0 | 1.5 | | | | | 1 | | 4.5 | | | 18 | | | |
| PAL-WP-8111B | 39+25 | M1-1100 -- IL 53 | 3.0 | 3.0 | 3.0 | 3.0 | | | | | | | 9.0 | | | | | | |
| PAL-WP-8111C | 39+25 | M6-2R -- WHITE BACKGROUND | 2.5 | 1.8 | 2.5 | 1.8 | | | | | | | 4.4 | | | | | | |
| PAL-WP-8112 | 40+10 | W4-1R -- MERGE | 4.0 | 4.0 | 4.0 | 4.0 | | | | | 1 | | | 16.0 | | 18 | | | |
| PAL-WP-8113 | 42+00 | W4-1R -- MERGE | 4.0 | 4.0 | 4.0 | 4.0 | | | | | 1 | | | 16.0 | | 18 | | | |
| PAL-WP-8114 | 45+20 | W13-3 -- 25 MPH | 4.0 | 5.0 | 4.0 | 5.0 | | | | | 1 | | | 20.0 | | 18 | | | |
| PAL-WP-8115A | 45+37 | M3-3 -- WHITE BACKGROUND | 3.0 | 1.5 | 3.0 | 1.5 | | | | | | | 4.5 | | | | | | |
| PAL-WP-8115B | 45+37 | M1-1100 -- IL 53 | 3.0 | 3.0 | 3.0 | 3.0 | | | | | | | 9.0 | | | | | | |
| PAL-WP-8115C | 45+37 | M6-3 -- WHITE BACKGROUND | 2.5 | 1.8 | 2.5 | 1.8 | | | | | | | 4.4 | | | | | | |
| PAL-WP-8115D | 45+37 | M3-1 -- WHITE BACKGROUND | 3.0 | 1.5 | 3.0 | 1.5 | | | | | | | 4.5 | | | | | | |
| PAL-WP-8115E | 45+37 | M1-1100 -- IL 53 | 3.0 | 3.0 | 3.0 | 3.0 | | | | | | | 9.0 | | | | | | |
| PAL-WP-8115F | 45+37 | M6-2R -- WHITE BACKGROUND | 2.5 | 1.8 | 2.5 | 1.8 | | | | | | | 4.4 | | | | | | |
| PAL-WP-8116A | 51+82 | M3-3 -- WHITE BACKGROUND | 3.0 | 1.5 | 3.0 | 1.5 | | | | | 1 | | 4.5 | | | 18 | | | |
| PAL-WP-8116B | 51+82 | M1-1100 -- IL 53 | 3.0 | 3.0 | 3.0 | 3.0 | | | | | | | 9.0 | | | | | | |
| PAL-WP-8116C | 51+82 | M6-3 -- WHITE BACKGROUND | 2.5 | 1.8 | 2.5 | 1.8 | | | | | | | 4.4 | | | | | | |
| PAL-WP-8116D | 51+82 | M3-1 -- WHITE BACKGROUND | 3.0 | 1.5 | 3.0 | 1.5 | | | | | | | 4.5 | | | | | | |
| PAL-WP-8116E | 51+82 | M1-1100 -- IL 53 | 3.0 | 3.0 | 3.0 | 3.0 | | | | | | | 9.0 | | | | | | |
| PAL-WP-8116F | 51+82 | M5-2R -- WHITE BACKGROUND | 2.5 | 1.8 | 2.5 | 1.8 | | | | | | | 4.4 | | | | | | |
| PAL-WP-8117A | 54+30 | M2-1 -- WHITE BACKGROUND | - | - | 2.5 | 1.8 | | | | | | | 4.4 | | | 18 | | | |
| PAL-WP-8117B | 54+30 | M1-1100 -- IL 53 | - | - | 3.0 | 3.0 | | | | | | | 9.0 | | | | | | |
| TOTALS | | | | | | | 839 | 511 | 20,921 | 49 | 233 | 16 | 3,073 | 2,353 | 24,313 | 7,812 | 1,026 | 224 | 1,087 |

GROUND MOUNT SCHEDULE

| SIGN NAME | STATION | SIGN DESCRIPTION | EXISTING PANEL DIMENSIONS | | PROPOSED PANEL DIMENSIONS | | NUMBER OF POSTS | POST TYPE | STRUCTURAL STEEL SIGN SUPPORT - BREAKAWAY (POUNDS) | CONCRETE FOUNDATIONS (CU YD) | REINFORCEMENT BARS (POUND) | REMOVE GROUND MOUNTED SIGN SUPPORT (EACH) | REMOVE CONCRETE FOUNDATION - GROUND MOUNT (EACH) |
|---------------|---------|---|---------------------------|-------------|---------------------------|-------------|-----------------|-----------|--|------------------------------|----------------------------|---|--|
| | | | WIDTH (FT) | HEIGHT (FT) | WIDTH (FT) | HEIGHT (FT) | | | | | | | |
| NEB-GM-1084 | 318+09 | 90 EAST/CHICAGO, 1/4 MILE | 15.5 | 14.0 | 15.5 | 14.0 | 2 | W14X38 | 2242 | 4.2 | 244 | 2 | 2 |
| SWB-GM-1126 | 410+74 | EXPRESS LANES EXIT TO HIGGINS RD PROHIBITED | 13.5 | 8.5 | - | - | - | - | - | - | - | 2 | 2 |
| NEB-WP-1131 | 430+86 | ARLINGTON PARK RACECOURSE NEXT RIGHT | 9.5 | 4.5 | 9.5 | 4.5 | - | - | - | - | 2 | 2 | |
| SWB-WP-1154 | 480+02 | ARLINGTON PARK RACECOURSE SECOND RIGHT | 9.5 | 4.5 | 9.5 | 4.5 | - | - | - | - | 2 | 2 | |
| NEB-GM-1160 | 501+00 | PARK & RIDE NEXT RIGHT | - | - | 10.5 | 7.0 | 2 | W6X15 | 525 | 1.4 | 156 | - | - |
| SWB-GM-1169 | 535+71 | PARK & RIDE NEXT RIGHT | 10.5 | 7.0 | 10.5 | 7.0 | 2 | W6X15 | 525 | 1.4 | 156 | - | - |
| BIE-GM-7113 | 39+00 | 290 IL53 KEEP LEFT | - | - | 8.5 | 8.5 | 2 | W6X15 | 630 | 1.4 | 156 | - | - |
| HIG-GM-7201 | 25+13 | EAST 290 SOUTH IL 53 KEEP RIGHT | 9.0 | 8.0 | 9.0 | 8.0 | 2 | W6X15 | 555 | 1.4 | 156 | - | - |
| HIG-GM-7202 | 37+44 | TO 90/NORTH 53 WEST IL 53, KEEP LEFT | 10.5 | 10.5 | 10.5 | 10.5 | 2 | W8X18 | 756 | 1.4 | 156 | - | - |
| HIG-GM-7205 | 49+91 | 290 EAST/IL 53 SOUTH/CHICAGO | 11.5 | 8.5 | 11.5 | 8.5 | 2 | W8X18 | 756 | 1.4 | 156 | 2 | 2 |
| HIG-GM-7210 | 52+00 | 290 EAST/IL 53 SOUTH/CHICAGO | 11.5 | 8.5 | 11.5 | 8.5 | 2 | W8X18 | 756 | 1.4 | 156 | 2 | 2 |
| HIG-GM-7218 | 77+50 | 290 IL53 KEEP LEFT | - | - | 9.0 | 8.0 | 2 | W6X15 | 615 | 1.4 | 156 | - | - |
| HIG-GM-7220 | 83+50 | 290 IL53 KEEP RIGHT | - | - | 10.5 | 10.5 | 2 | W8X18 | 828 | 1.4 | 156 | - | - |
| WFR-GM-7522 | 24+77 | IL RT 53 NORTH, 290 WEST, TO 90 TOLLWAY | 11.0 | 11.5 | 11.0 | 11.5 | 2 | W8X18 | 792 | 1.4 | 156 | 2 | 2 |
| GLF-GM-7605 | 48+68 | TO 90/290/IL 53, KEEP LEFT | 9.5 | 10.0 | 9.5 | 10.0 | 2 | W6X15 | 615 | 1.4 | 156 | 2 | 2 |
| TOTALS | | | | | | | | | 9,595 | 20 | 1,960 | 16 | 16 |

COPYRIGHT © 2009 BY BAXTER & WOODMAN, INC. ALL RIGHTS RESERVED. THIS DRAWING IS THE PROPERTY OF BAXTER & WOODMAN, INC. AND IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM. WITHOUT PERMISSION IN WRITING FROM BAXTER & WOODMAN, INC. NO PART OF THIS DRAWING IS TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM. WITHOUT PERMISSION IN WRITING FROM BAXTER & WOODMAN, INC.



| | | |
|-------------------------|-----------------|------------------------|
| USER NAME = 231uk4 | DESIGNED - DJS | REVISED - 4-2-12 ADD 1 |
| PLOT SCALE = 1/8"=1'-0" | DRAWN - LKB | REVISED - |
| PLOT DATE = 4/2/2012 | CHECKED - RWL | REVISED - |
| | DATE - 12-13-11 | REVISED - |

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

SCHEDULE OF QUANTITIES

SCALE: SHEET NO. OF SHEETS STA. TO STA.

Rev. 4-12-12

*F.A.I. 290 (INTERSTATE 290)
*F.A.U. 342 (IL ROUTE 53)

| | | | | |
|---|-------------|-------------|--------------------|-----------|
| F.A.I. RTE. | SECTION | COUNTY | TOTAL SHEETS | SHEET NO. |
| | 2011-024-SG | DUPAGE/COOK | 132 | 23 |
| FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT | | | CONTRACT NO. 60P24 | |