



- GENERAL NOTES:**
- CONTRACTOR SHALL PROVIDE ALL SIGNS, BARRICADES, TEMPORARY MARKINGS, AND TRAFFIC PROTECTION NECESSARY FOR MAINTENANCE OF TRAFFIC, OR AS DIRECTED BY THE ENGINEER.
 - ALL BARRICADES SHALL BE EQUIPPED WITH MONO-DIRECTIONAL STEADY BURNING LIGHTS.
 - CONTRACTOR SHALL USE TEMPORARY PAVEMENT MARKING TAPE, TYPE III FOR TEMPORARY LANE MARKINGS WHEN MAINTAINING TWO-WAY TRAFFIC THRU THE PROJECT AREA PRIOR TO THE PLACEMENT OF THE FINAL THERMOPLASTIC PAVEMENT MARKINGS.
 - DOUBLE 'SOLID 4" YELLOW LINES SHALL BE USED TO SEPARATE OPPOSING TRAFFIC.
 - ALL WARNING SIGNS WILL BE BLACK LEGEND AND BORDER ON FLUORESCENT ORANGE REFLECTORIZED BACKGROUND UNLESS OTHERWISE SPECIFIED. WHERE THE POSTED SPEED LIMIT EXCEEDS 35 MPH, THE WARNING SIGNS SHALL HAVE MINIMUM DIMENSIONS OF 48"x48". IF THE POSTED SPEED LIMIT IS LESS THAN 35 MPH, THE WARNING SIGNS SHALL HAVE MINIMUM DIMENSION OF 36"x36".
 - TEMPORARY ACCESS CLOSURES WILL BE ALLOWED ONLY UPON THE APPROVAL OF THE ENGINEER AND AFTER PROPER NOTIFICATION OF THE LANDOWNER AFFECTED BY THE CLOSURE.
 - ALL ADVANCE WARNING SIGNS FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START OF CONSTRUCTION.
 - CONTRACTOR SHALL PROVIDE ACCESS TO ALL PRIVATE AND PUBLIC ENTRANCES IN ACCORDANCE WITH IDOT STANDARDS DURING THE DURATION OF THE PROJECT.
 - THE TEMPORARY ACCESS TO DRIVEWAY ENTRANCES AND PUBLIC SIDE STREETS SHALL BE CONSTRUCTED WITH AGGREGATE FOR TEMPORARY ACCESS AND PAID FOR THE CONTRACT UNIT PRICE PER TON.
 - THE REMOVAL OF THE TEMPORARY ACCESS SHALL BE CONSIDERED INCLUDED IN THE COST OF AGGREGATE FOR TEMPORARY ACCESS.
 - CONTRACTOR SHALL MAINTAIN ONE THRU TRAFFIC LANE IN NORTHBOUND DIRECTION ON VAN BUREN STREET & EAST BOUND ON WILLIAMS PLACE FROM ELGIN AVE TO IL STATE ROUTE 72 DURING THE DURATION OF STAGE II OF THE PROJECT.
 - CONTRACTOR SHALL MAINTAIN ONE THRU TRAFFIC LANE IN NORTH BOUND DIRECTION ON ELGIN AVE FROM SOUTHERN PROJECT LIMITS TO WILLIAMS PLACE DURING THE DURATION OF STAGE III OF THE PROJECT.
- ADVANCE WORK:**
- TWO (2) WEEKS PRIOR TO CONSTRUCTION CHANGEABLE MESSAGE SIGNS SHALL BE PLACED FOR THE EASTBOUND AND WESTBOUND TRAFFIC ON ILLINOIS ROUTE 72 NOTIFYING THEM OF THE UPCOMING CONSTRUCTION PROJECT AND TO SEEK ALTERNATIVE ROUTES.
 - MAINTAIN NORMAL TRAFFIC THRU PROJECT AREA FROM EDWARDS AVE TO BARRINGTON AVE PROVIDING TRAFFIC PROTECTION AND SIGNING PER STANDARD 701301-04 DURING CONSTRUCTION ACTIVITIES WHICH REQUIRES THE CLOSURE OF ONE TRAFFIC LANE FOR SHORT DURATIONS OF THE TIME DURING THE NORMAL WORK DAY HOURS.
 - SAW CUT THE PAVEMENT FOR THE INSTALLATION OF STORM SEWER AND WATERMAIN FROM STA:1+00 TO STATION 12+00 AT TRENCH LIMITS INDICATED ON THE PLANS AND FOR THE REMOVAL OF THE EXISTING PAVEMENT AREA UNDER STAGE I.

STAGE 1 DETOUR PLAN

STAGE 2 DETOUR PLAN

SIGN NO.	SIGN	SIGN CODE & SIZE	SIGN NO.	SIGN	SIGN CODE & SIZE	SIGN NO.	SIGN	SIGN CODE & SIZE
1	ROAD CONSTRUCTION AHEAD	W 20-1, 48"x48"	4	SOUTH VAN BUREN ST. ELGIN AVENUE DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"	4A	NORTH VAN BUREN ST. DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"
1A	ROAD CONSTRUCTION AHEAD	W 20-1, 36"x36"	5	SOUTH VAN BUREN ST. ELGIN AVENUE DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"	5A	NORTH VAN BUREN ST. DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"
2	ROAD CLOSED AHEAD	W 20-3, 48"x48"	5B	SOUTH VAN BUREN ST. ELGIN AVENUE DETOUR	M4-9R, 30"x24"	5C	NORTH VAN BUREN STREET ELGIN AVENUE DETOUR	M4-9R, 30"x24"
3	DETOUR AHEAD	W 17-1 100, VAR.x6"	6	SOUTH VAN BUREN ST. ELGIN AVENUE DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"	6A	NORTH VAN BUREN ST. DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"
3	DETOUR AHEAD	W 20-2, 48"x48"	6	SOUTH VAN BUREN ST. ELGIN AVENUE DETOUR	M4-9R, 30"x24"	6A	NORTH VAN BUREN ST. DETOUR	M4-9R, 30"x24"
	VAN BUREN STREET ELGIN AVENUE	W 17-1 100, VAR.x6"		SOUTH VAN BUREN ST. ELGIN AVENUE DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"		NORTH VAN BUREN ST. DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"
	VAN BUREN STREET ELGIN AVENUE	W 17-1 100, VAR.x6"		SOUTH VAN BUREN ST. ELGIN AVENUE DETOUR	M4-9L, 30"x24"		NORTH VAN BUREN ST. DETOUR	M4-9L, 30"x24"
	VAN BUREN STREET ELGIN AVENUE	W 17-1 100, VAR.x6"		SOUTH VAN BUREN ST. ELGIN AVENUE DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"		NORTH VAN BUREN ST. DETOUR	M3-4, 24"x12" W 17-1 100, VAR.x6"
	VAN BUREN STREET ELGIN AVENUE	W 17-1 100, VAR.x6"		SOUTH VAN BUREN ST. ELGIN AVENUE DETOUR	M4-9L, 30"x24"		NORTH VAN BUREN ST. DETOUR	M4-9L, 30"x24"

SIGN NO.	SIGN	SIGN CODE & SIZE	SIGN NO.	SIGN	SIGN CODE & SIZE
9	ROAD CLOSED	R11-2, 48"x30"	15	ROAD CLOSED 500 FT	W20-5, 48"x48"
10	END CONSTRUCTION	G20-2, 60"x24"	16	END DETOUR	M4-8A, 24"x12"
11	WORKERS	W21-1, 36"x36"	17	ROAD CLOSED DETOUR	M4-10R, 48"x18" (L or R)
12	No Left Turn R3-2	24"x24"	18	BEGIN ONE WAY	R6-6, 24"x30"
13	No Right Turn R3-1	24"x24"	19	END ONE WAY	R6-7, 24"x30"
14	END	M4-8b, 24"x12"	20	CHANGEABLE MESSAGE SIGN	

FILE NAME: XXX
 USER NAME: xxxxxxxxxxxxxxxx
 PLOT SCALE: 1" = 200'
 PLOT DATE:

DESIGNED: EBW
 DRAWN: PC
 CHECKED: JDH
 DATE: AUGUST 25, 2010
 REVISED: MARCH 23, 2011
 REVISED: MAY 16, 2011
 REVISED: JULY 12, 2011
 REVISED: DECEMBER 30, 2011

STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION

DETOUR AND TRAFFIC SIGN BLOCKS
 SCALE: 1" = 20'
 SHEET NO. 1 OF 2 SHEETS STA: TO STA:

FAU ROUTE: 252B SECTION: 04-00043-00-PV COUNTY: KANE TOTAL SHEETS: 85 SHEET NO.: 22
 CONTRACT NO. 63507