

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 1 of 4

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net


Client: Hutchison Engineering, Inc.
Project Name: Section 11-07119-00-BR TR-55
Project Site: Fairfield Township Bureau County, Illinois

Boring No. B-1
Surface Elev. 629.40
Auger Depth 76' Rotary Depth NA
Start Date 12/03/11 Finish Date 12/03/11

Location: 4' Left Station 19+70

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
629.40										Randy Safranski Diedrich D-120	
628.40	Loose Black And Brown Silty Loam		1								
627.40			2								
626.40			3	1	SS	--	6	--	17		
625.40			4								
624.40			5								
623.40			6	2	SS	--	7	--	21		
622.40	Loose Brown Sandy Loam		7								
621.40			8	3	SS	--	8	--	20		
620.40			9								
619.40			10	4	SS	--	5	--	--		
618.40			11								
617.40	Medium Brown Very fine Sand		12								
616.40			13	5	SS	--	10	--	--		
615.40			14								
614.40			15	6	SS	--	12	--	--		
613.40			16								
612.40			17								
611.40			18	7	SS	--	11	--	--		
610.40			19								
609.40		20	8	SS	--	12	--	--			

Groundwater Data: Static water level after auger removal - elevation 619.0
Comments:



Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 2 of 4

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

Client: Hutchison Engineering, Inc.
Project Name: Section 11-07119-00-BR TR-55
Project Site: Fairfield Township Bureau County, Illinois

Boring No. B-1
Surface Elev. 629.40
Auger Depth 76' Rotary Depth NA
Start Date 12/03/11 Finish Date 12/03/11

Location: 4' Left Station 19+70

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
608.40										Randy Safranski Diedrich D-120	
607.40	Loose Gray Very Fine Sand		22								
606.40			23	9	SS	--	9.0	--	--		
605.40			24								
604.40			25								
603.40			26	10	SS	--	8	--	--		
602.40			27								
601.40	Medium Gray Very Fine Sand		28								
600.40			29								
599.40			30								
598.40			31	11	SS	--	11	--	--		
597.40			32								
596.40			33								
595.40			34								
594.40			35	12	SS	--	11	--	--		
593.40			36								
592.40			37								
591.40			38								
590.40			39								
589.40			40	13	SS	--	10	--	--		
588.40		41									

Groundwater Data: Static water level after auger removal - elevation 619.0
Comments:

*SOIL BORINGS
BUREAU COUNTY
SECTION 11-07119-00-BR
T.R. 55 OVER UNION DITCH*

SHEET NO. 8 11 SHEETS	ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	TR 55	11-07119-00-BR	BUREAU	21	14
	S.N. 006-4096		CONTRACT NO. 87499		
	FED. ROAD DIST. NO. 7 ILLINOIS		FED. AID PROJECT BRS-0011(083)		