

STR. NUM.	STATION	OFFSET	RIM ELEVATION	N INVERT	NE INVERT	E INVERT	SE INVERT	S INVERT	SW INVERT	W INVERT	NW INVERT	EXISTING MANHOLES EACH	EXISTING CATCH BASINS EACH	EXISTING INLETS EACH	EXISTING FL END SEC EACH	COMMENTS
661	388+82.13	37.58 LT	709.95			***		707.05		***			X			
662	390+90.42	40.67 LT	709.72				***			705.37		X				
663	390+91.50	33.92 LT	710.00	705.10										X		
664	390+93.33	36.53 LT	710.30			705.10	705.05	704.65			***	X				
665	390+96.72	26.77 RT	710.05				705.40						X			
666	391+08.49	38.23 RT	709.09	***		704.84					704.84	X				
667	392+45.17	29.81 RT	708.38				703.83						X			
668	392+52.66	73.51 RT	707.60			703.40				703.45	703.85	X				
669	393+94.89	33.40 RT	706.87				702.32					X				
670	394+03.88	45.14 RT	707.35			702.05				702.05	***	X				
671	395+04.08	42.16 RT	706.13				701.48						X			
672	395+14.54	53.30 RT	705.58	701.83		700.43				700.43		X				
673	396+15.83	51.06 RT	705.38				701.08						X			
674	397+21.70	53.90 RT	704.82				700.32						X			
675	397+32.13	58.55 RT	704.21			698.61				698.61	699.21		X			
676	398+33.91	53.59 RT	704.44			699.94							X			
677	3975+91.50	114.86 LT	704.81			698.51				697.31	698.46	X				
678	3975+70.41	77.29 LT	703.71				694.61				694.61	X				
679	3975+12.66	46.21 RT	703.94							700.29				X		
680	3975+13.37	44.65 LT	704.13	693.28				693.23				X				
681	3973+82.90	33.68 RT	703.43						700.18					X		
682	3974+32.05	46.37 RT	703.72					699.42						X		
683	3973+39.96	41.59 RT	702.78	698.43				698.43						X		
684	3972+29.37	35.32 RT	700.76	***						696.76			X			
685	3972+31.76	33.61 LT	701.23			695.98				696.03				X		
686	3971+11.32	34.22 RT	697.72							694.32				X		
687	3971+12.85	7.16 LT	698.57			693.77					693.67			X		
688	3971+92.85	43.39 LT	701.36	692.61			693.11	692.51				X				
689	3971+29.58	43.90 LT		692.50						692.50		X				
690	3971+17.97	78.66 LT				692.44		692.44				0				
691	3970+14.50	78.48 LT		692.34				692.34				0				
692	3967+32.47	71.50 LT		692.06				692.06				0				
693												0				STRUCTURE OFFSITE
694	3965+66.85	79.00 LT		691.83				691.83				0				
695	3963+97.66	80.71 LT		691.67						691.67		0				
695A	3963+94.00	89.80 LT										0				
696	3963+88.21	96.13 LT				691.62		691.62				0				
697	6963+30.02	95.78 LT		691.57			691.57					0				
698	3962+96.05	73.00 LT						691.53			691.53	0				
699	3958+72.90	83.45 LT		691.03				691.03				X				
699A	3958+45.42	62.47 LT										X				
900	106+45.56	45.52 RT	695.42					692.42						X		
901	106+46.66	54.56 RT	695.42	691.67		691.67						X				
902	108+05.55	29.83 LT	696.88					694.58						X		
903	108+03.63	45.19 RT	697.46	693.96				693.66					X			
904	108+06.13	51.19 RT	697.84	695.84			690.99			690.99		X				
905	109+54.22	30.14 LT	698.13					693.83						X		
906	109+55.49	45.30 RT	698.60	695.00				694.80					X			
907	109+57.91	51.85 RT	699.06	693.91			689.36			689.36		X				
908																STRUCTURE OFFSITE
909	110+68.83	78.24 RT	696.68	683.68				685.93				0				
925	110+83.51	126.04 LT												0		
926																STRUCTURE OFFSITE
927	110+72.17	78.96 LT	702.50			687.20		686.50		686.50	686.50	0				
928	110+67.77	49.78 RT	699.57	686.32		686.32		683.47		686.47		0				
929	110+87.44	28.92 LT	699.56					697.06						0		
930	110+87.83	45.48 RT	699.63	696.33				696.28					0			
931	110+89.43	53.81 RT	699.94	696.49			686.09			686.04		0				
932	112+03.50	27.50 LT	700.57					697.52						0		
933	112+04.45	45.51 RT	700.21	696.96									0			
934	112+03.14	40.59 RT	700.44				684.94	696.64		685.54		0				
945	196+08.68	74.16 RT	709.42			***						X				NO INVERT INFORMATION
946	196+48.28	74.69 RT	709.28					705.28		***		X				MISSING INVERT INFORMATION

X - STRUCTURE TO BE REMOVED  
0 - STRUCTURE TO REMAIN  
\*\*\* - UNKNOWN INVERT

DESIGNED <i>PJO</i>	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>EXISTING DRAINAGE STRUCTURE SCHEDULE OF QUANTITIES</b>		F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
DRAWN <i>KES</i>	REVISED -				338	(112 & 113) WRS-7	DUPAGE	1156	417
CHECKED <i>JCM</i>	REVISED -				<b>SC-07</b>		CONTRACT NO. 60R30		
DATE <i>12/14/2012</i>	REVISED -				SCALE: NONE	SHEET NO. 7 OF 9 SHEETS	STA.	TO STA.	