

EXISTING GUARDRAIL / PROPOSED CORRECTION							
EXISTING GR #	OMISSIONS	LOCATIONS		LENGTH (FT)			
NORTH BOUND	1		35+17 To 36+21	104	Remove existing GR; place 1 panel type B; place 2 end sections type 1 special	Per H.W. Std 630001-08	
	2		66+20 To 66+97	77	Remove existing GR; place 2 end sections type 1 special	Per H.W. Std 630001-08	
	3	Omission	96+04 To 98+32	228	To remain in place		
			98+32 To 99+58	-126			
			99+58 To 101+00	142			
	4		191+79 To 194+31	252	Remove and replace existing GR	Per H.W. Std 630001-08	
	5		202+81 To 203+85	104	Remove existing GR; place 1 panel type B; place 2 end sections type 1 special	Per H.W. Std 630001-08	
	6	Omission	214+54 To 217+08	254	To remain in place		
			217+08 To 219+03	-195			
			219+03 To 220+73	170			
	7		294+21 To 295+00	79	Remove existing GR; Place 1 type 1 special at south end; Place 3 panels type B radius GR and type 2 end section at north end	Per H.W. Std 630001-08	
	8		315+85 To 317+24	139	Remove and replace existing GR	Per H.W. Std 630001-08	
9	Omission	348+42 To 351+15	273	To remain in place			
		351+15 To 352+95	-180				
		352+95 To 354+53	158				
10		410+97 To 412+00	103	To remain in place			
11	Omission	421+27 To 423+79	252	To remain in place			
		423+79 To 424+69	-90				
		424+69 To 426+37	168				
12	Omission	506+84 To 508+69	185	To remain in place			
		508+69 To 509+59	-90				
		509+59 To 511+06	147				
SOUTH BOUND	13	Omission	507+49 To 508+69	120	To remain in place		
			508+69 To 509+59				
			509+59 To 511+42	183			
	14		456+77 To 459+03	226	Remove existing end sections at both ends; place 2 new end sections type 1 special	Per Special Detail	
	15	Omission	422+17 To 423+79	162	To remain in place		
			423+79 To 424+69				
			424+69 To 427+25	256			
	16		411+05 To 412+85	180	Remove end section at south end only; place type 1 special	Per Special Detail	
	17	Omission	384+80 To 385+74	94	Remove and replace existing GR	(Per H.W. Std 630001-08)	
			349+44 To 351+15	171			
			351+15 To 353+05				
	18		353+05 To 355+50	245	To remain in place		
19		314+73 To 318+96	423	Remove existing end sections at both ends; place 2 new end sections type 1 special	Per Special Detail		
20		308+75 To 310+63	188	Remove existing end sections at both ends; place 2 new end sections type 1 special (Per Special Detail)	Per Special Detail		
21		304+43 To 306+50	207	Remove existing end section at south end only; replace it with new end section type 1 special	Per Special Detail		
22		280+57 To 283+13	256	Remove existing end sections at both ends; place 2 new end sections type 1 special	Per Special Detail		
23		266+60 To 269+63	303	Remove existing end sections at both ends; place 2 new end sections type 1 special	Per Special Detail		

EXISTING GUARDRAIL / PROPOSED CORRECTION							
EXISTING GR #	OMISSIONS	LOCATIONS		LENGTH (FT)			
24	Omission	215+34 To 217+08	174	To remain in place			
		217+08 To 219+03					
		219+03 To 221+55	252				
25		207+38 To 208+42	104	Remove existing GR (all three pieces); place new GR with 2 new end sections type 1 special	Per H.W. Std 630001-08		
26		205+05 To 206+08	103				
27		202+55 To 204+08	153				
28	Omission	196+79 To 198+06	127	Remove existing GR (both pieces); place new GR with 2 new end sections type 1 special	Per H.W. Std 630001-08		
		192+27 To 195+67	340				
30		130+60 To 132+38	178	Remove existing GR; place 1 end section type 1 special at south end; place 3 panels Type B radius GR and type 2 end section at north end	Per H.W. Std 630001-08		
31		119+24 To 121+00	176	Remove and replace existing GR	Per H.W. Std 630001-08		
32	Omission	96+89 To 98+32	143	To remain in place			
		98+32 To 99+58					
		99+58 To 101+88	230				
33		89+75 To 92+25	250	33: Remove existing 2 end sections; place 1 end section type 1 special at north end-connect GR to 34 34: Remove existing GR; place new GR type B connect it to 33 and 35 35: Remove existing 2 end sections; place 1 end section type 1 special at south end-connect GR to 34	Per Special Detail		
34		87+55 To 88+45	90				
35		84+25 To 86+78	253				
36		66+53 To 67+33	80	Remove existing GR; place 2 end sections type 1 special	Per H.W. Std 630001-08		
37		57+72 To 62+25	453	Remove existing 2 end sections; place 2 new end sections type 1 special . (At south end section STA 57+72 to 58+22, 50' of cable and posts removal)	Per Special Detail		
38		54+65 To 56+52	187	Remove existing end sections at both ends; place 2 new end sections type 1 special ; remove 25' of existing type A GR (Total of 75' of GR removal)	Per Special Detail		
39		52+36 To 54+00	164	Remove and replace existing GR	Per H.W. Std 630001-08		
40		47+53 To 51+89	436	Remove existing end sections at both ends; place 2 new end sections type 1 special ; remove panels on north end for type 1 special	Per Special Detail		
41		35+70 To 36+62	92	Remove existing GR; place 2 end sections type 1 special	Per H.W. Std 630001-08		

TRAF CONT & PROT STD 701306	L SUM
JOBSITE	1
TOTAL	1

TRAF CONT & PROT STD 701201	L SUM
JOBSITE	1
TOTAL	1