



- BENCHMARK #1**
CONTROL POINT #1
IRON PIN
STA. 791+65.56, 21.38' LT.
ELEV. = 509.62
- BENCHMARK #2**
CONTROL POINT #2
IRON PIN
STA. 797+30.31, 18.70' RT.
ELEV. = 510.18
- BENCHMARK #3**
CHISELED SQUARE ON N.W.
HUB GUARD ON BRIDGE
STA. 799+73.42, 16' LT.
ELEV. = 512.50
- BENCHMARK #4**
N.E. CORNER HUB
GUARD ON BRIDGE
STA. 802+46.36, 16' LT.
ELEV. = 512.30
- BENCHMARK #5**
CONTROL POINT #3
IRON PIN
STA. 804+92.99, 20.84' LT.
ELEV. = 509.92
- BENCHMARK #6**
CONTROL POINT #4
IRON PIN
STA. 810+04.21, 18.46' RT.
ELEV. = 509.17

ALL ELEVATIONS NAVD 29

FILE NAME P:\Projects\2008 Projects\08379 IL 8 over Kickapoo Creek\CV\CADD Sheets\0468697 - s\DRAWN\tiesbenchmarks.dgn	USER NAME = bemery	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	ALIGNMENT, TIES & BENCHMARKS		F.A.S. RTE. 1388	SECTION (Z-1D-BR-1)BR	COUNTY PEORIA	TOTAL SHEETS 89	SHEET NO. 14
PLOT SCALE = 1/32" = 1' / in.	CHECKED -	REVISED -	REVISED -		PROJECT SCALE: 1" = 100'	JOB NO. R-94-002-12	CONTRACT NO. 68697		FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT	
PLOT DATE = 3/20/2014	DATE -	REVISED -	REVISED -		SHEET NO. 1 OF 1 SHEETS	STA. 788+99.74 TO STA. 815+33.69					