

HOLCOMB FOUNDATION ENGINEERING INC.
P.O. Box 88 618-529-5262
Carbondale, Il. 62903 618-457-8991 fax Page 1 of 1

Bridge Foundation Boring Log

Project: H-12100 Bridge Light Lane Date: 6/21/2012
Section: 11-01201-00-BR Station _____ Bored by: B. Schwarz
Structure: _____ Checked By: J. Holcomb
County: Union

Boring No.	Station	Offset	Elevation	N	Qu	w %	Surface Water Elev.	Elevation	N	Qu	w %
1	10+24	0'									
			410.4	99.75	0						
			409.4	95.75							
			385.4	74.75	-25						
			398.9	83.25							
			393.9	83.25							
			391.4	80.75							

Ground Surface 410.4 99.75 0
5" C. Stone 409.4 95.75
Brown Mottled Gray Sandy CLAY to Clayey SILT (A-6-4) 11 1.35 17
Gray Clayey SILT (A-4) 0 0.48 33
Gray Sandy CLAY w/gravel (fill) (A-6) 12 0.98 23
Grey LIMESTONE 75 1.08 24

100.00 = 410.6 (U.S.G.S.)

BORING 1

HOLCOMB FOUNDATION ENGINEERING INC.
P.O. Box 88 618-529-5262
Carbondale, Il. 62903 618-457-8991 fax Page 1 of 1

Bridge Foundation Boring Log

Project: H-12100 Bridge Light Lane Date: 6/21/2012
Section: 11-01201-00-BR Station _____ Bored by: B. Schwarz
Structure: _____ Checked By: J. Holcomb
County: Union

Boring No.	Station	Offset	Elevation	N	Qu	w %	Surface Water Elev.	Elevation	N	Qu	w %
2	9+64	14' Lt.									
			408.5	97.91	0						
			405.0	94.41							
			399.5	88.91							

Ground Surface 408.5 97.91 0
Brown Clayey SILT (A-4) 6 0.75 14
Gray LIMESTONE 72 --- 6
End of Boring @ -9.0'

BORING 2