



MAY 04, 2005 9:02 AM RAW I:\AIRPORTS\T.VILLE\B28-03RWYGD\AIRPORT\SHEETS\R-181SWP.DWG -- SWPP

DATE	REVISION	BY

**TAYLORVILLE MUNICIPAL AIRPORT**  
**TAYLORVILLE, ILLINOIS**  
 I.L. PROJ.: TAZ-3166 A.I.P. PROJ.: 3-17-0100-87

HE. Project No. 828-03RWYGD 0800	RAW	02/05/04
File Name R-181SWP.DWG	MDR	03/25/05
Scale 1" = 200'	CAH	03/28/05
Date 02/05/04		



**CONSTRUCT**  
**RUNWAY 9-27**  
**PROPOSED**  
**STORMWATER POLLUTION**  
**PREVENTION PLAN**

**EROSION CONTROL NOTES**

ALL PROPOSED EROSION CONTROL MEASURES SHALL BE COMPLETED AS DETAILED ON THIS EROSION CONTROL PLAN AND IN ACCORDANCE WITH THE SPECIFICATIONS.

EROSION CONTROL MEASURES ARE GOVERNED BY THE ILLINOIS ENVIRONMENTAL PROTECTION AGENCY'S STANDARDS AND SPECIFICATIONS FOR SOIL EROSIONS AND SPECIFICATION FOR SOIL EROSIONS AND SEDIMENT CONTROL.

PLACE FILTER FENCE AND BALES FOR STRUCTURE PROTECTION AS SHOWN ON THIS SHEET AND AS DETAILED ON FOLLOWING SHEET. FILTER FENCE AND BALES NECESSARY TO COMPLETELY PROTECT STRUCTURES AS DETAILED WILL BE PAID FOR BY ITEMS OF AR156512 BALES AND AR156510 SILT FENCE, RESPECTIVELY. THE COST OF INSTALLING AND MAINTAINING THIS PROTECTION WILL BE CONSIDERED INCIDENTAL TO THESE ITEMS AND NO ADDITIONAL COMPENSATION WILL BE ALLOWED. 8 BALES AND 50 L.F. OF SILT FENCE WERE INCLUDED IN PROJECT QUANTITIES FOR THESE ITEMS, PER HEADWALL/END SECTION. THERE ARE 5 STRUCTURES TOTAL TO BE PROTECTED.

THE PROPOSED INLET PROTECTION WILL BE PLACED AT THE LOCATIONS SHOWN ON THIS SHEET.

INSPECTION OF THE INLET PROTECTION SHALL BE FREQUENT AND REPAIR/REPLACEMENT SHALL BE MADE PROMPTLY AS NEEDED.

EROSION CONTROL FENCE SHALL BE REMOVED WHEN THEY HAVE SERVED THEIR USEFULNESS SO AS NOT TO BLOCK OR IMPEDE STORM WATER DRAINAGE.

COST OF REMOVAL AND REPLACEMENT SHALL BE INCLUDED IN THE UNIT PRICE FOR ITEM AR156510 SILT FENCE.

INLET PROTECTION IS TO INCLUDE ALL INCIDENTALS NECESSARY TO CONSTRUCT THESE ITEMS AND WILL BE PAID FOR UNDER ITEM: AR156520 INLET PROTECTION.

PROVIDE INLET PROTECTION FOR PROPOSED INLETS #1 AND #2.

EROSION CONTROL QUANTITIES			
ITEM NO.	DESCRIPTION	UNIT	QUANTITY
AR156510	SILT FENCE	L.F.	2,750
AR156512	BALES	EA.	40
AR156511	DITCH CHECK	EA.	23
AR156520	INLET PROTECTION	EA.	2

**LEGEND**

	EXISTING IMPROVEMENTS
	PROPOSED IMPROVEMENTS
	EXISTING BUILDINGS
	PROPOSED SILT FENCE
	PROPOSED INLET AND HEADWALL PROTECTION

