

EXISTING DRAINAGE STRUCTURE SCHEDULE (CITY OF CHICAGO)

STATION	OFFSET	CATCH BASINS TO BE ADJUSTED	MANHOLES TO BE ADJUSTED	INLETS TO BE ADJUSTED	REMOVING MANHOLES	REMOVING CATCH BASINS	REMOVING INLETS	COMMENTS	
		EACH	EACH		EACH	EACH	EACH		
HALSTED STREET									
3830+91	1.65' RT		1					EX RIM EL = 593.764	PR RIM EL = 594.11
3831+12	11.21' RT		1					EX RIM EL = 593.663	PR RIM EL = 594.04
3831+63	43.98' LT						1		
3831+90	32.65' RT						1		
3831+94	34.76' RT						1		
3832+48	1.59' RT		1					EX RIM EL = 593.305	PR RIM EL = 594.09
3832+96	22.13' LT						1		
3833+10	26.55' RT						1		
3833+10	1.55' RT				1				
3837+89	22.35' LT						1		
3838+00	26.64' RT						1		
3838+02	.45' RT				1				
3838+44	1.04' RT		1					EX RIM EL = 593.62	PR RIM EL = 593.69
3838+95	22.71' LT			1				EX RIM EL = 592.72	PR RIM EL = 592.88
3838+99	26.42' RT			1				EX RIM EL = 592.71	PR RIM EL = 592.78
HARRISON STREET									
7807+28	35.86' LT					1			
7807+28	24.52' RT						1		
7807+29	20.71' RT					1			
7808+01	3.56' LT				1				
7810+86	23.23' RT				1				
7810+94	72.51' RT		1					EX RIM EL = 594.40	PR RIM EL = 594.40
7811+36	24.38' LT	1						EX RIM EL = 595.72	PR RIM EL = 596.79
TOTALS		1	5	2	4	2	8		



FILE PATH: s:\p\3888239-p\int\seconline\local\PMACD\928\Documents\81\americas\Transportation\60269938_Circle\Phase\1\0200_CAD\086_Roadway\Sheets\60269938_Contract\DI6026-shr-Schedule-Drawn-01