



STATION	OFFSET	
1. 903+00.99	31.38'	LT
2. 903+34.11	30.00'	LT
3. 903+98.95	35.76'	LT
4. 904+23.52	40.37'	LT
5. 904+40.33	37.31'	LT
6. 904+51.40	38.45'	LT
7. 904+53.12	23.05'	LT
8. 904+43.00	22.01'	LT
9. 904+09.07	28.37'	RT
10. 904+08.17	23.43'	RT
11. 903+00.99	30.63'	RT
12. 903+00.99	20.86'	RT
13. 903+20.27	37.31'	RT
14. 903+20.27	30.61'	RT
15. 903+23.92	29.22'	RT
16. 903+42.25	29.20'	RT
17. 903+71.43	29.17'	RT
18. 903+99.41	28.20'	RT
19. 904+26.74	25.46'	RT
20. 904+59.14	18.66'	RT
21. 904+91.29	48.20'	LT
22. 904+72.52	43.68'	LT

STATION	OFFSET	
23. 903+89.93	34.66'	LT
24. 903+57.07	34.41'	LT
25. 903+26.24	27.50'	LT
26. 903+20.27	42.30'	LT
27. 903+00.99	18.08'	LT
28. 904+00.79	52.47'	LT
29. 903+20.27	31.38'	LT
30. 903+67.22	30.55'	RT
31. 903+67.21	25.55'	RT
32. 903+52.86	25.56'	RT
33. 903+52.86	30.56'	RT
34. 903+16.99	30.61'	RT

STATION	OFFSET	
35. 903+16.99	25.61'	RT
36. 903+00.98	25.63'	RT
37. 903+51.63	25.00'	LT
38. 903+51.63	34.41'	LT
39. 904+37.49	42.77'	LT
40. 904+25.64	20.28'	RT

STATION	OFFSET	
41. 904+37.49	21.61'	RT
42. 904+14.72	34.87'	RT
43. 904+21.64	32.81'	RT
44. 903+99.93	36.62'	RT
45. 904+38.54	28.70'	RT
46. 904+59.55	26.31'	RT
47. 904+00.16	37.28'	LT
48. 904+21.97	41.37'	LT
49. 903+99.64	43.29'	LT
50. 904+20.83	47.43'	LT
51. 904+76.24	25.84'	RT
52. 904+76.24	27.38'	RT
53. 903+71.38	38.00'	RT

CONTROL POINTS PROVIDED FOR ALL STANDARD PLANTER BOXES AND 3' AND 4' INTERSECTION BRICK PAVER INLAY FOR CONSTRUCTION, SEE DETAILS 4, 23, AND 24 RESPECTIVELY FOR FURTHER INFORMATION.

FILE NAME =	USER NAME = dowa08878	DESIGNED - STH	REVISED - 10/24/12
d:\pwise\work\do_not_delete\dms73427\04	BL0155-shh\indsp081.dgn	DRAWN - STH	REVISED -
	PLOT SCALE = 20.0000 / in.	CHECKED - BAB	REVISED -
	PLOT DATE = 10/23/2012	DATE - 10/24/2012	REVISED -

STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION

STATE STREET STREETSCAPE PLAN		SCALE: 1"=10'
SHEET NO. OF SHEETS	STA. 903+15.00 TO STA. 905+00.00	

F.A.U. R.T.E.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	12-00356-01-PV	PEORIA	519	274
CONTRACT NO. 89626				
ILLINOIS FED. AID PROJECT TIG-50931581				

**Farnsworth GROUP**  
7707 N. KINGVILLE AVE. SUITE 100  
PEORIA, ILLINOIS 61614  
(309) 699-9988 / (309) 699-8820 FAX  
www.fwg.com