

	Midwest Testing Services, Inc. 3705 Progress Blvd. Peru, IL 61354	BORING LOG Sheet 1 of 3	Phone: 815-223-6696 Fax: 815-223-6659 E-Mail: Midwest@TheRamp.net
--	--	-----------------------------------	---

Client: Hutchinson Engineering
 Project Name: F.A.U. 6145 Section: 01-00590-00-BR
 Project Site: Broadway Street Bridge Streator, IL
 Boring No. B-1
 Surface Elev. 624.52
 Auger Depth 46.00 Rotary Depth NA
 Start Date 05/27/03 Finish Date 05/27/03

STATION 26+60, 20' LT.

Location: See Location Map
East Abutment

(DEPTH) *ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear		
624.52									Randy Saffranski Diedrich D-120	
623.52			1							
622.52	Stiff Black gray silty clay fill		2							
621.52			3	1	SS	2.0	8	B/S	25	
620.52			4							
619.52			5							
618.52			6	2	SS	2.3	9	B	24	
617.52			7							
616.52	Very stiff Brown gray silty clay		8	3	SS	3.1	14	B	22	
615.52			9							
614.52			10							
613.52			11	4	SS	3.3	15	B/S	19	
612.52	Stiff Gray silty clay till		12							
611.52			13	5	SS	1.6	8	B	23	
610.52	Very stiff Gray silty clay fill w/ silt lenses		14							
609.52			15	6	SS	5.2	19	B	18	
608.52			16							
607.52	Loose-medium dense Brown sand		17							
606.52			18	7	SS	---	10	---	19	
605.52	Loose-medium dense Gray silt		19							
604.52			20	8	SS	---	10	---	22	

Groundwater Data: Water after auger removal 16' below top of ground.
 Comments:

	Midwest Testing Services, Inc. 3705 Progress Blvd. Peru, IL 61354	BORING LOG Sheet 2 of 3	Phone: 815-223-6696 Fax: 815-223-6659 E-Mail: Midwest@TheRamp.net
--	--	-----------------------------------	---

Client: Hutchinson Engineering
 Project Name: F.A.U. 6145 Section: 01-00590-00-BR
 Project Site: Broadway Street Bridge Streator, IL
 Boring No. B-1
 Surface Elev. 624.52
 Auger Depth 46.00 Rotary Depth NA
 Start Date 05/27/03 Finish Date 05/27/03

STATION 26+60, 20' LT.

Location: See Location Map
East Abutment

(DEPTH) *ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear		
603.52									Randy Saffranski Diedrich D-120	
602.52	Loose-medium dense Gray silt & fine sand		22							
601.52			23	9	SS	---	10	---	23	
600.52	Loose-medium dense Gray fine sand		24							
599.52			25	10	SS	---	10	---	19	
598.52			26							
597.52			27							
596.52			28	11	SS	---	11	---	21	
595.52	Medium dense Gray silt & fine sand		29							
594.52			30	12	SS	---	14	---	19	
593.52			31							
592.52			32							
591.52			33	13	SS	---	17	---	19	
590.52			34							
589.52	Medium dense Gray silt		35							
588.52			36	14	SS	---	11	---	21	
587.52			37							
586.52	Medium dense Gray sand		38	15	SS	---	12	---	18	
585.52			39							
584.52			40	16	SS	---	17	---	17	
583.52	Hard gray shale		41							

Groundwater Data: Water after auger removal 16' below top of ground.
 Comments:

DESIGNED	JOH
CHECKED	BRT
DRAWN	TC
CHECKED	JOH

BORINGS
FAU ROUTE 6145 OVER
BNSF RAILROAD
SECTION 01-00590-00-BR (COUNTY)
LASALLE COUNTY
STATION 21+75.75
STR. NO. 050-8023

HUTCHISON ENGINEERING, INC.
 JACKSONVILLE & JOLIET, ILLINOIS