

	<b>Midwest Testing Services, Inc.</b> 3705 Progress Blvd. Peru, IL 61354	<b>BORING LOG</b> Sheet 3 of 3	Phone: 815-223-6696 Fax: 815-223-6659 E-Mail: Midwest @ TheRamp.net
--	--	-----------------------------------	---

Client: Hutchinson Engineering  
 Project Name: F.A.U. 6145 Section: 01-00590-00-BR  
 Project Site: Broadway Street Bridge Streator, IL  
 STATION 22+45, 25' LT.

Location: See Location Map  
Center Pier

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in Feet	SAMPLES					DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows) / Bulge / Shear	Moisture (%)		
581.72										
580.72	Hard Gray sandy shale	[Graphic Log]	43	17	SS	100	6"	10	Randy Safranski Diedrich D-120	
579.72			44							
578.72			45	18	SS	100	6"	10		
577.72			46							
576.72			47							
575.72			48	19	SS	105	6"	10		
574.72			49							
573.72			50	20	SS	105	6"	9		
572.72			51							
571.72			52							
570.72			53							
569.72			54							
568.72			55							
567.72			56							
566.72			57							
565.72			58							
564.72			59							
563.72			60							
562.72			61							
561.72			62							

Groundwater Data: Water after auger removal 14' below top of ground.  
 Comments:

	<b>Midwest Testing Services, Inc.</b> 3705 Progress Blvd. Peru, IL 61354	<b>BORING LOG</b> Sheet 1 of 2	Phone: 815-223-6696 Fax: 815-223-6659 E-Mail: Midwest @ TheRamp.net
--	--	-----------------------------------	---

Client: Hutchinson Engineering  
 Project Name: F.A.U. 6145 Section: 01-00590-00-BR  
 Project Site: Broadway Street Bridge Streator, IL  
 STATION 20+95, 30' RT.

Location: See Location Map  
Pier #4

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in Feet	SAMPLES					DRILLED BY	REMARKS	
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows) / Bulge / Shear	Moisture (%)			Dry Density (PCF)
622.95											
621.95	Loose Black cinder and rubble fill	[Graphic Log]	1						Randy Safranski Diedrich D-120		
620.95			2								
619.95			3	1	SS	9	14				
618.95	Stiff Brown gray silty clay	[Graphic Log]	4								
617.95			5	2	SS	1.6	12			B	19
616.95			6								
615.95			7								
614.95	Medium dense Brown fine sand	[Graphic Log]	8	3	SS	10	10				
613.95			9								
612.95	Medium dense Brown medium sand	[Graphic Log]	10	4	SS	11	9				
611.95			11								
610.95			12								
609.95	Medium dense Brown medium sand	[Graphic Log]	13	5	SS	13	8				
608.95			14								
607.95			15	6	SS	22	8				
606.95			16								
605.95	Medium dense Brown fine sand	[Graphic Log]	17								
604.95			18	7	SS	12	14				
603.95			19								
602.95			20	8	SS	11	16				

Groundwater Data: Water after auger removal 18' below top of ground.  
 Comments:

DESIGNED	JOH
CHECKED	BRT
DRAWN	TC
CHECKED	JOH

**BORINGS**  
**FAU ROUTE 6145 OVER**  
**BNSF RAILROAD**  
**SECTION 01-00590-00-BR (COUNTY)**  
**LASALLE COUNTY**  
**STATION 21+75.75**  
**STR. NO. 050-8023**  
  
**HUTCHISON ENGINEERING, INC.**  
**JACKSONVILLE & JOLIET, ILLINOIS**  
 Date: 3/10/2006