

FILE NAME = S:\Projects\089-002B-VHJ\_IL\_3\_Gre\Tsm\Sign\CADD\_Sheets\08976789-ht-schedule.dgn

SIGN SCHEDULE														
STATION	SIDE	CODE NUMBER	SIGN SIZE			SIGN PANEL TYPE 1 SQ FT	SIGN PANEL TYPE 2 SQ FT	WOOD SIGN SUPPORT FOOT	TELESCOPING STEEL SIGN SUPPORT FOOT	METAL POST - TYPE A FOOT	RELOCATE SIGN PANEL ASSEMBLY TYPE A EACH	RELOCATE SIGN PANEL ASSEMBLY TYPE B EACH	DELINEATORS EACH	COMMENTS
			WIDTH INCH	X	HEIGHT INCH									
185+62.31	LT	D3-1	24	X	12									ELM ST
		D3-1	24	X	12									SIGN 2 - ELM ST
		D3-1	54	X	12									SIGN 3 - STATE HIGHWAY 3
		D3-1	54	X	12									SIGN 4 - STATE HIGHWAY 3
191+33.46	LT												1	DELINEATORS
	RT												1	DELINEATORS
196+55.00	LT		18	X	18					11.8	1			COUNTY ROAD SIGN
207+15.00	RT	W14-3				5.56		19.2						NO PASSING ZONE 48 X 48 X 36
213+72.00	LT	W14-3				5.56		19.2						NO PASSING ZONE 48 X 48 X 36
217+14.99	LT									7	1			O42
217+14.99	RT									7	1			SIGN 2 - 2471
234+34.89	LT									7	1			O42
234+34.89	RT									7	1			SIGN 2 - 2474
235+20.00	RT	W14-3				5.56		19.3						O42
242+68.86	LT												1	SIGN 2 - 2474
	RT												1	NO PASSING ZONE 48 X 48 X 36 ADDED
245+61.00	LT		18	X	18					14.2	1			DELINEATORS
252+53.00	RT	W2-7R	36	X	36	9.00		17.8						COUNTY ROAD SIGN
		W16-8a	30	X	15	3.13								ROAD ON RIGHT - REPLACE WITH A W2-7R
259+27.00	LT		18	X	18					17.7	1			SIGN 2 - ELSA RD SALEM RD
259+70.00	RT		60	X	30			17.3					1	COUNTY ROAD SIGN
								16.3						GREEN BOARD SIGN - ELSA 3 W/ARROW, CHAUTAUQUA 3 W/ARROW, PRINCIPIA COLLEGE 3 W/ARROW
260+52.00	LT	W1-7	48	X	24	8.00		17.2						2ND WOOD POST
								17.2						DOUBLE ARROW BOARD
260+80.71	RT	R1-1	30	X	30	4.42		14.1						2ND WOOD POST
		W4-I100	24	X	12	2.00								STOP ON ELSA ROAD
260+98.51	RT	D3-1	30	X	12					14.3				SIGN 2 - CROSS TRAFFIC DOES NOT STOP
		D3-1	30	X	12									ELSAH RD
		D3-1	54	X	12									SIGN 2 - ELSA RD
		D3-1	54	X	12									SIGN 3 - STATE HIGHWAY 3
261+59.57	RT		18	X	18					11.8	1			SIGN 4 - STATE HIGHWAY 3
261+70.00	LT	D1-3	60	X	30		12.50	17.3						COUNTY ROAD SIGN
								16.3						GREEN BOARD SIGN - ELSA 3 W/ARROW, CHAUTAUQUA 3 W/ARROW, PRINCIPIA COLLEGE 3 W/ARROW
264+84.68	LT	D3-1	30	X	12					14.25				2ND WOOD POST
		D3-1	30	X	12									SALEM RD
		D3-1	54	X	12									SIGN 3 - SALEM RD
		D3-1	54	X	12									SIGN 3 - STATE HIGHWAY 3
264+94.87	LT	R1-1	30	X	30	4.42		15.0						SIGN 4 - STATE HIGHWAY 3
		W4-I100	24	X	12	2.00								STOP ON SALEM ROAD
273+25.00	LT	W2-7R	36	X	36	9.00		16.3						SIGN 2 - CROSS TRAFFIC DOES NOT STOP
		W16-8a	30	X	15	3.13								ROAD ON LEFT - REPLACE WITH A W2-7R
275+57.76	LT												1	SIGN 2 - ELSA RD SALEM RD
275+57.76	RT												1	DELINEATORS
282+90.00	LT	W14-3				5.56		16.6						DELINEATORS
283+25.00	LT												1	NO PASSING ZONE 48 X 48 X 36
283+25.00	RT												1	DELINEATORS
286+33.00	RT		48	X	48		16.00	17.8						DELINEATORS
			18	X	24	3.00								BE ALERT FOR STOPPED VEHICLES
287+70.68	LT												1	SIGN 2 - NEXT 1 MILES
287+70.68	RT												1	DELINEATORS
290+69.78	LT												1	DELINEATORS
290+69.78	RT												1	DELINEATORS
298+86.00	LT		18	X	18					14.6	1			DELINEATORS
301+01.62	LT									7	1			COUNTY ROAD SIGN
301+01.62	RT									7	1			O42
														SIGN 2 - 2473
314+85.11	LT												1	O42
314+85.11	RT												1	SIGN 2 - 2473
321+53.05	LT												1	DELINEATORS
321+53.05	RT												1	DELINEATORS
326+74.64	LT												1	DELINEATORS
326+74.64	RT												1	DELINEATORS
327+20.00	RT	D3-1	36	X	12					15.38				DELINEATORS
		D3-1	36	X	12						1			LAKWOOD LN
334+35.00	LT		48	X	48		16.00	21.0						SIGN 2 - LAKEWOOD LN
			18	X	24	3.00								BE ALERT FOR STOPPED VEHICLES
														SIGN 2 - NEXT 1 MILES

CONTINUED ON NEXT SHEET



USER NAME = ljackson  
 MODEL NAME = Schedule 23  
 PLOT SCALE = 2.0000' / in.  
 PLOT DATE = 8/22/2014

DESIGNED - ACM  
 DRAWN - EDW  
 CHECKED - LWJ  
 DATE - 8-11-14

REVISED -  
 REVISED -  
 REVISED -  
 REVISED -

STATE OF ILLINOIS  
 DEPARTMENT OF TRANSPORTATION

SCHEDULE OF QUANTITIES  
 FAS ROUTE 749/752 (IL RTE 3)

SCALE: SHEET 23 OF 26 SHEETS

F.A.S. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
•	101-2RS-1	JERSEY	438	44
• 749/752		CONTRACT NO. 76789		
ILLINOIS FED. AID PROJECT				