



MATCHLINE STA. 637+00

MATCHLINE STA. 652+00

W2-I115(O)-3618  
R2-1-3648  
R2-I106-3618

**WORK ZONE**  
SPEED LIMIT 45  
\$375 FINE MINIMUM

100' TEMPORARY CONCRETE BARRIER

W2-I115(O)-3618  
R2-1-3648  
R2-I106-3618

**WORK ZONE**  
SPEED LIMIT 45  
\$375 FINE MINIMUM

EXIT 132B

**80 EAST**  
Toledo

EXIT 133  
Richards St  
EXIT ONLY

**52 WEST** **53 NORTH**  
Chicago St - North

1/4 MILE

**NOTES**

- ALL EASTBOUND WORK IS IN CONTRACT 60M64 AND ALL WESTBOUND WORK IS IN CONTRACT 60M66.
- IDOT STANDARDS TC-08 AND TC-17 SHALL BE FOLLOWED FOR PARTIAL AND FULL RAMP CLOSURES REQUIRED TO COMPLETE WORK ON ENTRANCE AND EXIT RAMP
- MAINTENANCE OF TRAFFIC FOR CHICAGO ST (UNDER STRUCTURES 099-0058 AND 099-0059) SHALL FOLLOW IDOT STANDARD 701422-03. THIS WORK WILL NOT BE PAID SEPARATELY BUT WILL BE INCLUDED IN "TRAFFIC CONTROL AND PROTECTION (EXPRESSWAYS)" X7011015.
- MAINTENANCE OF TRAFFIC FOR GARDNER ST (UNDER STRUCTURES 099-0060 AND 099-0061) SHALL FOLLOW IDOT STANDARD 701501-06. THIS WORK WILL NOT BE PAID SEPARATELY BUT WILL BE INCLUDED IN "TRAFFIC CONTROL AND PROTECTION (EXPRESSWAYS)" X7011015.
- CONTRACTOR SHALL COORDINATE WITH THE RAILROAD FOR CONSTRUCTION ACTIVITIES UNDER STRUCTURES 099-0060 AND 099-0061. SEE STRUCTURAL PLANS.
- IN ADDITION TO THE ADVANCED "MAX WIDTH WARNING SIGN" SHOWN, ADDITIONAL SIGNS ARE NEEDED ON CHICAGO ST 1 MILE PRIOR TO THE I-80 ENTRANCE RAMP.

**LEGEND:**

- TRAFFIC CONTROL SIGN
- ARROW BOARD
- TYPE II BARRICADE OR DRUM WITH MONO-DIRECTIONAL STEADY BURNING LIGHT @ 100 FT C-C ALONG ROADWAY (TANGENT), 50 FT CENTERS ALONG TAPERS AND 25 FT CENTERS ALONG RAMP
- TRAFFIC FLOW
- WORK ZONE
- VERTICAL PANEL WITH MONO-DIRECTIONAL STEADY BURNING LIGHT AT 100' CENTERS

DESIGNED - LLS/PMS	REVISED -
DRAWN - LLS/PMS	REVISED -
CHECKED - JAL	REVISED -
DATE - 01/21/2011	REVISED -

USER NAME = laupencheck  
PLOT SCALE = 50:1  
PLOT DATE = 20-CAN-2011  
FILE NAME = IP\_PkPdms34578\0160M65-shr-MOT-STG-2-plan\_04.dgn



STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION

**MAINTENANCE OF TRAFFIC - STAGE 2  
I-80 MAINLINE**

SCALE: 1"=50'    SHEET NO. 8 OF 11 SHEETS    STA. 637+00 TO STA. 652+00

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
80	99 (2&3) RS-3	WILL	200	53
FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT			CONTRACT NO. 60M64	