

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
F.A.P.	05-00130-00-BR	WILL	41	31
FED. ROAD DIST. NO. 7		ILLINOIS	FED. AID PROJECT-	
				CONTRACT NO. 83889

SHEET NO. 19
OF 23 SHEETS

AGI Job No. 04-225		BORING LOG NO. SB-6		Sheet 1 of 1																																																																																																																																	
CLIENT URS		PROJECT Proposed Route 59 Pedestrian Bridge																																																																																																																																			
STATION: 114+95.73		OFFSET (ft): CL		LOCATION IL Route 59 at ComEd Easement																																																																																																																																	
COUNTY: Will Client Job No.: S.N. 099-6002 CITY & STATE: Naperville, Illinois		<table border="1"> <thead> <tr> <th rowspan="2">DEPTH (FT.)</th> <th colspan="3">SAMPLES</th> <th colspan="5">TESTS</th> </tr> <tr> <th>SPT-N BLOWS / FT.</th> <th>NUMBER</th> <th>TYPE</th> <th>% RECOVERY</th> <th>MOISTURE, %</th> <th>DRY DENSITY PCF</th> <th>Qu_u lbf Failure Type</th> <th>HNu Units ppm</th> <th>Estim. Coefficient of Permeability k_v (cm/sec)</th> </tr> </thead> <tbody> <tr> <td>0.5</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>12</td> <td>12</td> <td>1</td> <td>SS</td> <td>60</td> <td>16</td> <td></td> <td>5.5 S</td> <td></td> <td></td> </tr> <tr> <td>7</td> <td>7</td> <td>2</td> <td>SS</td> <td>65</td> <td>20</td> <td></td> <td>2.7 S</td> <td></td> <td></td> </tr> <tr> <td>7</td> <td>7</td> <td>3</td> <td>SS</td> <td>65</td> <td>21</td> <td></td> <td>2.2 B</td> <td></td> <td></td> </tr> <tr> <td>5</td> <td>5</td> <td>4</td> <td>SS</td> <td>60</td> <td>18</td> <td></td> <td>3.3 B</td> <td></td> <td></td> </tr> <tr> <td>11.0</td> <td>5</td> <td>5</td> <td>SS</td> <td>80</td> <td>17</td> <td></td> <td>4.2 S</td> <td></td> <td></td> </tr> <tr> <td>14.0</td> <td>7</td> <td>6</td> <td>SS</td> <td>95</td> <td>21</td> <td></td> <td>1.3 B</td> <td></td> <td></td> </tr> <tr> <td>18.5</td> <td>34</td> <td>7</td> <td>SS</td> <td>100</td> <td>16</td> <td></td> <td>5.4 S</td> <td></td> <td></td> </tr> <tr> <td>24.0</td> <td>100</td> <td>8</td> <td>SS</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>26.0</td> <td>100</td> <td>9</td> <td>SS</td> <td>15</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>26.0</td> <td>100</td> <td>10</td> <td>SS</td> <td>6</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>				DEPTH (FT.)	SAMPLES			TESTS					SPT-N BLOWS / FT.	NUMBER	TYPE	% RECOVERY	MOISTURE, %	DRY DENSITY PCF	Qu _u lbf Failure Type	HNu Units ppm	Estim. Coefficient of Permeability k _v (cm/sec)	0.5										12	12	1	SS	60	16		5.5 S			7	7	2	SS	65	20		2.7 S			7	7	3	SS	65	21		2.2 B			5	5	4	SS	60	18		3.3 B			11.0	5	5	SS	80	17		4.2 S			14.0	7	6	SS	95	21		1.3 B			18.5	34	7	SS	100	16		5.4 S			24.0	100	8	SS	0						26.0	100	9	SS	15						26.0	100	10	SS	6					
DEPTH (FT.)	SAMPLES			TESTS																																																																																																																																	
	SPT-N BLOWS / FT.	NUMBER	TYPE	% RECOVERY	MOISTURE, %	DRY DENSITY PCF	Qu _u lbf Failure Type	HNu Units ppm	Estim. Coefficient of Permeability k _v (cm/sec)																																																																																																																												
0.5																																																																																																																																					
12	12	1	SS	60	16		5.5 S																																																																																																																														
7	7	2	SS	65	20		2.7 S																																																																																																																														
7	7	3	SS	65	21		2.2 B																																																																																																																														
5	5	4	SS	60	18		3.3 B																																																																																																																														
11.0	5	5	SS	80	17		4.2 S																																																																																																																														
14.0	7	6	SS	95	21		1.3 B																																																																																																																														
18.5	34	7	SS	100	16		5.4 S																																																																																																																														
24.0	100	8	SS	0																																																																																																																																	
26.0	100	9	SS	15																																																																																																																																	
26.0	100	10	SS	6																																																																																																																																	
SURFACE ELEVATION Datum: USGS 687.5																																																																																																																																					
0.5 Topsoil, silty sandy clay, black FILL, silty clay, some sand & gravel, brown-gray, hard to very stiff, (CL-FILL)																																																																																																																																					
11.0 SILTY CLAY, tr. sand & gravel, gray, hard, (CL)																																																																																																																																					
14.0 SILTY CLAY, little sand & gravel, brown to brown-gray at 17 feet, stiff to hard, (CL)																																																																																																																																					
18.5 GRAVEL, gray, extremely dense, wet, (GP)																																																																																																																																					
24.0 SILTY CLAY WITH LIMESTONE GRAVEL, gray, extremely dense, wet, (CL-GP)																																																																																																																																					
26.0 Auger & Spoon Refusal @ 26 feet End Of Boring																																																																																																																																					
WATER LEVEL OBSERVATIONS		Applied GeoScience, Inc.		STARTED 2-7-06 FINISHED 2-7-06																																																																																																																																	
WL	▽ Dry	2385 Hammond Drive, Suite 6 Schaumburg, Illinois 60173 Tel: (847) 303-0300 Fax: (847) 303-0900		DRILL CO. GeoCon	DRILL RIG ATV																																																																																																																																
WL	▽	DRILLER Ken	ASST DRILLER James																																																																																																																																		
WL	▽	ENGGEOL AB	APPROVED AMM																																																																																																																																		

AGI Job No. 04-225		BORING LOG NO. SB-7		Sheet 1 of 1																																																																																																													
CLIENT URS		PROJECT Proposed Route 59 Pedestrian Bridge																																																																																																															
STATION: 116+00.84		OFFSET (ft): CL		LOCATION IL Route 59 at ComEd Easement																																																																																																													
COUNTY: Will Client Job No.: S.N. 099-6002 CITY & STATE: Naperville, Illinois		<table border="1"> <thead> <tr> <th rowspan="2">DEPTH (FT.)</th> <th colspan="3">SAMPLES</th> <th colspan="5">TESTS</th> </tr> <tr> <th>SPT-N BLOWS / FT.</th> <th>NUMBER</th> <th>TYPE</th> <th>% RECOVERY</th> <th>MOISTURE, %</th> <th>DRY DENSITY PCF</th> <th>Qu_u lbf Failure Type</th> <th>HNu Units ppm</th> <th>Estim. Coefficient of Permeability k_v (cm/sec)</th> </tr> </thead> <tbody> <tr> <td>0.5</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>12</td> <td>12</td> <td>1</td> <td>SS</td> <td>80</td> <td>15</td> <td></td> <td>4.2 S</td> <td></td> <td></td> </tr> <tr> <td>4.5</td> <td>4</td> <td>2</td> <td>SS</td> <td>90</td> <td>21</td> <td></td> <td>1.6 B</td> <td></td> <td></td> </tr> <tr> <td>5</td> <td>3</td> <td>3</td> <td>SS</td> <td>100</td> <td>22</td> <td></td> <td>1.4 B</td> <td></td> <td></td> </tr> <tr> <td>8.0</td> <td>4</td> <td>4</td> <td>SS</td> <td>100</td> <td>21</td> <td></td> <td>1.3 B</td> <td></td> <td></td> </tr> <tr> <td>13.5</td> <td>5</td> <td>5</td> <td>SS</td> <td>100</td> <td>22</td> <td></td> <td>1.4 B</td> <td></td> <td></td> </tr> <tr> <td>16.0</td> <td>12</td> <td>6</td> <td>SS</td> <td>100</td> <td>23</td> <td></td> <td>2.4 B</td> <td></td> <td></td> </tr> <tr> <td>19.0</td> <td>63</td> <td>7</td> <td>SS</td> <td>100</td> <td>16</td> <td></td> <td>5.6 S</td> <td></td> <td></td> </tr> <tr> <td>20.0</td> <td>100</td> <td>8</td> <td>SS</td> <td>100</td> <td>14</td> <td></td> <td>6.6 S</td> <td></td> <td></td> </tr> </tbody> </table>				DEPTH (FT.)	SAMPLES			TESTS					SPT-N BLOWS / FT.	NUMBER	TYPE	% RECOVERY	MOISTURE, %	DRY DENSITY PCF	Qu _u lbf Failure Type	HNu Units ppm	Estim. Coefficient of Permeability k _v (cm/sec)	0.5										12	12	1	SS	80	15		4.2 S			4.5	4	2	SS	90	21		1.6 B			5	3	3	SS	100	22		1.4 B			8.0	4	4	SS	100	21		1.3 B			13.5	5	5	SS	100	22		1.4 B			16.0	12	6	SS	100	23		2.4 B			19.0	63	7	SS	100	16		5.6 S			20.0	100	8	SS	100	14		6.6 S		
DEPTH (FT.)	SAMPLES			TESTS																																																																																																													
	SPT-N BLOWS / FT.	NUMBER	TYPE	% RECOVERY	MOISTURE, %	DRY DENSITY PCF	Qu _u lbf Failure Type	HNu Units ppm	Estim. Coefficient of Permeability k _v (cm/sec)																																																																																																								
0.5																																																																																																																	
12	12	1	SS	80	15		4.2 S																																																																																																										
4.5	4	2	SS	90	21		1.6 B																																																																																																										
5	3	3	SS	100	22		1.4 B																																																																																																										
8.0	4	4	SS	100	21		1.3 B																																																																																																										
13.5	5	5	SS	100	22		1.4 B																																																																																																										
16.0	12	6	SS	100	23		2.4 B																																																																																																										
19.0	63	7	SS	100	16		5.6 S																																																																																																										
20.0	100	8	SS	100	14		6.6 S																																																																																																										
SURFACE ELEVATION Datum: USGS 687.7																																																																																																																	
0.5 Topsoil, silty sandy clay, black FILL, silty clay little sand & gravel, brown, very stiff, (CL-FILL)																																																																																																																	
4.5 SANDY CLAY, tr. gravel, brown, moist, stiff, (SC)																																																																																																																	
8.0 SILTY CLAY, tr. sand & gravel, brown-gray, moist, stiff, (CL)																																																																																																																	
13.5 SILTY CLAY, little sand, gray, moist, very stiff, (CL)																																																																																																																	
16.0 SILTY CLAY WITH GRAVEL, gray, very hard, (CL-GP)																																																																																																																	
19.0 Limestone, gray, extremely dense, (GP)																																																																																																																	
20.0 Spoon Refusal @ 20 feet End Of Boring																																																																																																																	
WATER LEVEL OBSERVATIONS		Applied GeoScience, Inc.		STARTED 2-8-06 FINISHED 2-8-06																																																																																																													
WL	▽ Dry	2385 Hammond Drive, Suite 6 Schaumburg, Illinois 60173 Tel: (847) 303-0300 Fax: (847) 303-0900		DRILL CO. GeoCon	DRILL RIG ATV																																																																																																												
WL	▽	DRILLER Ken	ASST DRILLER James																																																																																																														
WL	▽	ENGGEOL AB	APPROVED AMM																																																																																																														

d:\naperville_25365506_pedbridge\bridge\pre-final\plans\drawings\19_soil boring 6 & 7.dwg 12/8/2006 1:37:03 PM

DESIGNED MDS
CHECKED JPB
DRAWN MDS
CHECKED JPB

URS
100 South Wacker Drive,
Suite 500
Chicago, IL 60606
(312) 939-1000

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
SOIL BORINGS 6 AND 7

ROUTE 59 PEDESTRIAN BRIDGE
CITY OF NAPERVILLE, WILL COUNTY

F.A.P. RTE. SECTION: 05-00130-00-BR
STATION 113+02.46 STRUCTURE NO. 099-6002
SCALE: N.T.S. DATE: 12/8/2006