F.A.I. RTE.	SECTION	COUNTY		TOTAL SHEETS	SHEET NO.
90/94	(0202.6-2P, ETC, 1415 & 1517)R-7	COOK		246	35
STA.	STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS	FED.	AID PROJ	ECT

STAGE 2 CONSTRUCTION

- CONSTRUCT TEMPORARY PAVEMENT MARKINGS

REMOVE RAMPS M AND N

REPAIR RAMPS L & O

- EXTEND RAMPS L & O

- CONSTRUCT CONCRETE BARRIER ALONG WB LANES BETWEEN RAMP A AND RAMP B.

STAGE 2B

- CONSTRUCT TEMPORARY PAVEMENT MARKINGS

- CONSTRUCT MEDIAN FROM BEGINING OF PROJECT TO RAMP A.

- REMOVE RAMPS C AND D

- EXTEND RAMPS B AND E

- CONSTRUCT CONCRETE BARRIER ALONG EB LANES

BETWEEN RAMP O AND RAMP L

STAGE 2A TRAFFIC

EASTBOUND I-90/94:

- CLOSE INSIDE LANE IN ACCORDANCE WITH STANDARD 701400, APPROACH TO LANE CLOSURE, FREEWAY/EXPRESSWAY, AND STANDARD 701401, LANE CLOSURE, FREEWAY/EXPRESSWAY.
- CLOSE RAMP O IN ACCORDANCE WITH DISTRICT DETAIL FREEWAY ENTRANCE AND EXIT RAMP CLOSURE DETAILS.
- OPEN RAMPS SHALL REMAIN OPEN IN ACCORDANCE WITH STANDARD 701411, LANE CLOSURE, MULTILANE, AT ENTRANCE OR EXIT RAMP, FOR SPEEDS >= 45 MPH.

WESTBOUND I-90/94:

- CLOSE INSIDE SHOULDER IN ACCORDANCE WITH DISTRICT DETAIL TRAFFIC CONTROL DETAILS FOR FREEWAY SHOULDER CLOSURES AND PARTIAL RAMP CLOSURES.
- CLOSE RAMP A AND L IN ACCORDANCE WITH DISTRICT DETAIL FREEWAY ENTRANCE AND EXIT RAMP CLOSURE DETAILS.
- OPEN RAMPS SHALL REMAIN OPEN IN ACCORDANCE WITH STANDARD 701411, LANE CLOSURE, MULTILANE, AT ENTRANCE OR EXIT RAMP, FOR SPEEDS >= 45 MPH.
- USE STANDARD 701426, LANE CLOSURE, MULTILANE, INTERMITTENT OR MOVING OPERATIONS, FOR SPEEDS >= 45 MPH FOR CLEANING DRAINAGE STRUCTURES LOCATED AWAY FROM THE CONSTRUCTION AREA.

STAGE 2B TRAFFIC

EASTBOUND I-90/94:

- CLOSE INSIDE LANE IN ACCORDANCE WITH STANDARD 701400, APPROACH TO LANE CLOSURE, FREEWAY/EXPRESSWAY, AND STANDARD 701401, LANE CLOSURE, FREEWAY/EXPRESSWAY.
- CLOSE RAMPS E AND Q IN ACCORDANCE WITH DISTRICT DETAIL FREEWAY ENTRANCE AND EXIT RAMP CLOSURE DETAILS.
- OPEN RAMPS SHALL REMAIN OPEN IN ACCORDANCE WITH STANDARD 701411, LANE CLOSURE, MULTILANE, AT ENTRANCE OR EXIT RAMP, FOR SPEEDS >= 45 MPH.
- NARROW EXISTING 12' LANES TO 11' LANES

WESTBOUND I-90/94:

- CLOSE INSIDE SHOULDER IN ACCORDANCE WITH DISTRICT DETAIL TRAFFIC CONTROL DETAILS FOR FREEWAY SHOULDER CLOSURES AND PARTIAL RAMP CLOSURES.
- CLOSE RAMP B IN ACCORDANCE WITH DISTRICT DETAIL FREEWAY ENTRANCE AND EXIT RAMP CLOSURE DETAILS.
- OPEN RAMPS SHALL REMAIN OPEN IN ACCORDANCE WITH STANDARD 701411, LANE CLOSURE, MULTILANE, AT ENTRANCE OR EXIT RAMP, FOR SPEEDS >= 45 MPH.
- NARROW EXISTING 12' LANES TO 11' LANES.
- USE STANDARD 701426, LANE CLOSURE, MULTILANE, INTERMITTENT OR MOVING OPERATIONS, FOR SPEEDS >= 45 MPH FOR CLEANING DRAINAGE STRUCTURES LOCATED AWAY FROM THE CONSTRUCTION AREA.

STAGE 2 NOTES

1. ALL CONSTRUCTION SHALL BE DONE AT NIGHT, IN ACCORDANCE WITH THE SPECIAL PROVISIONS, UNLESS CONSTRUCTED BEHIND TEMPORARY CONCRETE BARRIER WALL.

2.ALL SIGN LOCATIONS, MOUNTINGS AND WORDING SHALL BE VERIFIED WITH THE BUREAU OF TRAFFIC PRIOR TO INSTALLATION. ALL POSTED SPEED LIMITS SHOWN ON STATE HIGHWAY STANDARDS SHOULD BE VERIFIED WITH THE BUREAU OF TRAFFIC PRIOR TO INSTALLATION.

ILLINOIS DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC I-90/94 KENNEDY EXPRESSWAY SEQUENCE OF OPERATIONS TO STA.

SCALE : 1" = NTS DRAWN BY : BEC DATE: 02/06/09

CHECKED BY : GB