

SUGGESTED STAGING AND MAINTENANCE OF TRAFFIC TOUHY AVENUE AND I-94

CONSTRUCTION STAGING

PRESTAGE

- TOUHY AVE. - PLACE TEMPORARY CONCRETE BARRIER.
- I-94 - INSTALL PROTECTIVE SHIELDING.

STAGE I

- PERFORM FULL AND PARTIAL DEPTH PATCHING, REPLACE BRIDGE JOINTS, OVERLAY INSIDE LANES.
- PERFORM STRUCTURAL REPAIRS ON THE PIERS, INSTALL TEMPORARY SHORING AND CRIBBING AS NEEDED.

STAGE II

- PERFORM FULL AND PARTIAL DEPTH PATCHING, REPLACE BRIDGE JOINTS, OVERLAY OUTSIDE LANES AND REPAIR AND OVERLAY APPROACH SLABS.
- PERFORM STRUCTURAL REPAIR ON THE PIERS AND INSTALL TEMPORARY SHORING AND CRIBBING AS NEEDED. REMOVE TEMPORARY SHIELDING.

MAINTENANCE OF TRAFFIC

PRESTAGE

- TOUHY AVE. - CLOSE INSIDE LANES AND PLACE TEMPORARY CONCRETE BARRIER USING STANDARD 701601.

- I-94 - LANE CLOSURES OF ONE OR TWO LANES ON I-94 SHALL BE DONE UTILIZING STANDARDS 701400, 701401 AND 701446 DURING NIGHT-TIME OFF PEAK HOURS.

STAGE I

- TOUHY AVE. - MAINTAIN ONE LANE IN EACH DIRECTION AS SHOWN ON STAGE I. PLACE SIGNING AND TEMPORARY PAVEMENT MARKING AS SHOWN ON THE STAGING PLAN AND ON STANDARD 701606.

STAGE II

- TOUHY AVE. - MAINTAIN ONE LANE IN EACH DIRECTION AS SHOWN ON STAGE II. PLACE SIGNING AND TEMPORARY PAVEMENT MARKING AS SHOWN ON THE STAGING PLAN AND ON STANDARD 701606.
- I-94 - CLOSE RAMPS A & E PER DISTRICT 1 STANDARD TC-08 ON SHEET NO. 34.
- REROUTE RAMP A & E TRAFFIC USING DETOUR ON SHEET NO. 8.

TRAFFIC CONTROL GENERAL NOTES

1. THE CONTRACTOR SHALL NOT MOUNT SIGNS ON EXISTING SIGNS.
2. CONTRACTOR SHALL MAINTAIN SATISFACTORY INGRESS AND EGRESS TO ADJACENT PROPERTIES THROUGHOUT THE CONSTRUCTION.
3. ALL TEMPORARY PAVEMENT MARKING SHALL BE WET TEMPORARY PAVEMENT MARKING TAPE, TYPE III.
4. USE SUGGESTED TRAFFIC CONTROL PLAN IN CONJUNCTION WITH STANDARD 701606.
5. THE COST OF THE SIGNING AND BARRICADING FOR BOTH SHOULDERS OF I-94 SHALL BE INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION (EXPRESSWAYS).
6. THE DETOUR PLAN FOR RAMPS 'A' AND 'E' IN STAGE II CAN ONLY BE IN PLACE FOR 21 CALENDAR DAYS

HOT-MIX ASPHALT MIXTURE REQUIREMENTS	
MIXTURE TYPE	AIR VOIDS @ Ndes
TEMPORARY PAVEMENT FOR TRAFFIC STAGING	
HOT-MIX ASPHALT BINDER COURSE, 1L-19.0, N50, 8.5" (3 LIFTS)	4% @ 50 GYR
HOT-MIX ASPHALT SURFACE, COURSE MIX "D", N50, (1L-9.5mm), 1.5"	4% @ 50 GYR

FILE NAME = D:\60P72-sht-stagenotes.dgn
 PLOT DATE = 5/14/2012
 PLOT SCALE = 50.0000' / IN.



CHRISTIAN-ROGE & ASSOCIATES, INC.
 ENGINEERS-PLANNERS-SURVEYORS
 211 WEST WACKER DRIVE
 CHICAGO, ILLINOIS 60606
 PHONE: (312)372-2023 FAX: (312)372-5274

DESIGNED - E.J.M.	REVISED -
DRAWN - J.V.	REVISED -
CHECKED - G.F.L.	REVISED -
DATE - MAY 2012	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

**SUGGESTED TRAFFIC CONTROL AND PROTECTION NOTES AND DETAILS
 I-94 AT TOUHY AVENUE**

SCALE: NONE SHEET NO. 1 OF 1 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
94	0304.1 HB-I-2	COOK	44	7
FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT			CONTRACT NO. 60P72	