STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION

ROUTE NO.	SECTION	COUNTY		TOTAL SHEETS	SHEET NO.	
F.A.P. 351	2008- 001VB	coo	Κ	579	409	
FED. ROAD	DIST. NO. 7	ILLINOIS	FED.	AID PROJE	CT-	
		COI	VT'RA	CT NO.	60E10	

SHEET NO.24 25 SHEETS

BORING LOG E-6

BORING LOG E-6

		Ev	erest	Engine	ering	Company					D.	1 20
			Sī	TRUCT	URE	BORING LOG					Date	1 of 2 6/29/01
ROUTE U.S. 6	DESCRIPT											
SECT.		STRUCT	. NO.	016	3-2819		DR	ILLED	BY	PATRICE	C DRILLING	<u> </u>
COUNTY COOK	_ LOCATI	ON	S. SI	DEWALK	, WEST	OF BRIDGE	_ S.	17	, TWP.	36 N	_ , RNG.	12 E
Boring No. E-6 Station 93+37.27 Offset 26.00ft RT	-	D E P	B L O W	Qu	w	Surface Water Elev. Groundwater Elev.: when drilling at Completion			N/A			
Surface Elev. 602.00	ft	H	S	tsf	%	after	Hrs.					
CONCRETE CRUSHED AGGREGATE Stiff, Brown and Gray SILTY CLAY traces – sand and gravel		#	9 8 11	1.7 B	19							
Very stiff to Hard, Gray	598.25	#	6	2.7	14							
SITLY CLAY LOAM traces – sand and gravel	-	5	10 15	В								
		1	8 30 22	4.5 P	10							
		-10	9 16 22	5.0 B	12							
Extremely Dense, Gray SILTY LOAM traces – sand and gravel	591.50	=	21 35		9							
		=	46									
	586.50	5 15	26 60/5"		9							
Very Stiff, Gray SILTY CLAY LOAM traces – sand and gravel			13 15 14	2.5 S	12							
Extremely Dense, Gray SILT with GRAVEL	584.00		17 603"		7							
FOR ROCK CORES SEE PAGE 2	581.50	-20										
		-25				Control of the Contro						
SPT. (N) = Sum of last two blow Stations, Depths, Offset, and Elevation) B≃Bt	ulge S=S	hear P=	Penetration Test						

SECT.	STRUCT. NO. 016-2819	DRILLED E	Y	PATRICE	DRILLING	
COUNTY Boring No. Station Offset Surface Elev.	E-6 Core Type NX 93+37.27 Core Diameter 2 in 26.00ft RT Core Length 20 ft		R E C O V	R . Q . D	CORE T I	COM S T R
Top Elev. ft	Coring Notes and Rock Description	Core Run (#)	E R Y (%)	(%)	E (Min/ ft)	G T H (tsf)
581.50	DOLOMITE (RACINE FORMATION): Gray, massive, hard, fine grained, thin to thick bedded, slightly fractured -25	1	100	96	4	1353.9
	-30 -30	0.0	100	100	4.5	1336.6
	-25 -25 -30 -30 -31 -31 -31 -31 -31	5.0		100	4.5	
561.50	END OF BORING -40).0				:

DESIGNED AEU

CHECKED JPB

DRAWN AEU

URS 100 South Wacker Drive,
Suite 500
Chicago, IL 60606
(312) 939-1000

ILLINOIS DEPARTMENT OF TRANSPORTATION US RTE 6 FROM I-294 TO IL RTE 1

SOIL BORINGS

DATE

CN GATEWAY LEAD TRACK
BRIDGE 20.6E OVER U.S. RTE. 6 (159TH STREET)
STATION 93+69.01 STRUCTURE NO. 016-2819
SCALE: N.T.S. DATE: 2/21/2008