



### SECTIONS THRU PPC DECK BEAMS



2-Wing type threaded inserts  
for 3/4"  $\phi$  H.S. bolts with  
flat hardened washer.  
Grout holes after removal.



### DETAIL I

The Temporary Concrete Barrier and wood blocks shall not be removed until Stage II Construction PPC Deck Beams have been placed and shear keys grouted.

### NOTES

The 3/4"  $\phi$  high strength bolts used to connect the wood blocks shall be tightened to a snug fit without crushing the wood block. The wing type threaded insert assembly shall be spaced 6'-0" longitudinally.

The Waterproofing Membrane shall extend under the Temporary Concrete Barrier without the asphalt sand seal protection layer. Once the Temporary Concrete Barrier has been removed and the penetrating primer, coal tar emulsion, coal tar emulsion and fiber-glass fabric and coal tar emulsion slurry layers of the Waterproofing Membrane is lapped 6", the asphalt sand seal protection layer shall be applied according to Article 581 of the Standard Specifications.

The cost for H.S. bolts, flat headed washers and wood block is included with Temporary Concrete Barrier.

The cost for wing type threaded inserts is included with Precast Prestressed Concrete Deck Beams (21" Depth).