

STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION



Illinois Department  
of Transportation  
Division of Highways  
Geotechnology, Inc

SOIL BORING LOG

Page 1 of 4

Date 3/27/09

ROUTE FAP 998 DESCRIPTION Trilevel Interchange LOGGED BY DTC

SECTION 82-1 LOCATION East St. Louis, IL, SEC. 7, TWP. 2N, RNG. 9W

COUNTY St. Clair DRILLING METHOD HSA, with MR DRILL RIG/HAMMER EFFICIENCY CME 75 / 80%

STRUCT. NO. 082-0326  
Station NA  
BORING NO. B-423  
Station 16+26.06  
Offset 23ft RT  
Ground Surface Elev. 419.7 ft

Surface Water Elev. Unknown ft  
Stream Bed Elev. Unknown ft  
Groundwater Elev.:  
First Encounter Not Measured ft  
Upon Completion Not Measured ft  
After Hrs. Not Measured ft

DEPTH (ft)	BLOW COUNT (/6")	UCS (tsf)	FAILURE MODE (%)	SOIL DESCRIPTION	ELEVATION (ft)	DEPTH (ft)	BLOW COUNT (/6")	UCS (tsf)	FAILURE MODE (%)
0				Brown, SILTY CLAY (FILL), trace brick fragments	399.2	0			
5				Loose to medium dense, tan, SANDY LOAM	399.2	4			
7	*	32				5	*		
7						4			
3				Stiff, gray, CLAY	414.2	6			
2	*	22				6	*		
3						5			
4	*	22		Medium stiff, brown, SILTY CLAY	411.7	3			
4	*	26				4	*		
4						3			
4				Soft, gray, SILT	391.7	2			
4	*	26				2	*		
4						1			
3				Medium stiff, tan, SILTY LOAM	409.2	3			
3	*					3	*		
3						3			
4	*	8		Medium dense to dense, gray, FINE GRAINED SAND	388.7	11			
4	*	8				9			
4						9			
3				Medium stiff, gray brown, SILTY CLAY	404.2	10			
4	*	24				10	*		
4						10			
1						10			
2	*	25				9			
3						9			

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer)  
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206)  
\* Rimac attempted, not measured due to sample disturbance BBS, from 137 (Rev. 8-99)  
\*\* Not measured due to drilling methods used

**AECOM**

303 East Wacker Drive, Suite 600  
Chicago, Illinois 60601  
Ph: 312.938.0300  
Fax: 312.373.6806  
www.aecom.com

SOIL BORING: B-423  
1 OF 4

DESIGNED - P.J.L.
CHECKED - D.D.B.
DRAWN - B.R.D.
CHECKED - D.D.B.

03/31/2011



Illinois Department  
of Transportation  
Division of Highways  
Geotechnology, Inc

SOIL BORING LOG

Page 2 of 4

Date 3/27/09

ROUTE FAP 998 DESCRIPTION Trilevel Interchange LOGGED BY DTC

SECTION 82-1 LOCATION East St. Louis, IL, SEC. 7, TWP. 2N, RNG. 9W

COUNTY St. Clair DRILLING METHOD HSA, with MR DRILL RIG/HAMMER EFFICIENCY CME 75 / 80%

STRUCT. NO. 082-0326  
Station NA  
BORING NO. B-423  
Station 16+26.06  
Offset 23ft RT  
Ground Surface Elev. 419.7 ft

Surface Water Elev. Unknown ft  
Stream Bed Elev. Unknown ft  
Groundwater Elev.:  
First Encounter Not Measured ft  
Upon Completion Not Measured ft  
After Hrs. Not Measured ft

DEPTH (ft)	BLOW COUNT (/6")	UCS (tsf)	FAILURE MODE (%)	SOIL DESCRIPTION	ELEVATION (ft)	DEPTH (ft)	BLOW COUNT (/6")	UCS (tsf)	FAILURE MODE (%)
0				Medium dense to dense, gray, FINE GRAINED SAND (continued)		0			
12				Medium dense to dense, gray, FINE GRAINED SAND (continued)		16			
13						20			
13						22			
14				Grain size distribution conducted		18			
16						15			
18						22			
9				Medium dense, gray, GRAVELLY SAND	344.7	18			
10						11			
11						11			
17				Grain size distribution conducted		23			
17						12			
16						13			

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer)  
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206)  
\* Rimac attempted, not measured due to sample disturbance BBS, from 137 (Rev. 8-99)  
\*\* Not measured due to drilling methods used

SOIL BORING: B-423  
2 OF 4

BORING LOGS - I  
STRUCTURE NO. 082-0326

SHEET NO. S29	F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
64	82-1-3HB, 82-2N, 82-1-12RS		ST. CLAIR	352	231
S36 SHEETS	F.A.U. 9166 / F.A.U. 9180	CONTRACT NO. 76C51			
	FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT			