



**LEGEND**

	DETOUR ROUTE
	WORK ZONE

- DETOUR NOTES**
1. THE CONTRACTOR MUST FURNISH, INSTALL, MAINTAIN AND REMOVE ALL TEMPORARY SIGN SUPPORTS. AFTER REMOVING THE SUPPORTS, THE CONTRACTOR MUST FILL HOLES (IF ANY) AND RESTORE THE GROUND TO ITS ORIGINAL CONDITION AND ELEVATION. THE COST OF PLACING GRAVEL, SOD OR SEED MUST BE INCLUDED IN THE UNIT BID PRICE FOR "TRAFFIC CONTROL & PROTECTION FOR TEMPORARY DETOUR."
  2. ALL SIGNS, SUPPORTS AND POSITIONING MUST BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, LATEST EDITION.
  3. SIGNING SHALL BE PLACED AT LOCATION THAT WILL BE COMPATIBLE WITH EXISTING SIGNING AND PER DISTRICT ONE DETAIL TC-21.
  4. ALL EXISTING SIGNS OR OTHER DETOUR SIGNS THAT CONFLICT WITH THE DETOUR MUST BE COVERED.
  5. TEMPORARY TRAFFIC SIGNAL TIMINGS WILL BE REQUIRED DURING THIS DETOUR AT THE FOLLOWING INTERSECTIONS:
    - US-20 (LAKE ST.) AT IL-53 (ROHLWING RD.)
    - IL-53 (ROHLWING RD.) AT NORDIC RD./BLOOMINGDALE RD.
    - IL-53 (ROHLWING RD.) AT MEDINAH DR./SPRING LAKE DR.
    - IL-53 (ROHLWING RD.) AT IL-19 (IRVING PARK RD.)
    - IL-53 (ROHLWING RD.) AT BRYN MAWR AV.
    - IL-53 (ROHLWING RD.) AT ARDMORE AV.
    - IL-53 (ROHLWING RD.) AT W. THORNDALE AV.
    - IL-53 (ROHLWING RD.) AT NORWOOD AV.
    - IL-53 (ROHLWING RD.) AT ELGIN-O'HARE EXPRESSWAY

DETOUR WEST  
 M1-7 2412  
 M3-2 (0) 2412  
 M1-1  
 M6-3 2115

DETOUR WEST  
 M1-7 2412  
 M3-2 (0) 2412  
 M1-1  
 M6-3 2115

DETOUR WEST  
 M1-7 2412  
 M3-2 (0) 2412  
 M1-1  
 M6-1R 2115

DETOUR WEST  
 M1-7 2412  
 M3-2 (0) 2412  
 M1-1  
 M5-1R 2115

FILE NAME =	DESIGNED - NMM	REVISED -
...p\proj\ABC\C1355_290_WBus20_Thron_02.dgn	DRAWN - TMB	REVISED -
USER NAME = tblank	CHECKED - JJT	REVISED -
PLOT DATE = 11/13/2009	DATE - 10/16/09	REVISED -

**benesch**

**STATE OF ILLINOIS  
 DEPARTMENT OF TRANSPORTATION**

**DETOUR PLAN  
 I-290 WB FROM LAKE ST WB**

SCALE: N.T.S. SHEET NO. 3 OF 115 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
*	22(1, 1-1, 2&3)RS-7	DUPAGE	546	107
*290,355		CONTRACT NO. 60G51		
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		