

INDEX OF SHEETS

SHEET NO.	DESCRIPTION
1	COVER SHEET, LOCATION MAP
2	INDEX OF SHEETS, LEGEND OF SYMBOLS, AND I.D.O.T. STANDARD DRAWINGS
3	GENERAL NOTES
4-5	SUMMARY OF QUANTITIES
6-7	EXISTING AND PROPOSED TYPICAL CROSS SECTIONS
8	DETAILS & NOTES
9-11	MAINTENANCE OF TRAFFIC PLAN
12-16	PAVING / PAVEMENT MARKING PLANS
17	TRAFFIC SIGNAL DETECTOR LOOP REPLACEMENT PLAN
18	DETAILS FOR FRAMES AND LIDS ADJUSTMENT WITH MILLING (BD 08)
19	CURB AND GUTTER REMOVAL AND REPLACEMENT (BD 24)
20	BUTT JOINT AND HMA TAPER DETAILS (BD 32)
21	TRAFFIC CONTROL AND PROTECTION FOR SIDE ROADS, INTERSECTIONS, AND DRIVEWAYS (TC 10)
22	DISTRICT ONE TYPICAL PAVEMENT MARKINGS (TC 13)
23	TRAFFIC CONTROL AND PROTECTIONS AT TURN BAYS (TO REMAIN OPEN TO TRAFFIC) (TC 14)
24	DISTRICT ONE - DETECTOR LOOP INSTALLATION DETAILS FOR TRAFFIC STAGING (TS 07)
25	PAVEMENT MARKING LETTERS AND SYMBOLS FOR ROADWAY RESURFACING (TC 16)
26	ARTERIAL INFORMATION SIGN (TC 22)

I.D.O.T. STANDARD DRAWINGS

STANDARD NO.	TITLE OR DESCRIPTION
000001-06	STANDARD SYMBOLS, ABBREVIATIONS AND PATTERNS
424001-07	PERPENDICULAR CURB RAMPS FOR SIDEWALKS
424006-01	DIAGONAL CURB RAMPS FOR SIDEWALKS
424011-01	CORNER PARALLEL CURB RAMPS FOR SIDEWALKS
424016-01	MID BLOCK CURB RAMPS FOR SIDEWALKS
424021-01	DEPRESSED CORNER FOR SIDEWALKS
442201-03	CLASS C&D PATCHES
604001-03	FRAMES AND LIDS, TYPE 1
701011-03	OFF-ROAD MOVING OPERATIONS, 2-LANE, 2-WAY, DAY ONLY
701301-04	LANE CLOSURE, 2-LANE, 2-WAY, SHORT-TIME OPERATIONS
701311-03	LANE CLOSURE, 2-LANE, 2-WAY, MOVING OPERATIONS, DAY ONLY
701501-06	URBAN LANE CLOSURE, 2-LANE, 2-WAY, UNDIVIDED
701502-05	URBAN LANE CLOSURE, 2-LANE, 2-WAY, BI-DIRECTIONAL LEFT TURN LANE
701701-08	URBAN LANE CLOSURE, MULTILANE INTERSECTION
701801-05	LANE CLOSURE, MULTILANE, 1W OR 2W CROSSWALK OR SIDEWALK CLOSURE
701901-02	TRAFFIC CONTROL DEVICES
780001-03	TYPICAL PAVEMENT MARKINGS
886001-01	DETECTOR LOOP INSTALLATION
886006-01	TYPICAL LAYOUTS FOR DETECTION LOOPS

LEGEND OF SYMBOLS

(TO BE USED IN CONJUNCTION WITH I.D.O.T. STANDARD 000001-06)

SYMBOL	DESCRIPTION
	EXISTING HOT-MIX ASPHALT AREA
	EXISTING CONCRETE AREA
	EXISTING GRASS AREA
	PROPOSED HOT-MIX ASPHALT BUTT JOINT
	EXISTING CONCRETE SIDEWALK OR DRIVEWAY REMOVAL
	PROPOSED CONCRETE AREA, 5" SIDEWALK, 7" DRIVEWAY, 8" DRIVEWAY
	PROPOSED HOT-MIX ASPHALT PAVING AREA
	PROPOSED CLASS D PATCHES
A	STRUCTURE TO BE ADJUSTED
A*	STRUCTURE TO BE ADJUSTED (SPECIAL)
1C	NEW FRAME AND LID, TYPE 1, CLOSED LID
1P	NEW FRAME AND LID, TYPE 1, OPEN LID
RC	STRUCTURE TO BE RECONSTRUCTED
	EXISTING DOMESTIC WATER SERVICE BOX
	EXISTING FIRE HYDRANT
	EXISTING WATER VALVE BOX
	EXISTING WATER MAIN VALVE VAULT
	EXISTING STORM SEWER INLET
	EXISTING STORM SEWER CATCH BASIN
	EXISTING SEWER MANHOLE
	EXISTING STREET LIGHT POLE
	EXISTING POWER POLE
	EXISTING TRAFFIC SIGNAL POLE
	EXISTING TRAFFIC SIGNAL MAST ARM
	EXISTING HANDHOLE
	DOUBLE HANDHOLE
	EXISTING TRAFFIC SIGNAL OR STREET LIGHT CONTROLLER
	EXISTING TRAFFIC SIGNAL MANHOLE
	EXISTING CURB AND GUTTER
	PROPOSED COMBINATION CONCRETE CURB AND GUTTER REMOVAL AND REPLACEMENT

Drawing file: W:\Projects\1251182 - Maple Ave Resurfacing\INDEX.dwg Nov 16, 2012 - 2:36pm

HANCOCK ENGINEERING
 Civil Engineers
 Municipal Consultants
 Established 1911
 5923 Roosevelt Road
 Wheaton, Illinois 60154-2780
 Phone: 708/945-8390
 Fax: 708/945-1312

DESIGNED - --	REVISED - --
DRAWN - LEV, DMM	REVISED - --
CHECKED - --	REVISED - --
DATE - 10-18-12	REVISED - --

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**INDEX OF SHEETS, I.D.O.T. STANDARD
DRAWINGS, AND LEGEND OF SYMBOLS**

SCALE: NONE SHEET NO. 1 OF 1 SHEETS STA. - TO STA. -

F.A.D. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
2722	12-00126-00-RS	COOK	26	2
FED. ROAD DIST. NO. 1 ILLINOIS			CONTRACT NO. 63762	
			FED. AID PROJECT M-9003(986)	

E.H.E. PROJECT NO. 125-11-18201