

**TRAFFIC CONTROL SUMMARY**

LOCATION NO.	STRUCTURE NO.	STANDARDS REQUIRED	PEAK HOURS	PEAK HOUR RESTRICTIONS	FULL ROAD CLOSURE REQUIRED?	NIGHT TIME FULL ROAD CLOSURE REQUIRED?	CHANGEABLE MESSAGE BOARD REQUIRED?
5-01	5 C 092 1074 L208.35	701400 701401 701411	3:00 p.m. to 7:00 p.m.	No lane closures or lane restrictions during peak hours.	NO	N/A	6 CAL DA
5-02	5 C 092 1074 R214.25	701411 701456	NONE	N/A	NO	N/A	5 CAL DA (See Note#3)
5-03	5 C 010 1074 L183.90	701400 701401 701411	6:00 a.m. to 6:30 a.m.	No lane closures or lane restrictions during peak hours.	NO	N/A	6 CAL DA
5-04	5 B 010 U045 L012.58	701601	NONE	N/A	NO	N/A	NO
5-05	5 S 010 1057 L235.32	701400 701401 701411	2:00 p.m. to 6:00 p.m.	No lane closures or lane restrictions during peak hours.	YES	YES 9:00 p.m. to 6:00 a.m. Sunday thru Thursday	6 CAL DA
5-06	5 S 010 1057 R236.14	701400 701401	3:00 p.m. to 7:00 p.m.	No lane closures or lane restrictions during peak hours.	YES	YES 9:00 p.m. to 6:00 a.m. Sunday thru Thursday	6 CAL DA
5-07	5 C 020 1074 R155.62	701400 701401 701411	NONE	N/A	NO	N/A	6 CAL DA
5-08	5 C 020 1074 L156.44	701400 701401 701411	NONE	N/A	NO	N/A	3 CAL DA (less work to be done here)
5-09	5 S 057 1074 L134.10	701400 701401 701411	NONE	N/A	YES	YES 9:00 p.m. to 6:00 a.m. Sunday thru Thursday	6 CAL DA
5-10	5 S 057 1055 R156.20	701400 701401 701411	NONE	N/A	YES	YES 10:00 p.m. to 6:00 a.m. Sunday thru Thursday	6 CAL DA
5-11	5 S 057 U055 R000.20	701400 701401 701411	7:00 a.m. to 9:00 a.m.	No Full Road closures during peak hours.	YES	NO Contractor option to do at night	6 CAL DA
5-12	5 C 057 U055 L000.40	701422 701411(3 ea.)	NONE	N/A	NO	N/A	NO
5-13	5 S 057 U055 L001.70	701422	7:00 a.m. to 9:00 a.m. 3:00 p.m. to 7:00 p.m.	701422 is allowed at all times of day except 3:30 p.m. to 6:00 p.m. No Full Road closures during peak hours.	YES	NO Contractor option to do at night	NO
5-14	5 S 057 1039 R000.50	701400 701401 701411	NONE	N/A	YES	YES 9:00 p.m. to 6:00 a.m. Sunday thru Thursday	SB - 6 CAL DA & NB - 6 CAL DA
5-15	5 S 057 1039 R001.00	701400 701401 701411	NONE	N/A	YES	YES 9:00 p.m. to 6:00 a.m. Sunday thru Thursday	covered under 5-14
5-16	5 S 057 1039 R001.90	701400 701401 701411	NONE	N/A	YES	YES 9:00 p.m. to 6:00 a.m. Sunday thru Thursday	covered under 5-14
5-17	5 S 057 U051 R006.80	701601	7:00 a.m. to 6:00 a.m. 3:00 p.m. to 6:00 p.m.	701601 is allowed at all times of day. No Full Road closures during peak hours.	YES	NO	NO
5-18	5 C 057 U051 L006.90	701601	7:00 a.m. to 9:00 a.m. 3:30 p.m. to 6:00 p.m.	701601 is allowed at all times of day. No Full Road closures during peak hours.	YES	NO	NO
5-19	5 C 057 U051 L007.30	701601	7:00 a.m. to 8:00 a.m. 3:30 p.m. to 5:00 p.m.	701601 is allowed at all times of day. No Full Road closures during peak hours.	YES	NO	NO
5-20	5 B 057 U051 R007.10	701601	NONE	N/A	NO	N/A	NO
5-21	Manotube #227	701502	NONE	N/A	YES	NO	NO
5-22	Manotube #228	701601	NONE	N/A	YES	NO	NO
5-23	Manotube #230	701602	NONE	N/A	YES	NO	NO
5-24	Manotube #231	701601	NONE	N/A	YES	NO	NO
5-25	Manotube #232	701502	NONE	N/A	YES	NO	NO

Note: 701446 should only be needed during night time removal and erection operations. 701446 shall be utilized only between the hours of 7:00 p.m. to 6:00 a.m. Sunday thru Thursday.

**NOTES:**

- For truss locations where construction operations will be conducted only during daylight hours 701406 may be substituted for 701401; and 701421 may substituted for 701422.
- CMS - Pay Item X7015005 is for advanced interstate notice - 3 days prior to foundation construction & 3 days prior to truss removal and erection.
- CMS at 5-02 5C0921074R214.25 (I-74 collector lane) - to be placed back toward exit 214 "G-street" and utilized during construction activities at the discretion of the engineer.
- CMS shown on Standards are included in the cost of the Standard.
- See Special Provision SITE SPECIFIC TRAFFIC CONTROL AND PROTECTION for additional information and details.

\*VARIOUS  
\*\*D-5 OVD SIN STR REPL 2012-06

FILE NAME = c:\pwwork\pwwork\ceer\lockjd\40266538\0546179-shr-traffic.dgn  
 USER NAME = ceer\lockjd  
 PLOT SCALE = 40.0000' / 1" / 1" / 1"  
 PLOT DATE = 10/7/2011

DESIGNED -  
 DRAWN -  
 CHECKED -  
 DATE -

REVISED -  
 REVISED -  
 REVISED -  
 REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

SCALE: SHEET NO. OF SHEETS STA. TO STA.

**TRAFFIC CONTROL SUMMARY**

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
•	••	Various	178	6
			CONTRACT NO. 46179	
ILLINOIS FED. AID PROJECT				