



- LEGEND**
- ① WET REFLECTIVE TEMPORARY PAVEMENT MARKING TAPE TYPE III- LINE 4"
 - ② WET REFLECTIVE TEMPORARY PAVEMENT MARKING TAPE TYPE III- LINE 24"
 - ③ WET REFLECTIVE TEMPORARY PAVEMENT MARKING TAPE TYPE III-LETTERS AND SYMBOLS
 - ④ PAVEMENT MARKING REMOVAL
 - ⬇️ FLASHING ARROW BOARD
 - ▨ WORK ZONE
 - ➔ DIRECTION OF TRAFFIC
 - ▧ BRIDGE DEMOLITION/RECONSTRUCTION
 - PAVEMENT MARKING REMOVAL

- NOTES:**
1. ALL DIMENSIONS ARE IN FEET UNLESS OTHERWISE NOTED.
 2. ON ALL APPROACH ROADWAYS TO THE CONSTRUCTION ZONE, W13-1 SIGNS WITH 25MPH SPEED LIMIT SHALL BE INSTALLED AS DIRECTED BY THE ENGINEER.
 3. PLACE SIGN ON BRIDGE APPROACHES SHOWING DATES OF SIDEWALK CLOSURE ON BRIDGE DURING STAGE 1. COST SHALL BE INCLUDED IN THE COST OF "TRAFFIC CONTROL & PROTECTION (SPECIAL)".
 4. EXISTING STOP SIGN TO BE RELOCATED. COST SHALL BE INCLUDED IN THE COST OF "TRAFFIC CONTROL AND PROTECTION (SPECIAL)".
 5. FOR TRAFFIC CONTROL LEGEND & NOTES, SEE "SUGGESTED MOT GENERAL NOTES & LEGEND SHEET."



9901 S. Western Ave.
Chicago, IL 60643
Ph. 773-881-4788
F: 773.239.3728

DESIGNED	TS	REVISED	-
CHECKED	TPP	REVISED	-
DRAWN	JS	REVISED	-
CHECKED	TPP	REVISED	-

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**ORIOLE AVENUE AT I-90
STRUCTURE NO. 016-1101**

SCALE: 1" = 40' SHEET NO. OF SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90	1515.1-B	COOK	101	16
CONTRACT NO. 60M79				
ILLINOIS FED. AID PROJECT				