

PLAN	SURVEYED	DATE
	PLOTTED	
	ALIGNED	
	CHECKED	
	NAME	
	CADD FILE	
	NO.	

PROFILE	SURVEYED	DATE
	PLOTTED	
	GRADES	
	CHECKED	
	STRUCTURE	
	NOTATIONS	
	CHKD	
	NO.	

### INDEX OF SHEETS

- 1 COVER SHEET
- 2 INDEX OF SHEETS / LIST OF HIGHWAY STANDARDS
- 3-4 SUMMARY OF QUANTITIES
- 5-10 STANDARD TRAFFIC SIGNAL DESIGN STANDARDS
- 11 EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - GALE STREET
- 12 TRAFFIC SIGNAL MODIFICATION PLAN - GALE STREET
- 13 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - GALE STREET
- 14 EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - BENTON STREET
- 15 TRAFFIC SIGNAL MODIFICATION PLAN - BENTON STREET
- 16 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - BENTON STREET
- 17 EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - DOWNER PLACE
- 18 TRAFFIC SIGNAL MODIFICATION PLAN - DOWNER PLACE
- 19 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - DOWNER PLACE
- 20 EXISTING TRAFFIC SIGNAL AND MODIFICATION PLAN - GALENA BOULEVARD
- 21 EXISTING CABLE AND MODIFICATION PLAN / PHASE DESIGNATION DIAGRAM - GALENA BOULEVARD
- 22 EXISTING TRAFFIC SIGNAL AND MODIFICATION PLAN - NEW YORK STREET
- 23 EXISTING CABLE AND MODIFICATION PLAN / PHASE DESIGNATION DIAGRAM - NEW YORK STREET
- 24 EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - WEST PARK AVENUE / ELM STREET
- 25 TRAFFIC SIGNAL MODIFICATION PLAN - WEST PARK AVENUE / ELM STREET
- 26 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - WEST PARK AVENUE / ELM STREET
- 27 MAST ARM MOUNTED STREET NAME SIGNS - WEST PARK AVENUE / ELM STREET
- 28 TEMPORARY TRAFFIC SIGNAL INSTALLATION AND EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - ILLINOIS AVENUE
- 29 TEMPORARY TRAFFIC SIGNAL CABLE PLAN AND PHASE DESIGNATION DIAGRAM - ILLINOIS AVENUE
- 30-31 TRAFFIC SIGNAL MODERNIZATION PLAN - ILLINOIS AVENUE
- 32 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - ILLINOIS AVENUE
- 33 MAST ARM MOUNTED STREET NAME SIGNS - ILLINOIS AVENUE
- 34 EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - NORTHGATE MALL SOUTH ENTRANCE
- 35 TRAFFIC SIGNAL MODIFICATION PLAN - NORTHGATE MALL SOUTH ENTRANCE
- 36 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - NORTHGATE MALL SOUTH ENTRANCE
- 37 EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - NORTHGATE MALL NORTH ENTRANCE
- 38 TRAFFIC SIGNAL MODIFICATION PLAN - NORTHGATE MALL NORTH ENTRANCE
- 39 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - NORTHGATE MALL NORTH ENTRANCE
- 40 EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - LYON PLACE
- 41 TRAFFIC SIGNAL MODIFICATION PLAN - LYON PLACE
- 42 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - LYON PLACE
- 43 EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - INDIAN TRAIL
- 44-45 TRAFFIC SIGNAL MODIFICATION PLAN - INDIAN TRAIL
- 46 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - INDIAN TRAIL
- 47 EXISTING TRAFFIC SIGNAL EQUIPMENT TO BE REMOVED - AURORA COMMONS ENTRANCE
- 48 TRAFFIC SIGNAL MODIFICATION PLAN - AURORA COMMONS ENTRANCE
- 49 CABLE PLAN AND PHASE DESIGNATION DIAGRAM - AURORA COMMONS ENTRANCE
- 50-54 INTERCONNECT PLAN
- 55-56 INTERCONNECT SCHEMATIC
- 57 TRAFFIC CONTROL AND PROTECTION DETAIL
- 58-61 MISCELLANEOUS DETAILS

### LIST OF HIGHWAY STANDARDS

- 000001-05 STANDARD SYMBOLS, ABBREVIATIONS AND PATTERNS
- 424001-05 CURB RAMPS FOR SIDEWALKS
- 442201-03 CLASS C AND D PATCHES
- 606001-04 CONCRETE CURB TYPE B AND COMBINATION CONCRETE CURB AND GUTTER
- 606301-04 PC CONCRETE ISLANDS AND MEDIANS
- 701601-06 URBAN LANE CLOSURE, MULTILANE, 1W OR 2W WITH NONTRAVERSABLE MEDIUM
- 701701-06 URBAN LANE CLOSURE, MULTILANE INTERSECTION
- 701801-04 LANE CLOSURE, MULTILANE 1W OR 2W CROSSWALK OR SIDEWALK CLOSURE
- 701901-01 TRAFFIC CONTROL DEVICES
- 720001-01 SIGN PANEL MOUNTING DETAILS
- 720006-02 SIGN PANEL ERECTION DETAILS
- 720016-02 MAST ARM MOUNTED STREET NAME SIGNS
- 805001-01 ELECTRICAL SERVICE INSTALLATION DETAILS
- 814001-02 HANDHOLES
- 814006-02 DOUBLE HANDHOLES
- 857001-01 STANDARD PHASE DESIGNATION DIAGRAMS AND PHASE SEQUENCES
- 862001-01 UNINTERRUPTABLE POWER SUPPLY (UPS)
- 873001-02 TRAFFIC SIGNAL GROUNDING & BONDING
- 877001-04 STEEL MAST ARM ASSEMBLY AND POLE 16' THROUGH 55'
- 877011-04 STEEL COMBINATION MAST ARM ASSEMBLY AND POLE 16' THROUGH 55'
- 878001-08 CONCRETE FOUNDATION DETAILS
- 880001-01 SPAN WIRE MOUNTED SIGNALS AND FLASHING BEACON INSTALLATION
- 880006-01 TRAFFIC SIGNAL MOUNTING DETAILS
- 886001-01 DETECTOR LOOP INSTALLATIONS

#### HOT-MIX ASPHALT - MIX SELECTION

MIXTURE TYPE	AIR VOIDS	LIFT THICKNESS
CLASS D PATCHING (HMA BINDER IL-19 mm)	4% @ 70 GYR.	2-1/4" MIN.

- NOTES:
- THE "AC TYPE" FOR POLYMERIZED HMA MIXES SHALL BE "SBS/SBR PG 70-22" AND FOR NON-POLYMERIZED HMA THE "AC TYPE" SHALL BE "PG64-22" UNLESS MODIFIED BY DISTRICT ONE SPECIAL PROVISIONS.
  - FOR "PERCENT OF RAP" SEE DISTRICT ONE SPECIAL PROVISIONS.

FILE NAME =	USER NAME = .USER.	DESIGNED -	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>INDEX OF SHEETS / LIST OF HIGHWAY STANDARDS</b>	F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
...Trans\fin.dwg\690.2.index.dgn		DRAWN <i>JMR</i>	REVISED -			3902	05-00258-00-TL	KANE	61	2
		CHECKED <i>JRS</i>	REVISED -			<b>CONTRACT NO. 63251</b>				
		DATE -	REVISED -			FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				
		PLOT SCALE = #SCALE#		SCALE:	SHEET NO.	OF SHEETS	STA.	TO STA.		
		PLOT DATE = 3/11/2010								