

LEGEND

- 48" x 48" (1.2 m x 1.2 m) CONSTRUCTION WARNING SIGN, WITH AMBER FLASHING LIGHT NUMBER DENOTES TYPE
- M4-9 SERIES DETOUR SIGN WITH ROAD NAME AND DIRECTION PLATES, NUMBER DENOTES TYPE
- OTHER DETOUR SIGNS, NUMBER DENOTES TYPE
- TYPE III BARRICADE WITH AMBER FLASHING LIGHTS
- DETOUR ROUTE
- WORK ZONE

DETOUR NOTES

1. THE CONTRACTOR MUST FURNISH, INSTALL, MAINTAIN AND REMOVE ALL TEMPORARY SIGN SUPPORTS. AFTER REMOVING THE SUPPORTS, THE CONTRACTOR MUST FILL HOLES (IF ANY) AND RESTORE THE GROUND TO ITS ORIGINAL CONDITION AND ELEVATION. THE COST OF PLACING GRAVEL, SOB OR SEED MUST BE INCLUDED IN THE UNIT BID PRICE FOR "TRAFFIC CONTROL & PROTECTION (SPECIAL)".
2. ALL SIGNS, SUPPORTS AND POSITIONING MUST BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, LATEST EDITION.
3. SIGNING SHALL BE PLACED AT LOCATION THAT WILL BE COMPATIBLE WITH EXISTING SIGNING.
4. ALL EXISTING SIGNS OR OTHER DETOUR SIGNS THAT CONFLICT WITH THE DETOUR MUST BE COVERED.

SCHEDULE OF QUANTITIES

SIGN NUMBER	SIGN TYPE	SIGN NUMBER	SIGN TYPE
1	DETOUR AHEAD W20-2 (O) 48	14	ROAD CLOSED 500' LOCAL TRAFFIC ONLY
2	ROAD CLOSED AHEAD W20-3 (O) 48	15	DETOUR
3	ROAD CLOSED 1/2 MILE AHEAD LOCAL TRAFFIC ONLY R11-3 6030	16	DETOUR
4	ROAD CLOSED R11-4 6030	17	ROAD CLOSED 1/2 MILE AHEAD LOCAL TRAFFIC ONLY R11-3 6030
5	ROAD CLOSED TO THRU TRAFFIC R11-4	18	M6-3 2115
6	IL 25 CLOSED 1/2 MILE AHEAD LOCAL TRAFFIC ONLY	19	M5-1R 2115
	DETOUR NORTH	20	M6-1R 2115
	ILLINOIS 25	21	M5-1L 2115
	NORTH	22	M6-1L 2115
	SOUTH	23	END DETOUR M4-6a (O) 2418
	DETOUR	24	ILLINOIS 25 M1-I100 (O) 2424
	GILBERT ST	25	NORTH M3-2 (O) 2412
		26	SOUTH M3-4 (O) 2412
		27	DETOUR M1-7 2412
		28	M4-5
		29	GILBERT ST M1-I100 (O) 2412
		30	R3-2 30"x30"
		31	R3-2 30"x30"

TYPICAL LAYOUT OF SIGNS

