

TOPSOIL SURVEY

FAP 317 (US 24) From Summum to Astoria

88703 D94-060-95

Sta	Offset*	Depth(in) **	Remarks/Extent
676+00	35 Lt	12	
681+00	35 Rt	9	
685+00	30 Lt	9	
685+00	30 Rt	9	
690+00	31 Rt	9	
690+00	31 Lt	6	
695+00	30 Rt	8	
695+00	32 Lt	8	
719+00	40 Rt	0	
723+00	30 Rt	8	
734+00	35 Rt	4	
740+00	32 Lt	9	
746+50	25 Lt	8	
746+50	30 Rt	6	
755+00	30 Lt	8	
755+00	34 Rt	10	
760+00	30 Lt	18+	Very dark & Clayey
760+00	31 Rt	16	Very dark & Clayey
765+00	31 Lt	16	
765+00	31 Rt	20+	
774+00	37 Lt	6	
774+00	32 Rt	8	
779+00	34 Lt	6	
779+00	31 Rt	6	
785+00	33 Lt	8	
785+00	27 Rt	5	
789+00	35 Lt	5	Brown Clay
792+50	34 Rt	0	
795+00	32 Lt	9	
798+00	60 Lt	5	
806+00	34 Lt	12	
806+00	27 Rt	6	
810+50	30 Lt	4	w/ trace of gravels
810+50	28 Rt	4	w/ trace of gravels
823+00	35 Lt	10	
823+00	32 Rt	12	Dk. Brown SiCL
832+00	35 Lt	8	
832+00	29 Rt	6	
840+00	30 Lt	8	
840+00	30 Rt	6	
845+00	34 Lt	8	
845+00	26 Rt	8	
850+00	32 Lt	9	
850+00	28 Rt	8	
855+00	32 Lt	10	
855+00	28 Rt	7	

* offset measured from centerline

** Depth represents useable topsoil after clearing 2"± of vegetation

FOR INFORMATION ONLY

FILE NAME = miscellaneous.sheets.dgn	USER NAME = jochums.jg	DESIGNED - KJH	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	TOPSOIL SURVEY (FOR INFO ONLY)	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	PLOT SCALE = 100.0000' / IN.	CHECKED - KJH	REVISED -			317	16W-2,RS-4+1TW-1,RS-3	FULTON	240	122
PLOT DATE = 3/23/2010	DATE -	REVISED -	REVISED -	SCALE:	SHEET NO. 1 OF 1 SHEETS	STA.	TO STA.	FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT	CONTRACT NO. 88703