

TRUNK CABLE FIBER ASSIGNMENTS				ORIGINATION VCP-ST-02 (WEIGH STATION)			
TCF-ST-04				DESTINATION HHL-ST- (I-355)			
BUFFER TUBE	FIBER NO	FIBER NO	ASSIGNMENT	BUFFER TUBE	FIBER NO	FIBER NO	ASSIGNMENT
BLUE	1	1	CONNECTION TO ISTHA FIBER	SLATE	1	49	
	2	2	CONNECTION TO ISTHA FIBER		2	50	
	3	3	CONNECTION TO ISTHA FIBER		3	51	
	4	4	CONNECTION TO ISTHA FIBER		4	52	
	5	5	CONNECTION TO ISTHA FIBER		5	53	
	6	6	CONNECTION TO ISTHA FIBER		6	54	
	7	7			7	55	
	8	8			8	56	
	9	9			9	57	
	10	10			10	58	
	11	11			11	59	
	12	12			12	60	
ORANGE	1	13		WHITE	1	61	
	2	14			2	62	
	3	15			3	63	
	4	16			4	64	
	5	17			5	65	
	6	18			6	66	
	7	19			7	67	
	8	20			8	68	
	9	21			9	69	
	10	22			10	70	
	11	23			11	71	
	12	24			12	72	
GREEN	1	25		RED	1	73	
	2	26			2	74	
	3	27			3	75	
	4	28			4	76	
	5	29			5	77	
	6	30			6	78	
	7	31			7	79	
	8	32			8	80	
	9	33			9	81	
	10	34			10	82	
	11	35			11	83	
	12	36			12	84	
BROWN	1	37		BLACK	1	85	
	2	38			2	86	
	3	39			3	87	
	4	40			4	88	
	5	41			5	89	
	6	42			6	90	
	7	43			7	91	
	8	44			8	92	
	9	45			9	93	
	10	46			10	94	
	11	47			11	95	
	12	48			12	96	

FILE NAME	USER NAME	DESIGNED	REVISED
		DRAWN	REVISED
	PLOT SCALE	CHECKED	REVISED
	PLOT DATE	DATE	REVISED

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**CCTV CAMERA EXPANSION – FAI 55 (US 6 TO I-294)  
TRUNK CABLE FIBER ASSIGNMENTS**

SCALE: NONE SHEET NO. 74 OF 74 SHEETS STA.          TO STA.         

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
FAI55	2007-062 I	*	74	59
ILLINOIS FED. AID PROJECT			CONTRACT NO.	60E01

**E55**

\* COOK, DUPAGE, WILL