

EXISTING SIGN SCHEDULE

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
94	•	COOK	907	788
STA. 1200+00.00		TO STA. 1365+00		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		
• (1516.1, 1717 & 1818) R-9				62695

SIGN NO.	EXISTING LOCATION			SIGN DESCRIPTION	REMAIN IN PLACE	REMOVE AND REINSTALL IN SAME LOCATION	COVER	RELOCATE	METAL POST (FT.)	
	STATION	OFFSET (FT.)	MOUNTING						TYPE A	TYPE B
198	1207+51	175.6 LT	LIGHT POLE	ONE WAY	1					
199	1206+52	124.1 LT	SIGNAL POLE	ONE WAY	1					
200	1206+52	124.1 LT	SIGNAL POLE	ONE WAY	1					
201	1205+31	127.3 LT	SIGN POST	NO EXPRESSWAY ENTRANCE TO I-57				1		
202	1205+31	127.3 LT	SIGN POST	(NO TRUCKS) OVER 5 TONS GROSS WEIGHT				1		
203	1205+29	163.8 LT	SIGNAL POLE	NO EXPRESSWAY ENTRANCE TO I-57	1					
204	1204+19	169.4 LT	LIGHT POLE	NO PARKING, THIS SIDE, 8AM TO 10AM, MONDAY THRU FRIDAY	1		1			
205	1203+50	128.0 LT	SIGN POST	(NO PARKING)				1		
206	149+77	128.5 LT	SIGN POST	ONE WAY	1					
207	149+77	128.5 LT	SIGN POST	(NO PARKING)	1		1			
208	149+45	171.8 LT	LIGHT POLE	(NO PARKING)	1					
209	149+45	171.8 LT	LIGHT POLE	ONE WAY	1					
210	149+45	171.8 LT	LIGHT POLE	NO PARKING, THIS SIDE, 8AM TO 10AM, MONDAY THRU FRIDAY	1		1			
211	147+30	157.2 LT	LIGHT POLE	NO PARKING, THIS SIDE, 8AM TO 10AM, MONDAY THRU FRIDAY	1		1			
212	146+33	148.0 LT	LIGHT POLE	NO PARKING, THIS SIDE, 8AM TO 10AM, MONDAY THRU FRIDAY	1		1			
213	146+03	103.4 LT	SIGN POST	NO DUMPING, LITTERING, GRAFFITI, FINES UP TO \$2000, CALL 744-5000				1		
214	143+06	140.9 LT	LIGHT POLE	NO PARKING, THIS SIDE, 8AM TO 10AM, MONDAY THRU FRIDAY	1		1			
215	142+49	106.3 LT	SIGN POST	ONE WAY				1		
216	139+62	126.7 LT	SIGN POST	NO DUMPING, LITTERING, GRAFFITI, FINES UP TO \$2000, CALL 744-5000				1		
217	139+14	91.3 LT	LIGHT POLE	CHICAGO EXPRESSWAYS, KEEP THEM CLEAN				1		13.5
218	137+59	121.4 LT	LIGHT POLE	WRONG WAY				1		13
219	137+54	92.5 LT	SIGN POST	WRONG WAY				1		
220	136+90	190.2 LT	LIGHT POLE	ONE WAY	1					
221	136+04	161.2 LT	LIGHT POLE	DO NOT ENTER				1	2@13.5' = 27	
222	135+95	209.1 LT	SIGN POST	ONE WAY	1					
223	135+95	209.1 LT	SIGN POST	STOP	1					
224	135+68	136.0 LT	SIGN POST	DO NOT ENTER				1		
225	135+68	205.9 LT	LIGHT POLE	ONE WAY	1					
226	134+50	222.2 LT	LIGHT POLE	(NO PARKING)	1		1			
227	133+36	237.9 LT	LIGHT POLE	(NO PARKING)	1		1			
228	115+52	98.9 LT	SIGN POST	(ARROW)				1		
229	115+28	137.1 LT	LIGHT POLE	ONE WAY	1					
230	113+85	99.5 LT	SIGN POST	NO DUMPING, LITTERING, GRAFFITI, FINES UP TO \$2000, CALL 744-5000				1		
231	112+19	100.3 LT	SIGN POST	(NO PARKING)				1		
232	110+50	136.4 LT	SIGN POST	ONE WAY	1					
233	109+95	136.7 LT	LIGHT POLE	ONE WAY	1					
234	109+58	100.2 LT	SIGN POST	NO DUMPING, LITTERING, GRAFFITI, FINES UP TO \$2000, CALL 744-5000				1		
235	108+50	97.4 LT	SIGN POST	(NO PARKING)				1		
236	108+50	97.4 LT	SIGN POST	ONE WAY				1		
237	107+23	135.6 LT	LIGHT POLE	STOP	1					
238	107+16	97.4 LT	LIGHT POLE	ONE WAY	1					
239	107+16	97.4 LT	LIGHT POLE	ONE WAY	1					
240	106+61	152.7 LT	SIGN POST	ONE WAY	1					
241	106+61	152.7 LT	SIGN POST	ONE WAY	1					
242	106+61	152.7 LT	SIGN POST	STOP	1					

TYLIN INTERNATIONAL

NOTES

THE CONTRACTOR SHALL COORDINATE WITH THE CITY OF CHICAGO AND THE ENGINEER REGARDING THE RELOCATION OF EXISTING SIGNS.

ALL WORK ON THIS SCHEDULE IS GOVERNED BY ARTICLE 107.25, EXCEPT METAL POST

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
 F.A.I. 94 (DAN RYAN EXPRESSWAY)  
 FRONTAGE ROAD EXISTING SIGN SCHEDULE  
 SHEET 5 OF 6

SCALE: NONE  
 DATE: MARCH 25, 2005  
 DRAWN BY: JJS  
 CHECKED BY: MAG