

NW 25116.5 00217171 URS 12/17/2004 8:01:53 AM

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

08201

ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
F.A.I. 74	(90-14HB)BR	TAZEWELL	1366	544
FED. ROAD DIST. NO. 7		ILLINOIS	FED. AID PROJECT	

**CLAUDE H. HURLEY COMPANY**

**BORING LOG**

PROJECT NO. 3-380-D2 BORING NO. SB-280 (Cont.)  
 PROJECT FAI-74 IMPROVEMENTS - WASHINGTON STREET CORRIDOR  
 LOCATION BRIDGE NO. 090-0011 NBI-74BL 153+816.6 11.88L PEORIA & TAZEWELL COUNTIES, ILLINOIS  
 DRILLING CONTRACTOR D & G DRILLING, INC.  
 DATE OF DRILLING: STARTED 11-17-94 COMPLETED 11-17-94 SURFACE ELEVATION 152.75  
 DRILLED BY D. ROESEL LOGGED BY K. OLSON

Elev.	CLASSIFICATION	Depth	GROUNDWATER DATA				DRILLING METHOD											
			N	Q <sub>u</sub>	W	T <sub>s</sub>	DATE	DEPTH	HOUR	RIG TYPE								
152.75	51mm PCC SIDEWALK																	
143.28	FILL: DK GR BR SANDY LOAM, A-4									11-17	12.3		MOBILE B-57					
142.52	FILL: BR SILTY CLAY LOAM, A-3									11-17			MOBILE B-57					
141.97	FILL: BR SAND, A-3									11-17			MOBILE B-57					
141.66	FILL: BR GRAVELLY SAND, A-1-a									11-18	2.0	1g	MOBILE B-57					
140.90	BR LOAM, A-4												MOBILE B-57					
140.14	BR SANDY GRAVEL, A-1-a												MOBILE B-57					
134.58	BR SANDY LOAM, A-2-4												MOBILE B-57					
134.06	BR TO GR BR SILTY LOAM, A-6												MOBILE B-57					
133.42	BR SAND, A-3												MOBILE B-57					
129.23	END OF BORING												MOBILE B-57					

**CLAUDE H. HURLEY COMPANY**

**BORING LOG**

PROJECT NO. 3-380-D2 BORING NO. SB-281  
 PROJECT FAI-74 IMPROVEMENTS - WASHINGTON STREET CORRIDOR  
 LOCATION BRIDGE NO. 090-0011 NBI-74BL 153+843.1 19.28L PEORIA & TAZEWELL COUNTIES, ILLINOIS  
 DRILLING CONTRACTOR D & G DRILLING, INC.  
 DATE OF DRILLING: STARTED 11-17-94 COMPLETED 11-17-94 SURFACE ELEVATION 143.34  
 DRILLED BY D. ROESEL LOGGED BY K. OLSON

Elev.	CLASSIFICATION	Depth	GROUNDWATER DATA				DRILLING METHOD											
			N	Q <sub>u</sub>	W	T <sub>s</sub>	DATE	DEPTH	HOUR	RIG TYPE								
143.28	51mm PCC SIDEWALK																	
142.52	FILL: BR SILTY CLAY LOAM, A-3									11-17	4.1		MOBILE B-57					
141.97	FILL: BR SAND, A-3									11-17			MOBILE B-57					
141.66	FILL: BR GRAVELLY SAND, A-1-a									11-17			MOBILE B-57					
140.90	BR LOAM, A-4												MOBILE B-57					
140.14	BR SANDY GRAVEL, A-1-a												MOBILE B-57					
134.80	BR SANDY LOAM, A-2-4												MOBILE B-57					
134.04	BR SILTY LOAM, A-6												MOBILE B-57					
133.28	BR SAND, A-3												MOBILE B-57					
132.52	BR SANDY GRAVEL, A-1-a												MOBILE B-57					
131.30	BR GRAVELLY SAND, A-1-b												MOBILE B-57					
129.23	END OF BORING												MOBILE B-57					

**CLAUDE H. HURLEY COMPANY**

**BORING LOG**

PROJECT NO. 3-380-D2 BORING NO. SB-281 (Cont.)  
 PROJECT FAI-74 IMPROVEMENTS - WASHINGTON STREET CORRIDOR  
 LOCATION BRIDGE NO. 090-0011 NBI-74BL 153+843.1 19.28L PEORIA & TAZEWELL COUNTIES, ILLINOIS  
 DRILLING CONTRACTOR D & G DRILLING, INC.  
 DATE OF DRILLING: STARTED 11-17-94 COMPLETED 11-17-94 SURFACE ELEVATION 143.34  
 DRILLED BY D. ROESEL LOGGED BY K. OLSON

Elev.	CLASSIFICATION	Depth	GROUNDWATER DATA				DRILLING METHOD											
			N	Q <sub>u</sub>	W	T <sub>s</sub>	DATE	DEPTH	HOUR	RIG TYPE								
143.28	51mm PCC SIDEWALK																	
142.52	FILL: BR SILTY CLAY LOAM, A-3									11-17	4.1		MOBILE B-57					
141.97	FILL: BR SAND, A-3									11-17			MOBILE B-57					
141.66	FILL: BR GRAVELLY SAND, A-1-a									11-17			MOBILE B-57					
140.90	BR LOAM, A-4												MOBILE B-57					
140.14	BR SANDY GRAVEL, A-1-a												MOBILE B-57					
134.80	BR SANDY LOAM, A-2-4												MOBILE B-57					
134.04	BR SILTY LOAM, A-6												MOBILE B-57					
133.28	BR SAND, A-3												MOBILE B-57					
132.52	BR SANDY GRAVEL, A-1-a												MOBILE B-57					
131.30	BR GRAVELLY SAND, A-1-b												MOBILE B-57					
129.23	END OF BORING												MOBILE B-57					

SOIL BORINGS			
Date	Designed	<b>INTERSTATE 74 AND RAMPS L-1 AND L-4 OVER E. WASHINGTON STREET F.A.I. RTE. 74 SECTION (90-14HB)BR TAZEWELL COUNTY STATION 153+868.540 STRUCTURE NO. 090-0163 (WB)</b>	Sheet No.
Revisions	Drawn BKN		27
	Checked		of 28
	Approved KWB		
Prepared By:	<b>URS</b>		
	3040 North University Avenue Decatur, IL 62526		URS Job No. 2100001243.01