

LOCATIONS FOR INTERSTATE 90 (KENNEDY EXPY)	REPAIR LENGTH (FT)	REPAIR WIDTH (FT)	REPAIR AREA (SF)	REPAIR AREA (SY)	SURFACE TYPE	REPAIR WORK
WB FOSTER AVENUE ENTRANCE RAMP TO I-90	100	12	1200	133	HMA	HMA SURF REM & RESURF
SB CUMBERLAND AVER AMP TO WB I-90	250	12	3000	333	HMA	HMA SURF REM & RESURF
EB I-90 RAMP TO AUSTIN AVENUE	70	12	840	93	PCC	CLASS D PATCH

LOCATIONS FOR INTERSTATE 190	REPAIR LENGTH (FT)	REPAIR WIDTH (FT)	REPAIR AREA (SF)	REPAIR AREA (SY)	SURFACE TYPE	REPAIR WORK
WB I-190 EXIT RAMP TO RIVER ROAD	125	12	1500	167	HMA	HMA SURF REM & RESURF
RIVER ROAD ENTRANCE RAMP TO WB I-190	100	12	1200	133	HMA	HMA SURF REM & RESURF

FILE NAME =  
 c:\projects\136508\design\_aa.dgn  
 USER NAME = wilgreendp  
 DESIGNED -  
 DRAWN -  
 PLOT SCALE = 100.0000' / IN.  
 CHECKED -  
 PLOT DATE = 6/25/2008  
 DATE -

REVISD -  
 REVISD -  
 REVISD -  
 REVISD -  
 REVISD -

**STATE OF ILLINOIS  
 DEPARTMENT OF TRANSPORTATION**

**PATCHING SCHEDULE**

SCALE: SHEET NO. OF SHEETS STA. TO STA.

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
VAR.	2008-049 PP	COOK & DUPAGE	13	6
FED. ROAD DIST. NO.			ILLINOIS FED. AID PROJECT	
			CONTRACT NO. 60E98	