



**DETOUR SIGNING PLAN**

**SIGN LEGEND STAGE I**

① **WIDE LOADS OVER 12'-7"**

**DETOUR VIA**

WEST US 45	WEST ILLINOIS 24	EAST ILLINOIS 146
------------------	------------------------	-------------------------

60"x90"

② **WIDE LOADS OVER 12'-7"**

**DETOUR VIA**

WEST ILLINOIS 146	EAST ILLINOIS 24	EAST US 45
-------------------------	------------------------	------------------

60"x90"

**SIGN LEGEND STAGE II**

① **WIDE LOADS OVER 12'-0"**

**DETOUR VIA**

WEST US 45	WEST ILLINOIS 24	EAST ILLINOIS 146
------------------	------------------------	-------------------------

60"x90"

② **WIDE LOADS OVER 12'-0"**

**DETOUR VIA**

WEST ILLINOIS 146	EAST ILLINOIS 24	EAST US 45
-------------------------	------------------------	------------------

60"x90"

**SIGN LEGEND STAGE I AND II**

③

WEST	30"x15"
ILLINOIS 24	30"x24"
WIDE LOAD	21"x15"
DETOUR	30"x24"

④

EAST	30"x15"
US 45	30"x24"
WIDE LOAD	21"x15"
DETOUR	30"x24"

⑤

EAST	30"x15"
ILLINOIS 146	30"x24"
WIDE LOAD	21"x15"
DETOUR	30"x24"

⑥

EAST	30"x15"
ILLINOIS 24	30"x24"
WIDE LOAD	21"x15"
DETOUR	30"x24"

- DETOUR NOTES:**
1. THE CONTRACTOR SHALL FURNISH, ERECT, MAINTAIN, AND REMOVE THE POSTS AND SIGNS AT THE LOCATIONS SHOWN AS DIRECTED BY THE ENGINEER. ALL SIGNS SHALL BE POST MOUNTED.
  2. THE CONTRACTOR SHALL GIVE I.D.O.T. BUREAU OF OPERATIONS, PERMITS SECTION, TWO WEEKS NOTICE BEFORE IMPLEMENTING ANY LANE WIDTH RESTRICTIONS.
  3. THE ABOVE NOTED WORK, INCLUDING SIGNS, POSTS, HARDWARE, AND LABOR SHALL BE INCLUDED IN THE CONTRACT UNIT PRICE, EACH, FOR TRAFFIC CONTROL AND PROTECTION, STD. 701321 AND NO OTHER COMPENSATION WILL BE ALLOWED.



FILE NAME =	USER NAME = #USER#	DESIGNED - JMH	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>FAP ROUTE 132 (IL 145) WIDE LOAD DETOUR</b>	F.A.P. RTE. 132	SECTION 102BR-1	COUNTY MASSAC	TOTAL SHEETS 82	SHEET NO. 51		
#FILE#		DRAWN - AEC	REVISED -			SCALE: NONE	SHEET NO. 1 OF 1 SHEETS	STA. ---	TO STA. ---	CONTRACT NO. 78032		
		CHECKED - JMH	REVISED -			FED. ROAD DIST. NO. 7 ILLINOIS FED. AID PROJECT						
		DATE - 02/04/08	REVISED -									