

- ① US 24 CLOSED
2 MILES WEST
OF I-172/IL 336
R11-3 (6045)
- ② US 24 CLOSED
2 MILES WEST
OF I-172/IL 336
R11-3 (6060)
- ③ US 24 CLOSED
2 MILES WEST
OF I-172/IL 336
R11-3 (6060)
- ④ US 24 CLOSED
2 MILES WEST
R11-3 (6030)
- ⑤ US 24 CLOSED
2 MILES AHEAD
R11-3 (6030)
- ⑥ US 24 CLOSED
1.7 MILES AHEAD
R11-3 (6030)
- ⑦ US 24 CLOSED
2 MILES WEST
OF I-172/IL 336
R11-3 (6060)
- ⑧ DETOUR
US 24
M4-8(0) (2412)
W17-1100 (2409)
M6-1 (2115)
- ⑨ US 24 CLOSED
1.5 MILES EAST
OF IL 96
R11-3 (6045)
- ⑩ US 24 CLOSED
1.5 MILES AHEAD
R11-3 (6030)
- ⑪ US 24 CLOSED
1.5 MILES
R11-3 (6045)
- ⑫ US 24 CLOSED
1.5 MILES
R11-3 (6045)
- ⑬ US 24 CLOSED
1.5 MILES EAST
OF IL 96/US 24
JUNCTION
R11-3 (6060)
- ⑭ DETOUR
US 24
M4-8(0) (2412)
W17-1100 (2409)
M6-3 (2115)

GENERAL NOTES


- 1) FLAGS SHALL BE USED AT EACH DETOUR SIGN LOCATION.
- 2) STANDARD BLR 21/BLR 22 ADDRESS ROAD CLOSURE DETAILS WITHIN THE IMMEDIATE VICINITY OF THE FRAZIER CREEK STRUCTURES.
- 3) SIDE ROAD CLOSURES, IF NECESSARY, SHALL BE IN ACCORDANCE WITH TRAFFIC CONTROL AND PROTECTION STANDARD BLR-21.
- 4) ALL SIGNS SHALL BE FURNISHED, ERECTED, AND MAINTAINED BY THE CONTRACTOR.
- 5) THE LONGITUDINAL DIMENSIONS MAY BE ADJUSTED TO FIT FIELD CONDITIONS.
- 6) ALL SIGNS SHALL BE REMOVED WHEN NOT REQUIRED FOR FUTURE USE.
- 7) THIS TRAFFIC CONTROL AND PROTECTION SHALL BE PAID FOR ACCORDING TO THE CONTRACT UNIT COST PER LUMP SUM FOR TRAFFIC CONTROL AND PROTECTION, STANDARD BLR 21 (SPECIAL).
- 8) THE EXACT LOCATIONS OF ALL TRAFFIC CONTROL ITEMS SHALL BE APPROVED BY THE ENGINEER.
- 9) PRIOR TO THE CLOSURE OF US 24, THE CONTRACTOR SHALL NOTIFY LOCAL EMERGENCY SERVICES, ADAMS COUNTY ENGINEER, AND THE TOWNSHIP ROAD COMMISSIONER.

ADAMS COUNTY ENGINEER:

MR. JAMES FRANKENHOFF, P.E.
101 NORTH 54TH STREET
QUINCY, IL 62305
FAX: 217-223-9418
PHONE: 217-223-0614
MOBILE:
E-MAIL: ACHD ADAMS.NET

ELLINGTON TOWNSHIP ROAD COMMISSIONER:

MR. RICHARD OBERT
6130 HORSESHOE VALLEY ROAD
QUINCY, IL 62305
PHONE: 217-222-1953



FILE NAME =	USER NAME = seb	DESIGNED -	REVISED -
Q:\08files\080224\WO 1 - US 24 over Frazier Creek - Structure Plans\SN 001-7098 & S		DRAWN -	REVISED -
		CHECKED -	REVISED -
		DATE -	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

DETOUR PLAN

SCALE: 1"=5000' SHEET NO. 1 OF 1 SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
63	(1)CR-1, (2)CR	ADAMS	43	10
				CONTRACT NO. 72C12
FED. ROAD DIST. NO. 6 ILLINOIS FED. AID PROJECT				