

Owner	Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
City of Washington (Sanitary)	IL 8	40' Lt. to 40' Rt.	211+44	Sanitary	Storm Sewer	Caution
	IL 8	30' Lt. to 35' Lt.	227+50	Sanitary	Storm Sewer	Caution
	IL 8	25' Rt.	244+56	Sanitary Manhole	Curb/Sidewalk	Relocate
North Tazewell Public Water	IL 8	40' Rt.	208+90 to 209+05	8" Water	Storm Sewer	Relocate
	IL 8	35' Rt.	214+32	Fire Hydrant	Curb & Sidewalk	Relocate
	IL 8	58' Rt.	220+00	Water Valve	Ditch Cut	Relocate
	N. & S. Meadow View Ln. & IL 8	45' Lt. to 40' Rt.	214+35	8" Water	Storm Sewer	Relocate
AmerenCILCO (Gas)	IL 8	18' to 25' Rt.	200+00 to 228+00	8" Gas	New Roadway/Storm Sewer	Relocate
	IL 8	60' Lt.	212+68 to 221+00	2" Gas	Ditch Work	Caution
	IL 8	30' Rt.	232+10 to 261+00	8" Gas	New Roadway/Storm Sewer	Relocate
	S. Meadow View Lane	@ Centerline	214+65	4" Gas	New Median	Caution
	N. Meadow View Lane	@ Centerline	214+65	4" Gas	New Median	Caution
	S. School St.	22' Rt. Prop. CL	9+50 to 6+00	4" Gas	New Curb/ Storm Sewer	Relocate
	N. School St.	20' Rt. Prop. CL	10+50 to 13+80	6" Gas	New Curb / Storm Sewer	Relocate
City of Washington (Water)	IL 8	46' Rt. to 70' Lt.	228+05	6" Water w/12" Casing	Storm Sewer	Relocate
	IL 8	29' Rt.	240+78	Fire Hydrant	Curb/Sidewalk	Relocate
	IL 8	37' Rt.	240+77	Water Vault	Curb/Sidewalk	Relocate
	IL 8	40' Rt.	248+05	Fire Hydrant/Vault	Curb/Sidewalk	Relocate
	IL 8	35' Rt. to 95' Lt.	251+80/252+10	6" Water	Storm Sewer/Roadway	Relocate
	IL 8	42' Rt.	252+10	Fire Hydrant(2) Vault	Curb/Sidewalk	Relocate
	IL 8	19' Rt.	257+50	8" Water	Storm Sewer	Caution
	IL 8	30' to 40' Rt.	259+80 to 261+30	8" Water	Ditch	Relocate
	N. School St.	25' Rt.	13+30 to 13+70	6" Water	Storm Sewer	Relocate
	Comcast	IL 8	46' Lt.	202+64	Power Pole	New Curb
IL 8		50' Lt.	207+47	Power Pole	New Ditch	Relocate
IL 8		47' Lt.	209+35	Power Pole	New Ditch	Relocate
IL 8		47' Lt.	211+27	Power Pole	New Ditch	Relocate
IL 8		49' Lt.	213+17	Power Pole	New Ditch	Relocate
IL 8		50' Lt.	215+05	Power Pole	New Ditch	Relocate
IL 8		50' Lt.	216+85	Power Pole	New Ditch	Relocate
IL 8		50' Lt.	218+63	Power Pole	New Ditch	Relocate
IL 8		50' Lt.	220+36	Power Pole	New Ditch	Relocate
IL 8		47' Lt.	225+43	Power Pole	New Sidewalk	Relocate
IL 8		50' Rt.	227+72	Power Pole	New Curb	Relocate
IL 8		48' Lt.	228+44	Power Pole	New Roadway	Relocate
IL 8		38' to 45' Lt.	230+80 to 260+00	Power Pole	New Roadway	Relocate
S. School St.		22' Rt.	7+15	Power Pole	New Curb	Relocate
AmerenCILCO (Electric)		IL 8	46' Lt.	202+64	Power Pole	New Curb
	IL 8	50' Lt.	207+47	Power Pole	New Ditch	Relocate
	IL 8	47' Lt.	209+35	Power Pole	New Ditch	Relocate
	IL 8	47' Lt.	211+27	Power Pole	New Ditch	Relocate
	IL 8	49' Lt.	213+17	Power Pole	New Ditch	Relocate
	IL 8	50' Lt.	215+05	Power Pole	New Ditch	Relocate
	IL 8	50' Lt.	216+85	Power Pole	New Ditch	Relocate
	IL 8	50' Lt.	218+63	Power Pole	New Ditch	Relocate
	IL 8	50' Lt.	220+36	Power Pole	New Ditch	Relocate
	IL 8	47' Lt.	225+43	Power Pole	New Sidewalk	Relocate
	IL 8	50' Rt.	227+72	Power Pole	New Curb	Relocate
	IL 8	48' Lt.	228+44	Power Pole	New Roadway	Relocate
	IL 8	38' to 45' Lt.	230+80 to 260+00	Power Pole	New Roadway	Relocate
	IL 8	40' to 45' Lt.	200+00 to 206+20	Buried Duct	New Roadway	Relocate
	IL 8	45' Lt. to 68' Rt.	207+83	Buried Electric	New Roadway	Caution
	IL 8	35' Rt.	224+27	Power Pole	New Sidewalk	Relocate
	IL 8	30' Rt.	225+28	Power Pole	New Roadway	Relocate
	IL 8	25' Rt.	251+55	Power Pole	New Sidewalk	Relocate
S. School St.	22' Rt.	7+15	Power Pole	New Curb	Relocate	
Verizon	IL 8	56' Rt.	207+75 to 209+90	Buried FO	New Ditch/Storm Sewer	Relocate
	IL 8	56' Rt. to 61' Lt.	209+90	Buried FO	Storm Sewer	Relocate
	IL 8	61' Lt.	216+00	Buried FO	Storm Sewer	Caution
	IL 8	60' Rt.	216+27	Pole	New Ditch	Relocate
	IL 8	60' Rt.	216+27 to 220+50	Buried Telephone	New Ditch	Relocate
	IL 8	53' Lt.	220+630 to 221+50	Buried FO	New Ditch	Relocate
	IL 8	60' Rt. to 60' Lt.	222+94	Buried Telephone	Storm Sewer	Relocate
	IL 8	60' Lt.	228+60	Pedestal	Sidewalk	Relocate
	IL 8	60' Lt. to 46' Rt.	228+52	Buried FO	Storm Sewer	Relocate
	IL 8	22' Rt.	240+75	Pole	Curb/Storm Sewer	Relocate
	IL 8	25' Lt.	244+62	Pole	New Roadway	Relocate
	IL 8	29' Rt.	244+64	Pole	Sidewalk	Relocate
	IL 8	60' Lt. to 31' Rt.	244+62 to 245+12	Buried Telephone	Storm Sewer/Roadway	Relocate
	IL 8	32' Rt.	248+48	Pole	Sidewalk	Relocate
	IL 8	32' Rt.	252+53	Pole	Sidewalk	Relocate
	IL 8	90' Lt. to 32' Rt.	251+81 to 252+53	Buried Telephone	Storm Sewer/Roadway	Relocate
	IL 8	31' Rt.	256+93	Pole	Roadway	Relocate
	IL 8	29' Rt. & 32' Rt.	256+93 to 257+56	Buried Tele/FO	New Roadway	Relocate
	IL 8	25' Rt.	259+80 to 267+50	Buried Tele/FO	New Ditch	Relocate
	N. Meadow View Lane	61' Lt.	214+20 to 215+10	Buried FO	Curb & Median	Caution
Grant St.	19' to 12' Rt.	9+00 to 9+50	Buried Telephone	Curb/Storm Sewer	Relocate	
Ernest St.	CL to 22' Lt.	9+55 to 9+00	Buried Telephone	Roadway	Relocate	
Ernest St.	CL to 14' Rt.	9+55 to 8+90	Buried FO	New Roadway	Relocate	