











**LEGEND**

-  DRUM OR BARRICADE W/ STEADY BURNING LIGHT
-  TYPE III BARRICADE W/ TYPE A MONODIRECTIONAL FLASHING LIGHT
-  DIRECTION OF TRAFFIC
-  TYPE B ARROW BOARD
-  MONODIRECTIONAL FLASHING LIGHT
-  CONSTRUCTION AREA STAGE 1A
-  CONSTRUCTION AREA STAGE 1B
-  CONSTRUCTION AREA STAGE 1C



TYPE A MONODIRECTIONAL FLASHING LIGHT (TYP)  W20-3(0)-48  
 M5-1L

**GENERAL NOTES:**

- 1) DRUMS OR BARRICADES SHALL BE LOCATED ON THE EXISTING EDGE OF PAVEMENT DURING WORKING HOURS AND SHALL BE LOCATED OFF OF THE EXISTING EDGE OF PAVEMENT DURING NON-WORKING HOURS. EXTENDED LEG BARRICADES WITH LIGHTS ARE REQUIRED WHERE THE EDGE DROP OFF IS 3" OR GREATER. LIGHTS SHALL BE STEADY BURNING WHERE THE LENGTH OF THE WORKZONE IS GREATER THAN 100'.
- 2) ACCESS TO PRIVATE PROPERTY SHALL BE MAINTAINED AT ALL TIMES.
- 3) DRUMS OR BARRICADES SHOWN INDICATE PLACEMENT DURING NON-WORKING HOURS.
- 4) USE STD. 701501 WHEN ANY WORK ACTIVITIES ARE WITHIN 15' OF THE EDGE OF PAVEMENT.

RELOC. IL 3  
 STA 776+54.52 RELOC. IL 3= STA 30+00.00 ABBOTT ST.  
 STA. 778+63.55 0' R  
 STA. 778+50  
 25' C-C (TYP)  
 BEGIN SLOPE NO CLOSER THAN 15' FROM EDGE OF PAVEMENT

PORTION OF POND MUST BE BUILT FIRST TO ACCOMMODATE DRAINAGE CONSTRUCTION REQUIREMENTS. CONSTRUCT PORTION OF POND EAST OF EXISTING IL 3 PAVEMENT IN THIS STAGE

SCALE: 1" = 50'

MATCH LINE STA 779+00, SHEET NO. 61

FILE NAME = r:\stage1.001.dgn	USER NAME = weaverlg	DESIGNED - L. WEAVER	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>MAINTENANCE OF TRAFFIC - STAGE 1 BEGINNING OF PROJECT RELOCATED IL 3</b>	F.A. RTE. 788	SECTION 520-2-2	COUNTY MADISON	TOTAL SHEETS 173	SHEET NO. 60	
PLOT SCALE = \$SCALE\$		CHECKED - T. WELZ	REVISED -			SCALE:	SHEET NO. 2 OF 10 SHEETS	FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT	
PLOT DATE = 02/02/2009		DATE - 02/06/2009	REVISED -			STA. 775+11 TO STA. 779+00		CONTRACT NO. 76633			