

STATUS OF UTILITIES TO BE ADJUSTED DURING CONSTRUCTION

Name and Address
of Utility

AmerenCIPS (Gas)

Route: FAP 317 (US 24)
Section: 16W-2-RS-4-17W-1-RS-3
County: Fulton
Contract No.: 88703
Catalog No.: 030101-02D

Reimburse/ Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
IL 24	37.5' to 53' Lt.	Sta. 670+50 to Sta. 673+90	2" Gas Main	Ditch Grading	Relocate
IL 24	47' to 44' Lt.	Sta. 674+80 to Sta. 675+40	2" Gas Main	Ditch Grading	Relocate
IL 24	43' to 35' Lt.	Sta. 675+90 to Sta. 676+50	2" Gas Main	Ditch Grading	Relocate
IL 24	42' to 40' Lt.	Sta. 677+50 to Sta. 682+70	2" Gas Main	Ditch Grading	Relocate
IL 24	40' Lt.	Sta. 684+50 to Sta. 685+50	2" Gas Main	Ditch Grading	Relocate
IL 24	42' Lt.	Sta. 698+50 to Sta. 698+80	2" Gas Main	Ditch Grading	Relocate
IL 24	40' to 19' Lt.	Sta. 710+90 to Sta. 712+60	2" Gas Main	Ditch Grading	Relocate
IL 24	27' to 40' Rt.	Sta. 716+60 to Sta. 721+50	2" Gas Main	Ditch Grading	Relocate
IL 24	42' Rt.	Sta. 732+80 to Sta. 736+50	2" Gas Main	Ditch Grading	Relocate

MMF:\tp\g:\mgr1\winword\progdev\utilities\status of utilities\88703.docx

STATUS OF UTILITIES TO BE ADJUSTED DURING CONSTRUCTION

Name and Address
of Utility

AmerenCIPS (Electric)
Spoon River Electric Co-Op

Route: FAP 317 (US 24)
Section: 16W-2-RS-4-17W-1-RS-3
County: Fulton
Contract No.: 88703
Catalog No.: 030101-02D

Reimburse/ Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
IL 24	26.5' to 38' Lt.	Sta. 671+01 to Sta. 872+00	Electric Pole	Ditch Grading	Relocate
IL 24	31.5' Rt.	Sta. 697+52	Electric Pole	Ditch Grading	Relocate
IL 24	32' Rt.	Sta. 786+50	Electric Pole	Ditch Grading	Relocate
IL 24	28.5' Rt.	Sta. 809+41	Electric Pole	Ditch Grading	Relocate

MMF:\tp\g:\mgr1\winword\progdev\utilities\status of utilities\88703.docx