

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
74	(72-71R-3)	PEORIA	1360	20
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		

AmerenCILCO (Electric)

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
I-74 EB	49m Lt. to 45m Lt.	142+790± to 142+815±	Electric Duct	Cut	Abandoned
I-74 EB	47m Lt.	142+815±	Electric Box	Pavement	Removed
I-74 EB	45m Lt.	142+815±	Manhole	Pavement	Removed
I-74 EB	44m Lt.	142+817±	Underground Switch	Pavement	Removed
I-74 EB	49m Rt.	142+834±	Power Pole	Earthwork	Removed
I-74 EB	39m Rt.	142+840±	Power Pole	Fill	Removed
I-74 EB	44m Lt. to 49m Lt.	142+815± to 142+885±	Electric Duct	Pavement	Abandoned
I-74 EB	50m Rt.	142+874±	Power Pole	Cut	Removed
I-74 EB	49m Rt.	142+878±	Power Pole	Cut	Removed
I-74 EB	48m Lt.	142+881±	Power Pole	Pavement	Removed
I-74 EB	48m Lt.	142+885±	Power Pole	Pavement	Removed
I-74 EB	50m Lt.	142+886±	Manhole	Pavement	Removed
I-74 EB	50m Lt. to 48m Lt.	142+886± to 143+078±	Electric Duct with Cable	Cut	Abandoned
US 150 (War Memorial Dr.)	28m Lt. to 30m Lt.	39+067 to 39+103	Buried Electric	Ditch Cut	Caution
US 150 (War Memorial Dr.)	30m Lt. to 22m Lt.	39+103 to 39+140	Buried Electric	Ditch Cut	Caution
US 150 (War Memorial Dr.)	56m Rt.	39+094	Power Pole	Prop. Roadway	Relocate
US 150 (War Memorial Dr.)	25m Lt. to 25m Lt.	39+396 to 39+445	Buried Electric	Prop. Curb & Gutter/Roadway	Relocated
US 150 (War Memorial Dr.)	64m Rt. to 26m Rt.	39+369 to 39+387	Buried Electric	Curb & Gutter/Storm Sewer	Caution
US 150 (War Memorial Dr.)	26m Rt. to 26m Rt.	39+345 to 39+350	Buried Electric	Curb & Gutter	Caution
US 150 (War Memorial Dr.)	26m Rt. to 30m Rt.	39+387 to 39+440	Buried Electric	Curb & Gutter/Prop. Roadway	Caution
US 150 (War Memorial Dr.)	26m Rt.	39+387	Manhole	Grading	Relocate/Adjust
US 150 (War Memorial Dr.)	26m Lt. to 28m Rt.	39+387	Buried Electric	Curb & Gutter/Prop. Roadway	Caution
US 150 (War Memorial Dr.)	35m Rt. to 35m Rt.	39+609 to 39+618	Buried Electric	Rip Rap	Relocate
US 150 (War Memorial Dr.)	22m Rt. to 24m Rt.	39+800 to 39+840	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	30m Rt. to 32m Rt.	39+885 to 39+940	Buried Electric	Culvert	Relocate
US 150 (War Memorial Dr.)	43m Rt. to 27m Rt.	39+885 to 39+930	Buried Electric	Culvert	Relocate
US 150 (War Memorial Dr.)	72m Rt. to 36m Rt.	39+915 to 39+946	Buried Electric Transmission	Culvert	Relocate
US 150 (War Memorial Dr.)	15m Rt. to 15m Rt.	39+954 to 39+974	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	36m Lt.	40+068	Power Pole	Approach Pavement	Relocate
US 150 (War Memorial Dr.)	41m Rt. to 45m Rt.	39+950 to 39+970	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	15m Rt.	40+100 to 40+140	Buried Electric	Ramp B-6	Caution
Ramp B-3 (Baseline)	24m Rt.	10+750 to 10+760	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	15m Rt.	40+220 to 40+230	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	15m Rt.	40+269	Electric Manhole	Ramp B-4	Adjust/Remove
US 150 (War Memorial Dr.)	28m Rt. to 28m Rt.	40+325 to 40+350	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	27m Rt. to 27m Rt.	40+375 to 40+580	Buried Electric	Storm Sewer	Caution
US 150 (War Memorial Dr.)	147.8m Rt.	39+317.9	Light Pole	Curb & Gutter	Relocate
US 150 (War Memorial Dr.)	67.4m Rt.	39+369.7	Light Pole	Curb & Gutter	Relocate



REVISIONS	
NAME	DATE
ADDENDUM #1	MAY 27 2005

ILLINOIS DEPARTMENT OF TRANSPORTATION  
STATUS OF UTILITIES  
TO BE ADJUSTED  
FAI ROUTE 74 (I-74) (WB)



DRAWN BY CADD  
CHECKED BY MWP  
DATE 11/12/04