

CLAUDE H. HURLEY COMPANY
BORING LOG
 PROJECT NO. 1-644 BORING NO. SB-6
 PROJECT ARDMORE AVENUE OVERHEAD HIGHWAY BRIDGE
 LOCATION BRIDGE 6+61 29'R ARDMORE AVENUE VILLA PARK, ILLINOIS
 STRUCTURE STATION OFFSET STREET CITY STATE
 DRILLING CONTRACTOR TEST-COR, INC.
 DATE OF DRILLING: STARTED 10-6-76 COMPLETED 10-6-76 SURFACE ELEVATION 690.0
 DRILLED BY R. SMITH LOGGED BY K. SHANNON

Elev	CLASSIFICATION	Depth	N lpt	Q _v lbf	W lb	γ _d pcf	GROUNDWATER DATA			DRILLING METHOD
							DATE	DEPTH	HOUR	
	BR CLAY, A-7-6 (FILL)		AU	-	18	-				CRP 55
		18			14					
696.0	GR CLAY, A-6 (GLACIAL TILL)	5	13	2.9	18	-	666.0			
683.5	GR SAND, A-2-4 (GLACIAL OUTWASH)		16	-	20	-				
		10	13	-	25	-				
673.0	CLAY SEAM									
		10	10	1.3	14	-				
		15	18	2.3	17	-	656.0			
	GR CLAY, A-6 (GLACIAL TILL)		15	-	23	-				
		20	16	1.2	19	-				
		26	5.2	17	-	-				

29

CLAUDE H. HURLEY COMPANY
BORING LOG
 PROJECT NO. 1-644 BORING NO. SB-6 (CONT)
 PROJECT ARDMORE AVENUE OVERHEAD HIGHWAY BRIDGE
 LOCATION BRIDGE 6+61 29'R ARDMORE AVENUE VILLA PARK, ILLINOIS
 STRUCTURE STATION OFFSET STREET CITY STATE
 DRILLING CONTRACTOR TEST-COR, INC.
 DATE OF DRILLING: STARTED 10-6-76 COMPLETED 10-6-76 SURFACE ELEVATION 690.0
 DRILLED BY R. SMITH LOGGED BY K. SHANNON

Elev	CLASSIFICATION	Depth	N lpt	Q _v lbf	W lb	γ _d pcf	GROUNDWATER DATA			DRILLING METHOD
							DATE	DEPTH	HOUR	
										CRP 55
		45	29	-	12	-				
	GR SANDY LOAM, A-4 (GLACIAL TILL)									
		50	20	2.0	13	-				
659.0	END OF BORING	51.0								
		55								

30



V3 Companies of Illinois Ltd.
 7325 Janes Avenue
 Woodridge, IL 60517
 630.724.9200 phone
 630.724.9202 fax
 www.v3co.com

SOIL BORING LOG SB-6
STRUCTURE NO. 022-6930

SHEET NO. 26	F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	2651	07-00083-00-BR	DUPAGE	50	40
29 SHEETS	CONTRACT NO. 63601				
FED. ROAD DIST. NO. _ ILLINOIS FED. AID PROJECT					