



LEGEND		
	WORK AREA	① EPOXY PAVEMENT MARKING - LETTERS AND SYMBOLS (WHITE)
	TEMPORARY PAVEMENT PLACED PREVIOUS STAGE	② EPOXY PAVEMENT MARKING - 4 INCH (WHITE)
	TEMPORARY PAVEMENT PLACED THIS STAGE	③ EPOXY PAVEMENT MARKING - 4 INCH (YELLOW)
	FLASHING ARROW BOARD	④ EPOXY PAVEMENT MARKING - 6 INCH (WHITE) w/ TEMPORARILY RAISED REFLECTIVE PAVEMENT MARKER
	TRAFFIC LANE	④a EPOXY PAVEMENT MARKING - 6 INCH (WHITE) (2' DASH, 6' SKIP)
	TYPE III BARRICADES	⑤ EPOXY PAVEMENT MARKING - 12 INCH (WHITE)
	TEMPORARY SIGN	⑥ EPOXY PAVEMENT MARKING - 12 INCH (YELLOW)
	TEMPORARY CONCRETE BARRIER	⑦ EPOXY PAVEMENT MARKING - 24 INCH (WHITE)
	IMPACT ATTENUATORS, TEMPORARY (NON-REDIRECTIVE), TEST LEVEL 3	⑧ WET REFLECTIVE TEMPORARY TAPE - 4 INCH (WHITE)
	DRUMS w/ STEADY BURN MONODIRECTIONAL LIGHTS @ 50' CENTERS (TYP.) @ 25' CENTERS ON CURVES @ 20' CENTERS ON TAPERS	⑨ WET REFLECTIVE TEMPORARY TAPE - 4 INCH (YELLOW)
	DRUMS w/ STEADY BURN MONODIRECTIONAL LIGHTS @ 20' CENTERS ON TAPERS	

FILE NAME =	DESIGNED - AAA	REVISED -
...\\D160J16-sht-IL171-Mot-St1b-SB-03.dgn	DRAWN - TMB	REVISED -
USER NAME = agibson	CHECKED - JMM	REVISED -
PLOT DATE = 8/20/2014	DATE - 6/23/2014	REVISED -



**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC
STAGE 1B**

SCALE: 1"=50' SHEET 31 OF 50 SHEETS STA. TO STA.

F.A.P. R.T.E.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
372/373	2013-038B-R	COOK	821	92
CONTRACT NO. 60J16			ILLINOIS FED. AID PROJECT	