

BORING LOG RW-45

BORING LOG RW-46

SOIL BORING LOG

Geo Services, Inc. PAGE 1 of 1
 Geotechnical, Environmental & Civil Engineering
 805 Northwest County Square, Suite 204
 Naperville, Illinois 60563
 (630) 355-3338

DATE 3/15/2011
 LOGGED BY RJ
 GSI JOB No. 09173

ROUTE II Route 59 (FAP 338) DESCRIPTION Illinois Route 59-Aurora Avenue/New York Street To Ferry Road
 SECTION (112 & 113) WRS-5 LOCATION SEC. 3, 9-10, 14-16, 21-22 TWP. 38N. RNG. 9E. Naperville Township
 COUNTY DuPage DRILLING METHOD Hollow Stem Auger HAMMER TYPE CME Automatic

STRUCT. NO. 022-W052
 Station: 4017+20 to 4023+30

BORING NO. RW-45
 Station: 4020+30 IL RTE-59
 Offset: 69.5' Right
 Ground Surface Elev. 708.0

DEPTH (ft)	BLU (ft)	UCS (tsf)	MOIST (%)	Surface Water Elev. n/a	Stream Bed Elev. n/a	DEPTH (ft)	BLU (ft)	UCS (tsf)	MOIST (%)
AS	16					AS	16		
4	78					3	19		
5	2.050					5			
8	12.75					8	2.78		
704.5									
3	25					2	20		
5						5			
7	2.750					7	1.98		
702.0						25	10		
2	28					3	18		
2	0.88					5			
2						18	1.08		
1	20					679.0	3	16	
2						6			
4	1.28					10	1.28		
697.0						-30	NP	15	
3	14								
5						676.0			
9	2.750								
4	15								
8									
11	5.28					673.0-35	8	1.98	22
4	12								
7									
11	4.38								
3	18								
5									
8	2.750								

The Unconfined Compressive Strength (UCS) values are indicated by (UCS) values in boldface. The UCS values are indicated by (UCS) values in boldface. The UCS values are indicated by (UCS) values in boldface. The UCS values are indicated by (UCS) values in boldface.

SOIL BORING LOG

Geo Services, Inc. PAGE 1 of 1
 Geotechnical, Environmental & Civil Engineering
 805 Northwest County Square, Suite 204
 Naperville, Illinois 60563
 (630) 355-3338

DATE 3/15/2011
 LOGGED BY RJ
 GSI JOB No. 09173

ROUTE II Route 59 (FAP 338) DESCRIPTION Illinois Route 59-Aurora Avenue/New York Street To Ferry Road
 SECTION (112 & 113) WRS-5 LOCATION SEC. 3, 9-10, 14-16, 21-22 TWP. 38N. RNG. 9E. Naperville Township
 COUNTY DuPage DRILLING METHOD Hollow Stem Auger HAMMER TYPE CME Automatic

STRUCT. NO. 022-W052
 Station: 4017+20 to 4023+30

BORING NO. RW-46
 Station: 4020+30 IL RTE-59
 Offset: 68.5' Right
 Ground Surface Elev. 705.3

DEPTH (ft)	BLU (ft)	UCS (tsf)	MOIST (%)	Surface Water Elev. n/a	Stream Bed Elev. n/a	DEPTH (ft)	BLU (ft)	UCS (tsf)	MOIST (%)
AS	18					AS	18		
3	98					3	198		
3	1.05					4			
4	14.13					6	1.18		
704.5									
2	20					4	123		
2						10			
2	1.08					25	1.28		
702.0						699.3			
1	27								
2	0.48								
2									
1	20								
2									
4	1.28								
697.0									
3	14								
5									
9	2.750								
4	15								
8									
11	5.28								
4	12								
7									
11	4.38								
3	18								
5									
8	2.750								

The Unconfined Compressive Strength (UCS) values are indicated by (UCS) values in boldface. The UCS values are indicated by (UCS) values in boldface. The UCS values are indicated by (UCS) values in boldface. The UCS values are indicated by (UCS) values in boldface.

BORING LOGS 2
 SN 022-W052

FILE NAME: ...168P-02-w052-01-10-rmg-log.pdf



USER NAME = SAW	DESIGNED - LAS	REVISED -
PLOT SCALE = 2.00" / 10'	CHECKED - DAZ	REVISED -
PLOT DATE = 5/4/2012	DRAWN - SAW	REVISED -
	CHECKED - LAS	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

**BORING LOGS 2
 STA. 4017 + 22.00 TO STA. 4023 + 28.14 SN 022-W052**

F.A.P. RTE. 338	SECTION 2011-036-I	COUNTY	TOTAL SHEETS 234	SHEET NO. 124
CONTRACT NO. 60P42			ILLINOIS FED. AID PROJECT	