

## OVERHEAD SIGN STRUCTURE LOCATION DATA CHART

LOCATION NO.	STRUCTURE NO.	STANDARDS REQUIRED	PEAK HOURS	PEAK HOUR RESTRICTIONS	NIGHT TIME FULL ROAD CLOSURE REQUIRED?	NIGHT TIME FULL ROAD CLOSURE HOURS ALLOWED	CHANGEABLE MESSAGE BOARD REQUIRED?
5-01	5 S 010 I057 R226.45	701400 701401	NONE	N/A	YES	10:00 p.m. to 6:00 a.m. Sunday thru Thursday	6 CAL DA
5-02	5 S 010 I057 L242.78	701400 701401	NONE	N/A	YES	10:00 p.m. to 6:00 a.m. Sunday thru Thursday	6 CAL DA
5-03	5 S 010 I074 R172.83	701400 701401	6:00 a.m. to 8:30 a.m.	No lane closures or lane restrictions during peak hours.	YES	10:00 p.m. to 6:00 a.m. Sunday thru Thursday	6 CAL DA
5-04	5 S 010 I074 L189.05	701400 701401	6:00 a.m. to 8:30 a.m.	No lane closures or lane restrictions during peak hours.	YES	10:00 p.m. to 5:00 a.m. Sunday thru Thursday	6 CAL DA
5-05	5 S 010 I072 R178.29	701400 701401	NONE	N/A	YES	8:00 p.m. to 6:00 a.m. Sunday thru Thursday	6 CAL DA

**NOTES:**

- 1) CMS - Pay Item X7015005 is for advanced interstate notice - 3 days prior to foundation construction & 3 days prior to truss removal and erection.
- 2) CMS shown on Standards are included in the cost of the Standard.
- 3) See Special Provision SITE SPECIFIC TRAFFIC CONTROL AND PROTECTION for additional information and details.

FILE NAME =	USER NAME = ceerlockjd	DESIGNED -	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>TRAFFIC CONTROL SUMMARY - SIGN TRUSS LOCATIONS</b>	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
c:\pwork\pwork\ceerlockjd\0340463\P	Z camera plans.dgn	DRAWN -	REVISED -			VAR.	FY2014 ITS-1	CHAMPAIGN	71	8	
\$MODELNAME\$	PLOT SCALE = 40.0000' / in.	CHECKED -	REVISED -			SCALE: SHEET OF SHEETS STA. TO STA.		ILLINOIS FED. AID PROJECT			
	PLOT DATE = 6/26/2014	DATE -	REVISED -			CONTRACT NO. 70A26					