



PR TEMPORARY TRAFFIC BARRIER TERMINAL TYPE 6
 PR TEMPORARY STEEL PLATE BEAM GUARDRAIL TYPE A, 150'
 PR TEMPORARY TRAFFIC BARRIER TERMINAL TYPE 1 SPECIAL (TANGENT)

ROAD CLOSED
 R11-2

PR PAVED SHOULDER REMOVAL
 PR HMA BASE COURSE 10 3/4"
 PR HMA SURFACE COURSE, MIX "E", N105 1/2"

LEGEND

- ↑ ARROW BOARD
- † SIGN
- ▲ DIRECTION INDICATOR BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- TYPE II BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- ⊙ DRUM WITH STEADY BURN MONODIRECTIONAL LIGHT
- ▩ VERTICAL PANEL (BACK TO BACK)
- ⊞ TYPE III BARRICADE WITH FLASHING LIGHTS
- TEMPORARY CONCRETE BARRIER
- ◁ MONODIRECTIONAL BARRIER MARKER
- ▨ PAVED SHOULDER REMOVAL
 HMA PAVEMENT (FULL DEPTH)
- ▧ APPROACH SLAB REMOVAL
- ▩ PAVEMENT REMOVAL

TEMPORARY PAVEMENT MARKING LAYOUT

STA	OFFSET	STA	OFFSET
565+96.35	44.00	571+45.69	14.04
566+00	44.00	571+50	14.05
566+25	43.78	571+75	14.27
566+50	43.22	572+00	14.84
566+75	42.31	572+25	15.75
567+00	41.07	572+50	17.01
567+25	39.48	572+75	18.60
567+50	37.56	573+00	20.54
567+75	35.28	573+25	22.82
568+00	32.66	573+50	25.45
568+25	29.70	573+75	28.42
568+50	26.38	574+00	31.75
568+75	22.72	574+25	35.42
569+00	18.70	574+50	39.45
569+25	14.33	574+75.91	44.00
569+26.57	14.04		



JOB = 2236.09	DESIGNED - NAK	REVISED -
FILE NAME = 0672E10-shr-xostgl-12.dgn	DRAWN - TJD	REVISED -
PLOT SCALE = 100.00000 ' / IN.	CHECKED - NAK	REVISED -
PLOT DATE = 9/8/2011	DATE - 8/12/2011	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

STAGE 1 CROSSOVER PLAN			
SCALE:	SHEET NO.	OF SHEETS	STA. 557+00 TO STA. 572+00

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	D6 LOGAN CO BR 2011	LOGAN	224	70
FED. ROAD DIST. NO.			ILLINOIS FED. AID PROJECT	
			CONTRACT NO. 72E10	