


STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

 WHITNEY & ASSOCIATES INCORPORATED 2406 West Nebraska Avenue PEORIA, ILLINOIS 61604		BORING LOG																																																		
BORING NO. B-02 DATE 12-20-07 W. & A. FILE NO. 4374 SHEET 3 OF 6	PROJECT VETERANS ROAD BRIDGE - SECTION #06-07109-00-BR Station 33+80, 30' Left of Centerline LOCATION Tazewell County, Illinois Drilled by Fehi																																																			
BORING TYPE Hollow Stem Auger SOIL CLASSIFICATION SYSTEM U.S.B.S.C. GROUND SURFACE ELEVATION 525+ BORING DISCONTINUED AT ELEVATION 469+	WEATHER CONDITIONS Partly Cloudy & Mild SEEPAGE WATER ENCOUNTERED AT ELEVATION (-)19.0 Ft. GROUND WATER ELEVATION AT _____ HRS. _____ GROUND WATER ELEVATION AT COMPLETION (-)10.5 Ft. CAVE-IN																																																			
<table border="1"> <thead> <tr> <th>DEPTH IN FEET</th> <th>SAMPLE TYPE</th> <th>N</th> <th>Q_p</th> <th>Q_u</th> <th>D_d</th> <th>M_c</th> </tr> </thead> <tbody> <tr> <td>04</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>08</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>12</td> <td>SS</td> <td>3 4 8(12)</td> <td>1.5</td> <td>1.2</td> <td>102</td> <td>22</td> </tr> <tr> <td>16</td> <td>SS</td> <td>2 3 4(7) 7 8 9(17)</td> <td>1.2</td> <td>1.0</td> <td>98</td> <td>24</td> </tr> <tr> <td>20</td> <td>SS</td> <td>5 7 8(15) 8</td> <td>-</td> <td>-</td> <td>-</td> <td>5</td> </tr> <tr> <td>24</td> <td>SS</td> <td>10 13(23) 6 8 12(20) 7 9 11(20)</td> <td>-</td> <td>-</td> <td>-</td> <td>20</td> </tr> </tbody> </table>	DEPTH IN FEET	SAMPLE TYPE	N	Q _p	Q _u	D _d	M _c	04							08							12	SS	3 4 8(12)	1.5	1.2	102	22	16	SS	2 3 4(7) 7 8 9(17)	1.2	1.0	98	24	20	SS	5 7 8(15) 8	-	-	-	5	24	SS	10 13(23) 6 8 12(20) 7 9 11(20)	-	-	-	20	<p>CONCRETE DEBRIS (Slabs - Fill)</p> <p>Stiff, Dark Brown SILTY CLAY With Some Coarse-Grained Sand And Organic Matter (Fill)</p> <p>Medium-Density, Gray-Brown, Fine- To Coarse-Grained GRAVEL</p> <p>Medium-Density, Brown, Fine- To Coarse-Grained GRAVEL With Some Coarse-Grained Sand And Silty Clay</p> <p>Medium-Density, Light Brown, Fine- To Medium-Grained SAND</p> <p>Medium-Density, Light Brown, Fine- To Medium-Grained SAND With Occasional Fine-Grained Gravel</p> <p>Medium-Density, Light Brown, Fine-Grained SAND</p>		
DEPTH IN FEET	SAMPLE TYPE	N	Q _p	Q _u	D _d	M _c																																														
04																																																				
08																																																				
12	SS	3 4 8(12)	1.5	1.2	102	22																																														
16	SS	2 3 4(7) 7 8 9(17)	1.2	1.0	98	24																																														
20	SS	5 7 8(15) 8	-	-	-	5																																														
24	SS	10 13(23) 6 8 12(20) 7 9 11(20)	-	-	-	20																																														
N - BLOWS DELIVERED PER FOOT BY A 140 LB. HAMMER FALLING 30 INCHES SS - SPLIT SPOON SAMPLE ST - SHELBY TUBE SAMPLE		Q _p - CALIBRATED PENETROMETER READING - T.S.F. Q _u - UNCONFINED COMPRESSIVE STRENGTH - T.S.F. D _d - NATURAL DRY DENSITY - P.C.F. M _c - NATURAL MOISTURE CONTENT - %																																																		

BORING NO. B-02 PROJECT Veterans Road Bridge - Section #06-07109-00-BR LOCATION Tazewell County, Illinois		BORING LOG (CONTINUATION) DATE 12-20-07 SHEET 4 OF 6 W. & A. FILE NO. 4374																																																										
<table border="1"> <thead> <tr> <th>DEPTH IN FEET</th> <th>SAMPLE TYPE</th> <th>N</th> <th>Q_p</th> <th>Q_u</th> <th>D_d</th> <th>M_c</th> </tr> </thead> <tbody> <tr> <td>7 9 12(21)</td> <td>SS</td> <td></td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>7 10 11(21)</td> <td>SS</td> <td></td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>7 9 14(23)</td> <td>SS</td> <td></td> <td>4.0</td> <td>3.7</td> <td>109</td> <td>17</td> </tr> <tr> <td>5 6 8(14)</td> <td>SS</td> <td></td> <td>1.5</td> <td>1.1</td> <td>103</td> <td>23</td> </tr> <tr> <td>8 14 17(31)</td> <td>SS</td> <td></td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>9 15 17(32)</td> <td>SS</td> <td></td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>11 18 28(46)</td> <td>SS</td> <td></td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> </tr> </tbody> </table>	DEPTH IN FEET	SAMPLE TYPE	N	Q _p	Q _u	D _d	M _c	7 9 12(21)	SS		-	-	-	-	7 10 11(21)	SS		-	-	-	-	7 9 14(23)	SS		4.0	3.7	109	17	5 6 8(14)	SS		1.5	1.1	103	23	8 14 17(31)	SS		-	-	-	-	9 15 17(32)	SS		-	-	-	-	11 18 28(46)	SS		-	-	-	-	<p>See Sheet 3 of 6</p> <p>Medium-Density, Gray-Brown, Fine- To Medium-Grained SAND With Occasional Fine-Grained Gravel</p> <p>Very Stiff, Brown SILT</p> <p>Stiff, Brown And Gray-Brown SILT</p> <p>Dense, Brown, Medium- To Coarse-Grained SAND And Fine-Grained GRAVEL</p> <p>Dense, Brown, Medium- To Coarse-Grained SAND</p> <p>EXPLORATORY BORING DISCONTINUED</p>		<p>N - BLOWS DELIVERED PER FOOT BY A 140 LB. HAMMER FALLING 30 INCHES SS - SPLIT SPOON SAMPLE ST - SHELBY TUBE SAMPLE</p> <p>Q_p - CALIBRATED PENETROMETER READING - T.S.F. Q_u - UNCONFINED COMPRESSIVE STRENGTH - T.S.F. D_d - NATURAL DRY DENSITY - P.C.F. M_c - NATURAL MOISTURE CONTENT - %</p>	
DEPTH IN FEET	SAMPLE TYPE	N	Q _p	Q _u	D _d	M _c																																																						
7 9 12(21)	SS		-	-	-	-																																																						
7 10 11(21)	SS		-	-	-	-																																																						
7 9 14(23)	SS		4.0	3.7	109	17																																																						
5 6 8(14)	SS		1.5	1.1	103	23																																																						
8 14 17(31)	SS		-	-	-	-																																																						
9 15 17(32)	SS		-	-	-	-																																																						
11 18 28(46)	SS		-	-	-	-																																																						

DESIGNED - JAE
CHECKED - BAS
DRAWN - SGM
CHECKED - BAS

SOIL BORINGS
STRUCTURE NO. 090-3244

SHEET NO. 21	T.R.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	156	06-07109-00-BR	TAZEWELL	53	41
22 SHEETS	CONTRACT NO. 89472			FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT	



WHITNEY & ASSOCIATES
PEORIA, ILLINOIS

WHITNEY & ASSOCIATES
PEORIA, ILLINOIS