ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
533	119R-2B	McHenry	64	33
PROJECT NO.	ILLINOIS	FED. AID PROJECT-		

SHEET NO. 19 OF 21 SHEETS

Contract #62336

Geo Services, Inc.
Geotechnical, Environmental & Civil Engineering
805 Amherst Court, Suite 204
Naperville, Illinois 60565
(630) 305-2308

SOIL BORING LOG

PAGE 1 of 3
DATE October 29, 2003
LOGGED BY RJ
GSI JOB No. 0340

ROUTE SBI-67
SECTION 120A-B-R
COUNTY McHenry
DESCRIPTION IL 176 over Kishwaukee River
LOCATION Section 35, Range 6E, Township 44N in Seneca Township
DRILLING METHOD 3.25" Hollow Stem Auger HAMMER TYPE D-120 Safety Hammer

STRUCT. NO. 056-0078
Station XX
BORING NO. SB-1
Northing 9+60
Easting 6.0' Left
Ground Surface Elev. 837.1

Surface Water Elev. n/a
Stream Bed Elev. n/a
Groundwater Depth
First Encounter n/a
Upon Completion n/a
After ____ Hrs. ____

DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)	
				8.0" ASPHALT, 4.5" CONCRETE
	6			
	7			SANDY CLAY LOAM-
	8	–	12	black-medium dense
	5			
–5	8			
	10	–	12	
				SAND & GRAVEL-gray-
		NP	18	medium dense (A-1-b)
	5			
	8			
–10	7	NP	13	
	4			
	11			
	10	NP	11	
	5			
	8			
–15	10	NP	11	
	10			
	12			
	12	NP	10	
				FINE SAND-gray-
	3			loose to medium dense (A-3)
	5			
–20	5	NP	24	

DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)	
				FINE SAND-gray-medium dense (A-3)
	5			
	4			
	9	NP	22	
	4			SAND & GRAVEL-gray-
	11			medium dense (A-1-b)
–25	10	NP	15	
	5			FINE SAND-gray-medium dense (A-3)
	5			
	7	NP	22	
	5			
	6			
–30	9	NP	16	SAND & GRAVEL-gray-
				medium dense (A-1-b)
	12			
	13			
–35	8	NP	19	
	4			
	4			
–40	7	NP	14	

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer) ST-Shelby Tube Sample VS=Vane Shear Test
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206) The Unit Dry Weight (pcf) is noted in italics above moist (%)
NR-No Recovery

DESIGNED	J.Z.
CHECKED	S.D.H.
DRAWN	M.S.M.
CHECKED	S.D.H.

Geo Services, Inc.
Geotechnical, Environmental & Civil Engineering
805 Amherst Court, Suite 204
Naperville, Illinois 60565
(630) 305-2308

SOIL BORING LOG

PAGE 2 of 3
DATE October 29, 2003
LOGGED BY RJ
GSI JOB No. 0340

ROUTE SBI-67
SECTION 120A-B-R
COUNTY McHenry
DESCRIPTION IL 176 over Kishwaukee River
LOCATION Section 35, Range 6E, Township 44N in Seneca Township
DRILLING METHOD 3.25" Hollow Stem Auger HAMMER TYPE D-120 Safety Hammer

STRUCT. NO. 056-0078
Station XX
BORING NO. SB-1
Northing 9+60
Easting 6.0' Left
Ground Surface Elev. 837.1

Surface Water Elev. n/a
Stream Bed Elev. n/a
Groundwater Depth
First Encounter n/a
Upon Completion n/a
After ____ Hrs. ____

DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)	
				SAND & GRAVEL-gray-
				medium dense (A-1-b)
	8			
	8			
–45	10	NP	20	
				SAND-gray-medium dense (A-3)
	7			
	8			
–50	10	NP	19	
	10			
	12			
–55	12	NP	22	
	11			
	10			
–60	7	NP	24	

DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)	
				SAND-gray-medium dense (A-3)
	6			
	13			
–65	13	NP	NR	SILTY LOAM-gray-medium dense (A-4)
	7			
	10			
–70	12	NP	14	
				Drillers Observation: Blow in sands.
				Blind drill to –96.0'.
–75				
–80				

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer) ST-Shelby Tube Sample VS=Vane Shear Test
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206) The Unit Dry Weight (pcf) is noted in italics above moist (%)
NR-No Recovery

BORING LOGS I

IL Route 176 over the Kishwaukee River
F.A.P. RTE 533, SECTION 119R-2B
McHENRY COUNTY
STATION 10+00.00
S.N. 056-0078

DATE: 10-05-07

GRAEF, ANHALT, SCHLOEMER & ASSOCIATES INC
CHICAGO ILLINOIS

D:\projects\dot\share work\proj\final\bridges\056-0005-5-19.dgn
10/4/2007 10:03:24 AM

gs_sheets-056-0005-5-19.dgn 10/4/2007 10:03:23 AM